

NHIDCL- Overview of Projects as on 31.03.2024

Sl. No	State/UT		Total Completed Projects (C.C Issued)			Total Ongoing		
			Nos.	Length (in Km)	TPC (Rs in Cr)	Nos.	Length (in Km)	TPC (Rs in Cr)
1	Andaman & Nicobar		6	143	671	8	179	1459
2	Arunachal Pradesh		21	442	5135	16	363	5552
3	Assam		15	240	4851	51	1062	39672
4	Jammu & Kashmir	RO-Jammu	3	42	483	13	140	5178
		RO-Srinagar	2	71	432	3	53	9786
5	Ladakh		1	30	170	10	213	2250
6	Manipur		5	117	1678	44	893	14078
7	Meghalaya		0	0	0	17	393	7219
8	Mizoram		1	14	216	30	782	17870
9	Nagaland		10	204	2894	28	572	10178
10	Sikkim		4	29	709	13	181	4494
11	West Bengal		2	5	164	5	77	1611
12	Tripura		13	346	4099	17	326	7883
13	Uttarakhand		7	6	349	7	104	3205
Grand Total			90	1689	21851	262	5338	130435

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
1	Arunachal Pradesh	Ongoing	151889	2 laning of Balance work of Hayuliang– Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town - IV	11.30	256.66	31-03-2021	03-05-2021	90.08	83.36	02-05-2023	30-04-2024	Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)	poddargrrb@gmail.com	
2	Arunachal Pradesh	Ongoing	60032	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing - Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment	74.86	1718.59	24-03-2017	05-03-2018	67.04	62.13	04-03-2022	31-12-2024	M/s DRAIPL - Iron Triangle (ITL) (JV)	moquisa@gmail.com	
3	Arunachal Pradesh	Ongoing	154361	Construction of 2 Major bridges at Existing Ch. 23+650 (Design Ch. 23+550) and Ch. 28+200 (Design Ch. 28+200) of bridge span 160 m along the Existing Hunli-Anini Road (Pkg.1) from Km 21.500 to Km 37.500 (CoS work)	0.16	60.00	28-09-2021	17-12-2021	70	70	19-06-2023	30-04-2024	Poddar Infratech Pvt. Ltd.	varun@poddarinfra.com	
4	Arunachal Pradesh	Ongoing	60016	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500 - III	39.00	568.92	12-09-2016	16-12-2016	99.15	98.46	15-12-2019	28-02-2024 (COM Project likely date can't be changed)	M/s PCL-Eagle (JV)	pcl.etalin@gmail.com	
5	Arunachal Pradesh	Ongoing	60029	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00 - V	13.80	200.44	14-12-2016	19-01-2017	100	99.37	18-01-2020	Completed C.C Not issued	M/s Sushee Infra & Mining Limited	puttakishore333@gmail.com	
6	Arunachal Pradesh	Ongoing	151432	Construction of Balance work of 2 - Laning of existing Akajan-Likabali-Bame Road on EPC basis from design Km 33.00 to Km 65.810 (Existing km 36.00 to km 71.00) in the state of Arunachal Pradesh under - (Pkg-2)	32.81	118.00	30-06-2021	01-09-2021	99.48	99.46	03-03-2023	10-04-2024	MVV Satyanaryana	mvvs.alb2@gmail.com	
7	Arunachal Pradesh	Ongoing	150992	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 50.050 to Km 70.00 [Design Km. 44+989 to Km. 61.547 (Pkg-III)]	16.56	228.72	10-08-2020	01-10-2020	95.16	93.26	02-04-2022	30-04-2024	Valecha Engg. Ltd.	contracts@valecha.in	
8	Arunachal Pradesh	Ongoing	150993	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 70.00 to Km 88.700 [Design Km61.547 to Km78.724] (Pkg-IV)	17.17	294.04	11-08-2020	01-10-2020	93.37	91.84	02-04-2022	30-04-2024	Bhimji Velji Sorathia Construction Pvt. Ltd.	kuvraji@yahoo.com kbh@bvscpl.in gm.jkroad@bvscpl.in	
9	Arunachal Pradesh	Ongoing	150994	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km88.700 to Km 104.850 [Design km 78.724 to Km 93.724] (Pkg-V)	15.00	229.71	14-08-2020	01-10-2020	100	99.59	02-04-2022	Completed on 30.09.2023, C.C Not issued	Bhimji Velji Sorathia Construction Pvt. Ltd.	kuvraji@yahoo.com kbh@bvscpl.in gm.jkroad@bvscpl.in	
10	Arunachal Pradesh	Ongoing	150995	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km104.850 to km 122.600 [Design km92.724 to km108.724] ((Pkg-VI)	15.00	199.03	17-08-2020	01-10-2020	100	98.87	02-04-2022	Completed C.C Not issued	Jainco Enterprises Pvt. Ltd.	arunachaljainco@gmail.com jainco.kota@gmail.com	
11	Arunachal Pradesh	Ongoing	150996	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] (Design length= 14.99km) (Pkg-VII)	14.99	184.89	07-08-2020	01-10-2020	90.22	87.27	02-04-2022	30-04-2024	Jainco Enterprises Pvt. Ltd.	arunachaljainco@gmail.com jainco.kota@gmail.com	
12	Arunachal Pradesh	Ongoing	153209	Construction of Balance Work of 2 lane with Paved shoulder of Joram-Koloriang Road (NH-713) on EPC basis from existing Km 138.000 to Km 158.00 [Design Km 122+353 to Km 138+389] (Package 8) [design length - 16.035 km] under -	16.03	244.10	07-03-2022	07-05-2022	85.34	84.22	06-11-2023	30-06-2024	Puna Hinda	punahinda@gmail.com	
13	Arunachal Pradesh	Ongoing	150859	Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633 under - NH(O)-NE	23.08	301.06	31-08-2020	25-10-2020	54.94	51.58	27-04-2022	28-05-2024	M.P. Agarwalla	mp.arrowa.khupa@gmail.com	
14	Arunachal Pradesh	Terminated	-	Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464km on EPC under - NH(O)-NE	18.46	353.90	29-09-2020	05-11-2020	25.38	16.86	08-05-2022	31-03-2024	Valecha Engg. Ltd.	contracts@valecha.in	
15	Arunachal Pradesh	Ongoing	157540	Ithun Bridge - Hunli (Frontier Highway)	17.39	275.50	15-03-2024	to be given	0	0			M/s Jandu Construction	moquisa@gmail.com	
16	Arunachal Pradesh	Ongoing	157541	Tato-Manigong (Frontier Highway)	53.04	625.61	15-03-2024	to be given	0	0			M/s ABCI -Brand Eagles (JV)	-	
17	Arunachal Pradesh	Ongoing	157542	Ram-Mandir to Start Point of Arrowa (Km 65+080 to Km 67+990) (left over portion of Arrowa- khopa)	2.76	46.91	15-03-2024	to be given	0	0			M/s GRRB Associates	grrb.ska@gmail.com	
Total (Ongoing Works-including Terminated)					381.4	5906.1									

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Assam	Completed	60052	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	66.94	04-10-2016	28-11-2016	100%	100%	24-01-2018	31-03-2018	M/s Ganesh Ram Dokania	-
2	Assam	Completed	154748	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500	3.50	14.52	31-05-2019	19-08-2019	100%	100%	17-08-2020	31-12-2020	M/s BB Enterprises	binudborgohain1972@gmail.com
3	Assam	Completed	154731	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000	31.50	30.84	29-07-2019	25-09-2019	100%	100%	23-09-2020	23-09-2020	M/s Ganpati Builders	ganpatidib@gmail.com op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
4	Assam	Completed	151772	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147	15.45	379.32	20-02-2015	02-11-2015	100%	100%	31-10-2018	31-10-2020	M/s ABCI-JKM Pvt. Ltd (JV).	jkmdbrproject@gmail.com jkmdibrugarhbypass@gmail.com
5	Assam	Completed	153549	4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km.20.370 on NH-52A) under SARDP-NE	10.08	223.30	30-03-2015	11-12-2015	100%	100%	10-12-2018	31-10-2022	M/s ECI Engg. Construction Co. Ltd.	pmgohpur@eciicc.com ecigohpur@gmail.com
6	Assam	Completed	155621	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.15	76.78	23-03-2015	01-10-2015	100%	100%	11-12-2017	10-06-2022	M/s Shree Gautam Construction Company Ltd.	sgccsilchar@gmail.com
7	Assam	Completed	155637	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section (Package-3)	15.01	278.56	10-08-2020	30-09-2020	100%	100%	24-03-2022	27-12-2022	Skylark Infra Engg. Pvt. Ltd.	pm.dokmoka@skylarkworld.com
8	Assam	Completed	155453	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode- Package-1	10.00	225.02	23-03-2020	01-07-2020	100%	100%	23-12-2021	09-03-2023	PRL Projects & Infra Structure Ltd.	rcplassam1@gmail.com, nagaonnh127@prlinfra.com
9	Assam	Completed	155692	4-Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2	8.40		20-03-2020	01-07-2020	100%	100%	23-12-2021	30-03-2023	Ganga Sagar Singh	support@gss.org.in
10	Assam	Completed	156843	Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)	15.21	335.88	26-03-2021	12-07-2021	100	100	03-01-2023	30-04-2023	P. D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	apexcompany2009@yahoo.in
11	Assam	Completed	156841	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	15.47	260.07	03-02-2021	25-06-2021	100	100	17-12-2022	29-03-2023	S.S Builders	ssbuilderspkg4@gmail.com,
12	Assam	Completed	156941	4-Laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.30	811.28	31-10-2014	29-11-2014	100	100	28-11-2018	01-10-2023	M/s Gammon India- S P Singla[SPSCPL] (JV)	manoj.rathore@gammonengineers.com 9303_newbrahmaputra.planing@gammonengineers.com
13	Assam	Completed	152731	4-Laning from Biswanath Chariali by-pass Km 208.00 to Gohpur Km 265.50 (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE	57.50	1099.35	18-10-2021	11-12-2021	100	98.41	10-06-2023	15-12-2023	Dhatarwal Construction Company Pvt. Ltd.	babulsayan@gmail.com ,babulnath40@gmail.com dolabari.jamuguri@gmail.com
14	Assam	Completed	157284	4-Lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	16.86	1049.51	05-11-2021	07-02-2022	100	95.02	09-08-2023	13-12-2023	Sri Babul Nath	mkcilrsmjv@gmail.com, jatin.s@rsminfra.in, jiabharali.dc@mkcinfrastuctureltd.
15	Assam	Completed	157312	Construction of Jia Bharali Bridge (1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (CoS work)	1.95		21-12-2020	17-02-2021	100	100	05-08-2023	14-12-2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	dccindiaproject@gmail.com
Total (Completed Works-C.C issued)					240.32	4851.37								
1	Assam	Ongoing	60051	4-Laning from Rangagara to Kaliabor Tinali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.32	289.99	16-01-2017	23-10-2017	86.86	84.91	21-04-2020	30-04-2024	M/s Simplex Infrastructure	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com
2	Assam	Ongoing	60044	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26.00	520.01	13-10-2016	19-12-2016	90.01	84.18	19-06-2019	30-04-2024	M/s T K Engineering Consortium Pvt. Ltd.(TKECPL)	tkjhbnc@gmail.com jpedkatk@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
3	Assam	Ongoing	60039	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	814.56	31-10-2014	23-05-2015	99.3	96.7	21-05-2018	15-03-2024	M/s Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com
4	Assam	Ongoing	157352	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-1	10.00	738.15	15-01-2024	14-02-2024	1.2	0	11-08-2024	11-08-2024	M/s Sadguru Engineers	seasptltdgghy@gmail.com
5	Assam	Ongoing	157353	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-2	14.00		15-01-2024	14-02-2024	1.3	0	11-08-2024	11-08-2024	M/s Binni Construction	binnyconstructions9@gmail.com, mintunul@binnicconstruction.com
6	Assam	Ongoing	157354	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-3	13.80		15-01-2024	14-02-2024	2.35	0	11-08-2024	11-08-2024	M/s M. P. Agarwala	mpapvt@gmail.com, mpanh37nka3@gmail.com
7	Assam	Ongoing	157357	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-4 (Structures & Toll Plaza)	0.00		15-01-2024	14-02-2024	1.05	0	11-08-2024	11-08-2024	M/s Sadguru Engineers	seasptltdgghy@gmail.com
8	Assam	Ongoing	153830	4-Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250 (Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.08	1369.02	25-07-2022	21-09-2022	31.56	29.54	21-03-2024	28-07-2024	Kamac Engg - Shiva Harlalka (JV)	kepslg@gmail.com, kamacslg@gmail.com, nh37k.shiva@gmail.com
9	Assam	Ongoing	154230	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) on EPC Mode.	26.90	385.57	14-10-2022	20-01-2023	35.72	35.35	21-07-2024	20-07-2024	Mohan Lal Jain	msmljain@yahoo.co.in
10	Assam	Terminated	-	4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode	19.18	330.30	To be Re-awarded	-	-	-	-	-	-	-
11	Assam	Ongoing	60048	4-Laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	887.68	31-10-2017	26-12-2017	99.2	93.7	24-06-2020	28-02-2024 (COM Project likely date can't be changed)	M/s Sushee Infra- M/s JSC PTPS (JV)	planning.balachera@gmail.com
12	Assam	Ongoing	149300	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP	14.66	220.19	26-03-2020	26-06-2020	90.82	85.94	26-12-2022	30-04-2024	B.K.Sons Infra Pvt. Ltd.	bksonsong@gmail.com
13	Assam	Ongoing	151637	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km) of Tulungia Jogighopa Bridge Approach Section (Package-5) of Bilaspura- Guwahati road (NH 17)	18.90	691.53	22-03-2021	09-07-2021	99.47	99.14	10-01-2023	15-01-2024 (COM Project likely date can't be changed)	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in
14	Assam	Ongoing	152291	Construction of New 2-Lane Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa	4.38	746.76	10-08-2021	12-11-2021	47.9	43.31	10-11-2024	31-12-2025	S.P. Singla Private Limited	spsjogighopa@spsingla.com
15	Assam	Ongoing	150559	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilaspura-Guwahati road (NH-17) on EPC under BMP	11.78	208.84	25-08-2020	26-10-2020	77.21	74.22	19-04-2022	30-04-2024	Mayasheel Construction	msc.pkg6@gmail.com
16	Assam	Ongoing	155196	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilaspura Guwahati road (NH 17)	11.90	286.72	24-03-2023	25-10-2023	9.28	5.29	25-10-2025	25-10-2025	Mayasheel Construction	mscpgk7@gmail.com
17	Assam	Ongoing	155081	Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilaspura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)	43.75	1457.59	14-03-2023	27-12-2023	4.51	1.12	26-12-2026	25-12-2026	M/s YFC Projects Pvt. Ltd.- M/s TTC Infra India (JV)	ttciibgpgk8@gmail.com
18	Assam	Ongoing	155106	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilaspura-Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)	33.68	1000.27	20-03-2023	11-12-2023	2.2	0	11-06-2026	11-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
19	Assam	Ongoing	155294	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura-Guwahati road (NH 17) (Section: Milmila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)	27.31	1264.90	31-03-2023	18-12-2023	2.25	0	18-06-2026	18-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com
20	Assam	Ongoing	155006	Widening/Improvement to 4(Four) Lane with Paved Shoulder From Km 38+500 to Km 51.246 (Design Chainage 38.500 to 50.959) with Proposed Daboka Bypass of Daboka - Parokhaowa (Package -1) of NH-29 in the State of Assam on EPC mode.	12.46	516.88	24-02-2023	30-11-2023	13	12.92	29-11-2025	30-11-2025	M/s Mehta Contruccion Company	mehtaconst09@gmail.com
21	Assam	Ongoing	151704	Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Vitlage- (Package-5)	17.43	288.85	31-03-2021	12-07-2021	50.54	49.02	12-01-2023	30-06-2024	B.K.Sons Infra Pvt. Ltd.	bksonsinfra@gmail.com bksonsmanjapkg5@gmail.com
22	Assam	Ongoing	152336	Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	31.88	625.64	10-09-2021	14-07-2022	60.54	53.15	13-07-2024	13-07-2024	Ashoka Buildcon Ltd.	ablnh29pkg6@ashokabuildcon.in
23	Assam	Ongoing	153923	Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)	10.79	204.09	02-09-2022	20-01-2023	51.9	42.09	20-07-2024	20-07-2024	M/s Shankar Agarwal	shankaragarwaloffice@gmail.com
24	Assam	Ongoing	151239	4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank,Assam) and Phulbari (on south Bank,Meghalaya) on NH-127B	19.28	4997.04	24-11-2020	15-12-2020	45.64	44.55	12-09-2028	12-09-2028	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)	dppbplnt@gmail.com
25	Assam	Ongoing	154010	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhairiguri Village) to Kachukhana Harichara Paglagaunj (Pkg-1) of Srirampur - Dhubri of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650)	27.65	613.89	12-09-2022	15-02-2023	5.05	0	14-02-2025	14-02-2025	Simplex Infrastructures Ltd.	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com
26	Assam	Ongoing	153745	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Pkg-2) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154)	26.50	909.02	04-08-2022	02-01-2023	53.28	47.08	01-01-2025	01-01-2025	M/s Jandu Construction India Pvt. Ltd.	nfo@jandu.co.in, infojcipl@gmail.com
27	Assam	Ongoing	149353	Rehabilitation & upgradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length-11.00 km) on NH 37 on EPC basis	10.60	287.63	19-03-2020	30-06-2020	99.64	97.63	19-06-2022	Completed C.C Not issued	M/s Rajinder Infrastructure Pvt.Ltd.	jornh37@gmail.com ripl.chd@gmail.com
28	Assam	Ongoing	153150	Widening/improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahoal-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section under NH(O) - NE [Pkg.1]	24.60	215.27	31-03-2022	25-07-2022	70.78	65.51	24-07-2024	24-07-2024	Ganpati Builders	op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
29	Assam	Ongoing	153193	Widening/improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahoal-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section under NH(O) - NE [Pkg.2]	19.73	170.95	05-04-2022	25-07-2022	75.23	70.31	24-07-2024	24-07-2024	JKM Infra works LLP	jkmahanta@jkminfra.net jkmho@jiminfra.net
30	Assam	Ongoing	154861	Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalani hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia - Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) under NH(O) - NE (Pkg-3)	41.32	458.59	03-02-2023	19-05-2023	22.35	13.09	17-05-2025	17-05-2025	M/s TTC Infra India	ttcii.tzp@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
31	Assam	Ongoing	155007	Widening/ Improvement to 2-Lane with Paved Shoulder from Km 16+900 (Bogapani) to Km 27+150 (Golai Gaon) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Field and Brownfield) (2 - Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District in the State of Assam on EPC mode (Section-4).	10.25	356.65	28-02-2023	08-12-2023	0.7	0	08-12-2025	03-12-2025	M/s RK Infracorp Limited	rkinfracorp@gmail.com, rkinfracorp@hotmail.com
32	Assam	Ongoing	155282	Widening/Improvement to 2-Lane with paved shoulder from km 27+150 (Golai Gaon) to km 47+682 (Ledo) on existing Dibrugarh to Ledo section with proposed Margherita - Ledo Bypass (Greenfield) (2-Lane +PS) of NH-315 (Old NH-38) in Tinsukia District in the State of Assam on EPC (Package-5) under Bharatmala Pariyojana in Economic Corridors (Pkg-5)	20.53	643.42	31-03-2023	05-12-2023	4.6	0	05-12-2025	03-12-2025	Kamac Engineers Pvt. Ltd.	kepsig@gmail.com
33	Assam	Ongoing	155122	4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)	20.00	1256.90	21-03-2023	22-01-2024	8.13	0	23-07-2026	23-07-2026	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttci.sd.pkg1@gmail.com
34	Assam	Ongoing	155293	4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)	29.36	1716.21	31-03-2023	14-02-2024	12.91	0	14-08-2026	14-08-2026	Jandu Construction India Pvt. Ltd. (JCIPL)	info@jandu.co.in, infojcipl@gmail.com
35	Assam	Ongoing	156858	Construction of 4-Lane Panchgram Bypass from Design Chainage km 15+500 on NH-37 (Old NH-53) at Kalinagar Pt.-II Village to Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors	11.80	728.97	01-11-2023	to be given	0	0	-	-	M/s Jandu Construction India Pvt. Ltd. (JCIPL)	jandu.panchgram@jandu.co.in
36	Assam	Ongoing	155087	Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaita Village in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors	11.10	574.26	16-03-2023	09-02-2024	9.86	0	09-08-2026	09-08-2026	S S Builders	badarpurkmr@gmail.com
37	Assam	Ongoing	155286	Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnoi - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE. (Assam portion)	8.41	88.56	31-03-2023	to be given	0	0	-	-	M/s Shyama Construction	shyamaconstruction0005@gmail.com
38	Assam	Ongoing	155284	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)	20.02	904.04	31-03-2023	29-08-2023	19.12	8.11	29-08-2025	29-08-2025	Anusha Projects Pvt. Ltd. - BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
39	Assam	Ongoing	155288	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 136.500 near Hejaichak to km 156.489 near P. Leikul (Package-9) on EPC mode under NH(O)-NE (Assam portion)	19.99	860.37	31-03-2023	29-08-2023	17.4	7.05	29-08-2025	29-08-2025	KPC Projects Ltd.	pc.nh137@kpc.co
40	Assam	Ongoing	155287	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 156.489 near P. Leikul to km 176.410 near Borowapu (Package-10) on EPC mode under NH (O)-NE (Assam portion)	19.92	890.33	31-03-2023	29-08-2023	14.61	6	29-08-2025	29-08-2025	Anusha Projects Pvt. Ltd. - BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
41	Assam	Ongoing	155289	Widening/Improvement to 4-Lane with Paved Shoulder from km 0+800 (Kanduijan Gaon) to km 27+701 (Simen Chapori) of NH-515 in the State of Assam on EPC mode under BMP (Dibrugarh-Oyan, Package-1)	26.90	609.16	31-03-2023	18-10-2023	27.06	19.07	17-04-2026	17-04-2026	Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV)	kcc.bablu@gmail.com
42	Assam	Ongoing	155281	Widening/Improvement to 4-Lane with Paved Shoulder from km 27+701 (Simen Chapori) to km 55+000 (Nagabang Gamsuk) in Dhemaj district in the State of Assam on EPC mode under Bharatmala (Package-2)	27.30	562.05	31-03-2023	11-08-2023	25.05	17.96	08-02-2026	08-02-2026	Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV)	kcc.bablu@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
43	Assam	Ongoing	157188	Tamenglong- Mahur Road - (Package-7)	19.68	846.82	22-01-2024	04-03-2024	0	0	04-03-2026	04-03-2026	M/s Rajinder Infrastructure Pvt.Ltd.	ripl.chd@gmail.com	
44	Assam	Ongoing	155291	Widening/Improvement to 4-Lane with Paved Shoulder from km 55+000 (Nagabang Gamsuk) to km 82+514 (Oyan) in the State of Assam and Arunachal Pradesh on EPC mode under Bharatmala Pariyojna of Length 27.514 Km (Package-3)	27.52	665.47	31-03-2023	to be given	0	0	-	-	M/s Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV)	kcc.bablu@gmail.com	
45	Assam	Ongoing	157469	4-L Bilasipara- Tulungia-Assam-Guwahati-PKG-1 (HAM)	17.74	1081.15	11-03-2024	to be given	0	0	-	-	M/s Bhartia Infra (BIPL)	-	
46	Assam	Ongoing	157470	4-L Bilasipara- Tulungia-Assam-Guwahati-PKG-2 (HAM)	26.82	1338.61	11-03-2024	to be given	0	0	-	-	M/s Naresh Kumar Garg (NKG)	-	
47	Assam	Ongoing	157471	4L from End of proposed Badarpur bypass Ch. 38.600 to Ch. 62.80 on Silchar-Churaibari Pkg-4 (HAM)	24.20	1319.55	11-03-2024	to be given	0	0	-	-	M/s MKC Infrastructure Ltd.	-	
48	Assam	Ongoing	157472	4L from Nilambazar/Cheragi Bypass Ch. 62.800 to Ch. 87.700 on Silchar-Churaibari Pkg-5 (HAM)	24.90	1258.13	11-03-2024	to be given	0	0	-	-	M/s Bhartia Infra (BIPL)	-	
49	Assam	Ongoing	157473	4L from Chandkhira Village Ch. 87.700 to Ch. 106.500 on Silchar-Churaibari Pkg-6 (HAM)	18.80	870.00	11-03-2024	to be given	0	0	-	-	M/s MKC Infrastructure Ltd.	-	
50	Assam	Ongoing	157474	4L Karimganj-Sutarkandi (design Ch 0plus000 to 14+250) Silchar-Churaibari Pkg-7 (HAM)	14.36	791.79	11-03-2024	to be given	0	0	-	-	M/s MKC Infrastructure Ltd.	-	
51	Assam	Ongoing	157475	Silchar ISBT (Start point of Silchar Bypass)-Assam-to junction of NH-37 & NH-6 at Dhaleshwari-PKG-1 (HAM)	15.97	1181.55	11-03-2024	to be given	0	0	-	-	M/s Jandu Construction	-	
52	Assam	Ongoing	157476	4-L Silchar-Assam-Jiribam-PKG-1 (HAM)	20.00	957.95	11-03-2024	to be given	0	0	-	-	M/s DCC Infra Projects Ltd.	-	
Total (Ongoing Works-including Terminated)					1081.4	40001.9									
1	Assam (MMLP)	Ongoing	151165	Development of External Trunk Connectivity and Internal Infrastructure Works at Multi Model Logistics Park at Jogighopa in the State of Assam on EPC Mode (Package-1: Road and Utility Works)	4.78	592.06	05-06-2020	30-09-2020	88.02	75.34	31-03-2022	30-04-2024	M/s Ram Chandra Paul	ram_chandrapaulmmlp@yahoo.com	
2	Assam (MMLP)	Ongoing	151166	Development of Internal Infrastructure works at Multi modal Logistic Park at Jogighopa in the State of Assam in EPC mode (Package -2, Building & Infrastructure works)	-	80.07	05-08-2020	30-09-2020	98.28	93.3	31-03-2022	15-01-2024	Credible Engineering Construction Pvt. Ltd.	credibleengineering@gmail.com	
3	Assam (MMLP)	Ongoing	151167	Earthwork in Formation, Road Work, Construction of Bridges, Blanketing, P. Way Linking works including Supply of P. Way Fittings and Track Ballast in connection with Construction of Railway Siding from Jogighopa Railway Station to MMLP at Jogighopa from Ch. 00 to 3760 (Package -3, Railway Siding from Jogighopa Railway Station to MMLP)	3.76	21.84	09-10-2020	01-12-2020	78.4	42.52	01-04-2022	29-02-2024	Sumcon Infraventures LLP	sumconinfraventures@gmail.com	
4	Assam (MMLP)	Ongoing	153343	Development of Inland Water Transport (IWT) Terminal at MMLP Jogighopa, Assam , borne by IWAI in respect of Phase-IA comprising of Site Development, One Jetty, Approach Trestle, Shore Protection Work, Storage Areas, Building, Utilities and Others on EPC mode on NW-2	-	70.92	06-10-2021	22-04-2022	69.11	52.38	21-10-2023	24-02-2024	DVP Infra Projects Pvt. Ltd.	jp@dvpinfra.com info@dvpinfra.com	
Total (Ongoing Works-including Terminated)					8.5	764.9									

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	J&K (RO-Jammu)	Completed	154028	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre-Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis	14.00	8.01	01-03-2018	07-03-2018	100%	100%	31-08-2019	11-10-2020	M/s Khandey Infra Pvt Ltd	directorkipl@gmail.com
2	J&K (RO-Jammu)	Completed	157024	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag -Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis	23.20	16.49	16-02-2018	22-03-2018	100%	100%	31-08-2019	31-08-2019	M/s Khandey Infra Pvt Ltd	
3	J&K (RO-Jammu)	Completed	155511	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) Pkg-2	5.20	458.06	15-03-2018	07-08-2018	100%	100%	04-02-2021	15-10-2022	M/s. S.P Singla Construction Pvt. Ltd.	salwanguleria@spsingla.com , spsakhnoor@spsingla.com
Total (Completed Works-C.C issued)					42.40	482.56								
1	J&K (RO-Jammu)	Ongoing	154039	Construction of a 4-Lane flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnoor road section of NH-144A (Pkg-1)	1.35	245.30	24-09-2022	10-01-2023	15.97	11.45	09-01-2025	09-06-2025	M/s Maan Builders	maanbuildersjammu@gmail.com maanbuilderspkt@gmail.com
2	J&K (RO-Jammu)	Ongoing	138017	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) Pkg-3A	20.61	435.82	02-03-2019	12-07-2019	76.27	74.33	11-07-2021	24-05-2024	M/s. Tarmat Ltd.	varghesediip@gmail.com , tarmatakhnnoor@gmail.com
3	J&K (RO-Jammu)	Ongoing	154301	Upgradadation of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khati Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnoor Section of NH 144A (Pkg-3B)	3.76	198.28	14-12-2022	14-03-2023	20.93	19.42	13-03-2025	13-03-2025	V. K. Gupta & Associates	contact@vkga.in vkg.headoffice@gmai.com vkghkhnnoor@gmail.com
4	J&K (RO-Jammu)	Ongoing	66765	Widening and up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 (Phase-I) on Chenani - Sudhmahadev section of NH-244	16.32	264.21	27-03-2018	22-11-2018	81.16	82.74	22-11-2020	24-05-2024	M/s. ECI Engineering in JV with M/s SRM Projects (JV)	srmcontractors@gmail.com srmcplc@gmail.com
5	J&K (RO-Jammu)	Ongoing	150870	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 (Package I)	9.46	228.39	31-07-2020	01-10-2020	80.95	79.61	01-04-2022	30-03-2024	OASIS - VIPL (JV)	ankurjainpkg1agoha@gmail.com
6	J&K (RO-Jammu)	Ongoing	150872	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 (Package II)	8.73	210.79	31-07-2020	01-10-2020	82.92	80.51	01-04-2022	30-04-2024	E5 Infrastructure Pvt. Ltd.	package2gohakhellani@gmail.com
7	J&K (RO-Jammu)	Ongoing	151439	Up-gradation to 2-lane with Paved Shoulder form Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 (Package III)	2.42	749.61	08-02-2021	25-03-2021	73.17	71.29	24-03-2023	30-06-2024 (As Per Review Meeting PPT)	APCO Infratech Pvt Ltd	cm@apcoinfra.com pm.ktp@apcoinfra.com
8	J&K (RO-Jammu)	Ongoing	149359	Construction of Bi-directional Tunnel at Km 83 of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Km 82.675 to Km 82.925 on NH-244 on EPC basis (Khellani-Kishtwar) in the UT of J&K	1.27	91.29	07-02-2020	08-06-2020	49.02	46.8	07-06-2022	30-05-2024	M/s Beigh Construction Co. Pvt. Ltd.	beigh_bcc@gmail.com
9	J&K (RO-Jammu)	Ongoing	151430	Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chattroo section (PKG-1)	20.25	486.45	03-02-2021	29-03-2021	92.1	91.16	28-09-2022	03-05-2024	R&C Infra Engineers Pvt. Ltd.- SKS Infra Projects Pvt. Ltd. (JV)	vinayagarwal1185@gmail.com randcinfraengineers@gmail.com
10	J&K (RO-Jammu)	Ongoing	152091	Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thatri (at Start of Km 83rd, Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani-Kishtwar-Vailoo Donipawa-Ashajipora Section (Pkg - 2).	14.84	512.43	19-07-2021	26-08-2021	44.89	40.5	24-02-2023	31-08-2025	Mathiyan Construction Pvt. Ltd. - Unique Construction (JV)	pm.jk@mathiyan.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Manipur	Completed	152979	2- Laning of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)	45.68	789.81	01-06-2018	16-10-2018	100%	100%	14-10-2021	30-06-2021	M/s GR Infra Projects ltd	planning.immo@grinfra.com
2	Manipur	Completed	156201	Construction of :(i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.	2.00	141.14	02-12-2016	27-04-2017	100%	100%	24-04-2020	27-04-2022	M/s Bhartia Infra (BIPL)	info@bhartiainfra.com
3	Manipur	Completed	156171	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis	18.00	107.72	27-03-2020	01-07-2020	100%	100%	30-06-2022	15-05-2022	Krishna Construction Co.	kcnh102c@gmail.com
4	Manipur	Completed	156188	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)	13.75	167.95	31-03-2020	01-07-2020	100%	100%	30-06-2022	15-05-2023	Krishna Construction Co.	kcnh102b@gmail.com
5	Manipur	Completed	148456	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	37.97	471.04	08-03-2019	01-08-2019	100	97.5	31-07-2022	08-04-2023	M/s Shivalaya Construction Pvt. Limited	scc.mn296@gmail.com
Total (Completed Works-C.C issued)					117.40	1677.66								
1	Manipur	Ongoing	151446	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.84 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A	16.84	204.58	07-07-2021	15-09-2021	100	97.3	18-03-2023	Completed C.C Not issued	Heera Ram Godara - Dudi & Company (JV)	heeraramgodara@gmail.com
5	Manipur	Ongoing	66770	4- Laning of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)	19.55	820.56	05-09-2019	01-06-2020	100	97.23	31-05-2023	Completed C.C Not issued	M/s GR Infra Projects ltd	planning.immo@grinfra.com
3	Manipur	Ongoing	151269	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	0.13	49.31	27-11-2020	04-01-2021	92.46	84.67	16-10-2022	30-04-2024	Paratech Constructions Pvt. Ltd.	paratech@paratechconstructions.com
4	Manipur	Ongoing	151709	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	12.67	139.38	30-03-2021	01-07-2021	41.29	40.22	02-01-2023	01-07-2024	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com
5	Manipur	Ongoing	151710	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) (PKG-2)	17.18	195.14	26-03-2021	11-06-2021	49.8	49.16	13-12-2022	28-05-2024	CMM Infraprojects Ltd.	cmm.manipur@gmail.com
6	Manipur	Ongoing	152089	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) (PKG-3)	33.16	467.00	15-07-2021	15-09-2021	68.67	66.36	19-03-2023	07-08-2024	Mehta Construction Company - Ganpati Builders (JV)	mehtaganpatijv@gmail.com
7	Manipur	Ongoing	152292	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) (PKG-4)	35.17	579.63	23-08-2021	27-06-2022	44.61	40.51	29-12-2023	24-09-2024	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pkg4@gpprojects.n
8	Manipur	Ongoing	153048	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Puilon (Kambiron) Village (PKG-5)	30.00	410.68	25-03-2022	09-11-2022	43.02	37.66	12-05-2024	12-02-2025	Aarpee Infraprojects Pvt. Ltd.	imphaljiribampkg5@gmail.com
9	Manipur	Ongoing	153148	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6)	38.29	504.76	31-03-2022	07-02-2023	24.51	19.96	06-02-2025	06-02-2025	Sarjan Infracon Pvt. Ltd.	info@sarjaninfra.com
10	Manipur	Ongoing	154594	Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 69+570 Near Nungkao village under Tamenglong District to km 205+974 near Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)	36.40	760.16	19-01-2023	30-12-2023	8.5	1.65	28-12-2025	28-12-2025	M/s P.D. Agrawal Infrastructure Ltd - M/s Apex Structure Pvt. Ltd. (JV)	pdagrawal_indore@yahoo.com, apexcompany2009@yahoo.in

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
11	Manipur	Ongoing	151640	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)	10.00	185.80	19-07-2021	15-09-2021	90.23	90.13	16-03-2023	30-04-2024	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	roadridgedevelopers@gmail.com
12	Manipur	Ongoing	152087	Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village at km 10.000 and ending near Barak River at km 31.430 (Package-2)	21.43	483.87	20-07-2021	15-09-2021	90.34	90.04	16-03-2023	30-04-2024	M/s Jandu Construction India Limited - Niraj Cement Structurals Limited (JV)	mohit@jandu.co.in
13	Manipur	Ongoing	151707	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from Km 20.500 at old Tamenglong to Km 30.800 near Phelong (Package-3)	12.05	234.08	26-03-2021	21-06-2021	86	85.45	20-12-2022	30-04-2024	M/s Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
14	Manipur	Ongoing	151641	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 34+000 at Phelong to km 44+700 near Azuram (Package-4)	10.70	198.77	19-07-2021	15-09-2021	76	75.4	16-03-2023	11-04-2024	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	roadridgedevelopers@gmail.com
15	Manipur	Ongoing	152293	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu (Package 5)	26.45	477.86	23-08-2021	18-11-2021	76.3	75.31	19-05-2023	12-08-2024	M/s Shri Swami Samarth Engineers Ltd.	sssel.manipurpkg5@gmail.com
16	Manipur	Ongoing	152328	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River (Package-6)	16.24	311.18	10-09-2021	19-11-2021	66.8	64.06	20-05-2023	31-05-2024	M/s B R Goyal Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
17	Manipur	Ongoing	149283	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC	16.90	478.81	28-03-2020	01-07-2020	54.39	52.05	30-06-2022	30-08-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com
18	Manipur	Ongoing	149292	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II) on EPC basis	14.07		28-03-2020	01-07-2020	61.25	54.51	30-06-2022	27-05-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com
19	Manipur	Ongoing	155297	Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Ukhrul Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)	42.59	564.05	31-03-2023	to be given	0	0	-	-	M/s S S Builders	ssb_nagi@yahoo.com ssb.uj.pkg5@gmail.com
20	Manipur	Ongoing	155298	Widening/Improvement to 2 (Two) lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrul - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6)	44.48	554.66	31-03-2023	to be given	0	0	-	-	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
21	Manipur	Ongoing	155299	Widening/Improvement to 2 (Two) Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal Ukhrul - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)	11.01	164.89	31-03-2023	to be given	0	0	-	-	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
22	Manipur	Ongoing	155085	Construction of 2-laning with Hard shoulder of Ukhrul Toloi - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)	41.40	578.98	15-03-2023	01-03-2024	0	0	28-02-2026	28-02-2026	S S Builders - Ganpati Builders (JV)	ssb_nagi@yahoo.com
23	Manipur	Ongoing	154500	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package -3)	31.02	315.56	16-12-2022	23-07-2023	19.58	12.53	22-01-2025	23-01-2025	Satish Aggarwal & Co.	nh102a.pkg03@gmail.com
24	Manipur	Ongoing	152295	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)	23.96	310.76	27-08-2021	27-08-2022	58.04	50	28-02-2024	16-12-2024	A K Shivhare Infrastructure Pvt Ltd	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com
25	Manipur	Ongoing	149280	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)	19.09	241.52	31-03-2020	01-07-2020	77.19	70.51	30-06-2022	30-04-2024	RSM Infra Projects	rsminfraprojects@gmail.com
26	Manipur	Ongoing	149277	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)	15.75	232.99	31-03-2020	01-07-2020	84.48	82.21	30-06-2022	03-05-2024	Bharat Vanijya Eastern Pvt. Ltd	bharatvanijyaimphalbranch@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
27	Manipur	Ongoing	150563	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)	21.88	365.53	30-06-2020	05-08-2020	77.36	75.73	04-08-2022	30-04-2024	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com	
28	Manipur	Ongoing	152088	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)	51.89	673.27	14-07-2021	25-08-2021	67.11	61.15	24-08-2023	30-06-2024	M/s M & S Co.	mnsccpur102@gmail.com	
29	Manipur	Ongoing	149279	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg- IVA)	11.15	204.12	31-03-2020	01-07-2020	69.89	69.51	30-06-2022	20-05-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com	
30	Manipur	Ongoing	150565	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)	11.03	177.76	01-07-2020	05-08-2020	80.53	78.28	04-08-2022	04-06-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com	
31	Manipur	Ongoing	151444	Improvement of existing road to 2 laning with Hard Shoulders of Maram - Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A	22.34	226.32	05-02-2021	21-06-2021	47.72	44.01	22-12-2022	30-12-2024	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)	csrinfratechmanipur@gmail.com	
32	Manipur	Ongoing	151445	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km	17.66	188.36	05-02-2021	21-06-2021	77.3	70.44	22-12-2022	10-05-2024	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)	csrinfratechmanipur@gmail.com	
33	Manipur	Ongoing	151447	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A	18.16	232.63	12-02-2021	21-06-2021	100	95.18	22-12-2022	Completed C.C Not issued	Satya Builders	satya_builders@yahoo.com	
34	Manipur	Ongoing	152294	Improvement of existing road to 2 laning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A	34.49	467.41	27-08-2021	26-11-2021	73.75	69.18	25-11-2023	17-07-2024	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	ti_maram-pkg3@knjprojects.com	
35	Manipur	Ongoing	150572	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)	12.44	379.39	31-08-2020	15-10-2020	43.87	44.06	18-04-2022	08-02-2024 (COM Project likely date can't be changed)	Lekcon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)	Civil@lekconinfra.com	
36	Manipur	Ongoing	154486	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00) (Pkg-4B)	12.39	268.98	16-12-2022	to be given	0	0	-	-	M/s A K Shivhare Infrastructure Pvt. Ltd.	akshivhare2015@gmail.com akshivhare@rediffmail.com	
37	Manipur	Ongoing	154501	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) (Pkg-5A)	10.70	228.97	16-12-2022	to be given	0	0	-	-	M/s Alone Infra Pvt. Ltd.	info@aloneinfra.com	
38	Manipur	Ongoing	151706	Improvement/ Up-gradation of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to Nilkhuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (Pkg-5B)	11.02	211.70	27-03-2021	20-07-2021	11.56	9.02	21-01-2023	08-01-2025	NSC Projects Pvt. Ltd	nscmanipu07@gmail.com	
39	Manipur	Ongoing	151639	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from Km 395.680 to Km 406.000 (Package-III)	9.85	259.31	22-03-2021	21-06-2021	98.27	95.55	20-12-2022	30-04-2024	Dwarakamai Constructions Pvt. Ltd.	dmc.nsc.impkg3@gmail.com	
40	Manipur	Ongoing	151638	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from km 406.000 to Km 425.411 (Package-IV)	19.41	277.99	22-03-2021	20-07-2021	96.76	94.75	19-01-2023	30-04-2024	M/s SKV & SPG Pvt. Ltd.	imphalmorehpkgiv@gmail.com	
41	Manipur	Ongoing	66774	Construction of Moreh Bypass to 2-lane with Paved shoulder from km421.950 to 425.411 of NH-39 (Length= 2.52 km) near Indo-Myanmar border on EPC	2.37	68.14	27-03-2020	01-07-2020	74.25	72.99	31-12-2021	30-06-2024	M/s L.K. & Sons	kadamjiti@gmail.com	
42	Manipur	Ongoing	153460	Construction of 2 laning with hard shoulder road of Akash bridge - Jessami section of NH-202 in Nagaland- Manipur from design Ch. 325.440 km to 340.160 km (Pkg-II)	14.72	152.11	21-06-2022	20-02-2023	51.65	44.95	19-02-2025	19-02-2025	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com	
43	Manipur	Ongoing	157538	Ukhrul Bypass-Manipur-on Ukhrul-Toloi-Tadubi section-PKG-1	6.57	204.30	15-03-2024	to be given	0	0	-	-	M/s SCONS Infra - Kaushal Sharma (JV)		
44	Manipur	Ongoing	157539	Ukhrul to Choithar on (Ukhrul-Jessami Road)-Manipur-(Design Ch. 45.600 to 54.212 Km) Pkg-4.	8.61	26.25	15-03-2024	to be given	0	0	-	-	M/s Vertex Construction		
Total (Ongoing Works-including Terminated)					893.2	14077.5									

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Meghalaya	Ongoing	91260	2-laning of Ranikor-Nonghyllam- Maheshkola- Baghmara (from design Ch. 0.000 to Ch. 129.385) Package-I: Existing Ch. 0.000 to Ch.31.700 (Pkg-1)	30.20	306.28	09-03-2019	30-09-2019	98.69	94.51	30-03-2022	31-12-2023	M/s Dhar Construction Company & Chanchal Paul (JV)	dccshg@gmail.com
2	Meghalaya	Ongoing	152966	Improvement/widening to 2-laning with earthen shoulder of Nongjiri (Design Ch. 30.00km) to Maheshkola (Design Ch. 55.525km) [R-M-B Package 2 on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH (O)-NE (Pkg-2)	25.53	261.40	07-03-2022	19-12-2022	52.86	39.72	19-06-2024	18-06-2024	M/s Dhar Construction Company	dccshg2@gmail.com
3	Meghalaya	Ongoing	151711	Improvement/ widening to 2-laning with earthen shoulder from Maheshkola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor-Baghmara Project (Package-3)	24.15	260.21	27-03-2021	28-06-2021	78.36	72.14	28-12-2022	27-06-2024	M/s DMR Builders Pvt. Ltd.	dmmeghalayasite@gmail.com / dmrbuilder@yahoo.com
4	Meghalaya	Ongoing	150842	Improvement/widening to 2-lane with Earthen shoulder of Ranikor- Maheshkhola- Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC (Pkg-4)	14.76	146.92	30-09-2020	24-10-2020	86.69	81.8	24-04-2022	09-06-2024	M/s Narendra Sharma	nscdholpur@gmail.com / nscbaghmara@gmail.com
5	Meghalaya	Ongoing	150843	Improvement/widening to 2-lane with Earthen shoulder of Ranikor- Maheshkhola- Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC (Pkg-5)	16.30	146.88	30-09-2020	24-10-2020	96.01	92.48	24-04-2022	22-02-2024	M/s Narendra Sharma	nscdholpur@gmail.com / nscbaghmara@gmail.com
6	Meghalaya	Ongoing	152812	Improvement/ widening to 2-laning with earthen shoulder of Panda (Design Ch. 112.300 km) to Baghmara (Design Ch. 129.385 km) [R-M-B Package-V] on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH(O)-NE (Pkg-6)	17.09	144.99	27-01-2022	30-09-2022	70.95	60.78	31-03-2024	31-05-2024	Nidhi Creative Infrastructure Pvt. Ltd.	nidhi.cipl@yahoo.in
7	Meghalaya	Ongoing	152814	Rehabilitation and up gradation of Nongstoin-Rambrai-Kyrshai road up to Meghalaya-Assam border from Km 0.335 to km 34.039 to 2-Lane under NH(o) - NE in the State of Meghalaya (Package-I)	33.70	359.86	27-01-2022	27-05-2022	75	68.97	25-05-2024	25-05-2024	M/s SPICA Projects & Infrastructures Pvt. Ltd.	nongstoin.spica@gmail.com
6	Meghalaya	Ongoing	80717	Widening to 2- lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2-lanes with paved shoulder of Tura- Dalu section	51.53	610.09	28-03-2018	15-09-2018	62.89	61.76	14-09-2021	30-06-2024	M/s Manaranjan Brahma (MB Constructions)	mb.tura.siteoffice@gmail.com, manaranjanbrahma2016@gmail.com
7	Meghalaya	Ongoing	156186	Improvement/Widening to 2-L with Paved Shoulder/4-L from Km 81+740 to Km 93+490 (design Km 0+000 to Km 10+670) of NH-40 section & 4-L from (design Km 0.00 to Km 0.930) of NH-44 section between Shillong-Dawki (Pkg-1)	11.60	351.12	24-07-2023	23-10-2023	9.5	8.99	22-10-2025	22-10-2025	New India Contractors - BCC (JV)	bcc.shillong03@gmail.com bcc.shillong2024@gmail.com office@nicdpl.com
8	Meghalaya	Ongoing	156855	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 10.670 to Km 37.550) between Shillong-Dawki (Pkg-2)	26.55	525.67	16-10-2023	09-02-2024	0	0	22-10-2025	22-10-2025	YFC - ACE Construction (JV)	rohit.yadav@yfcprojects.com info@linkcon.in
9	Meghalaya	Ongoing	157191	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki (Pkg-4)	17.77	445.51	22-01-2024	to be given	0	0	-	-	M/s ACE Constr. - LEPL (JV)	aceconstruction2011@gmail.com accountno@linkon.in
10	Meghalaya	Ongoing	157496	Improvement/Widening to 2-Lane with Paved Shoulder / 4-Laning of NH-40 section from Km 151+330 to Km 163+400 (design Km 63.530 to Km 71.520) including (Dawki Bridge of length 368 m) between Shillong-Dawki (Pkg-5)	7.99	284.21	08-03-2024	to be given	0	0	-	-	M/s ASC Infratech Pvt. Ltd.	rohit.yadav@yfcprojects.com info@linkcon.in
13	Meghalaya	Ongoing	155169	Construction of 2-Lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (Existing km 60.900 of old NH-40) to NH106 (old NH-44E), km 0+000 to km 12+800 (Package-I) under SARDP- NE 'PHASE A' in the State of Meghalaya on EPC Mode (Greenfield alignment)	12.80	620.30	24-03-2023	to be given	0	0	-	-	M/s Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
14	Meghalaya	Ongoing	155171	Construction of 2 lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing km 60.900 of old NH-40) to NH-106 (old NH-44E), (Package-II) km 12+800 to km 24+700 under SARDP- NE 'Phase A' in the State of Meghalaya on EPC Mode	11.99	686.03	24-03-2023	to be given	0	0	-	-	M/s Narendra Sharma - T.K. Engineering Consortium Pvt. Ltd. (TKECPL) (JV)	nscdholpur@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
15	Meghalaya	Ongoing	155172	Construction of 2-Lane with paved shoulders of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing Km 60.900 of old NH40) to NH106 (old NH 44E) (Package-III), from km 24+700 to km 38+256 under SARDP-NE PHASE A in the state of Meghalaya on EPC Mode (Greenfield alignment)	13.56	562.48	24-03-2023	to be given	0	0	-	-	M/s BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com	
16	Meghalaya	Ongoing	155260	Improvement/Widening of National Highway No. 217 (Dainadubi-Darugiri section) to Two lane with paved shoulder in Meghalaya from design Km 0+000 to Km 40+840 (Design Length=40.840Km) (existing Km 8+600 to Km 53+000 of Old NH-62) under BMP (Lot-1) Pkg-1B (Meghalaya portion)	40.84	705.83	31-03-2023	to be given	0	0	-	-	M/s Allone Infra Pvt. Ltd. - GaneshKartikey Construction Pvt. Ltd. (JV)	singhconst2002@gmail.com	
17	Meghalaya	Ongoing	155296	Improvement and Widening of National Highway No. 127B (Darugiri - Songsak - Williamnagar Junction Section) to two lane with paved shoulder from design Km 0+000 to Km 36+635 (Design length= 36.635 Km) (existing Km 112+000 to Km 151+060 of NH-1278) under Bharatmala Pariyojana (Lot-1) Pkg-1B (Meghalaya portion)	36.64	801.07	31-03-2023	to be given	0	0	-	-	M/s Shivalaya Construction Co Pvt. Ltd.	info@sccgroup.co.in, tenders@sccgroup.co.in	
Total (Ongoing Works-including Terminated)					393.0	7218.9									

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Mizoram	Completed	155555	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-06 from Design Chainage Km 13+510 to km 27+400 (Selling-Dulte - II)	13.89	216.49	31-03-2020	01-07-2020	100%	100%	30-06-2022	31-03-2023	M/s NG Projects Ltd.	ngplmizoram@gmail.com
Total (Completed Works-C.C issued)					13.89	216.49								
1	Mizoram	Ongoing	149294	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 00+000 to Km 13+510 (Selling-Dulte - I)	13.51	219.33	31-03-2020	01-07-2020	87.51	80.82	30-06-2022	30-04-2024	M/s GVV Construction Pvt. Ltd.	pradeepreddygvv@gmail.com
2	Mizoram	Ongoing	149296	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage km 27+400 to km 45+040 (Selling-Dulte - III)	17.64	331.17	31-03-2020	01-07-2020	82.61	74.28	30-06-2022	30-04-2024	M/s NG Projects Ltd.	ngplmizoram@gmail.com
3	Mizoram	Ongoing	149297	Rehabilitation and Up-gradation to 2-lane with pave shoulders of Economic Corridor of NH-6 from Design Chainage Km 45+040 to Km 62+200 (Selling-Dulte - IV)	17.16	253.41	31-03-2020	01-07-2020	100	96.2	30-06-2022	Completed C.C Not issued	M/s Anusha Projects Pvt. Ltd.	anushaprojects@gmail.com
4	Mizoram	Ongoing	151700	Up-gradation to 2 lane with paved shoulders of Dulte-Kwalkulh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-I)	17.95	374.39	31-03-2021	25-06-2021	98.1	92.67	25-12-2022	31-01-2024	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com dbl.hisar@rediffmail.com
5	Mizoram	Ongoing	151701	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwalkulh-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-II)	12.45	233.25	31-03-2021	25-06-2021	94.69	86.68	25-12-2022	31-01-2024	Dwarakamai Constructions Pvt. Ltd.	dmcpxvtltd.2277@gmail.com
6	Mizoram	Ongoing	151702	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-III)	26.80	674.71	31-03-2021	25-06-2021	100	97.11	25-06-2023	Completed C.C Not issued	RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKC IPL- SBCC] (JV)	bd@rkc.co.in
7	Mizoram	Ongoing	152818	4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte- Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE	14.85	491.39	27-01-2022	to be given	0	0	-	-	M/s Dhatarwal Construction Company Pvt. Ltd.	-
8	Mizoram	Ongoing	152819	4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-4	16.50	561.91	28-01-2022	to be given	0	0	-	-	M/s Shivalay Infra Projects Pvt. Ltd.	-
9	Mizoram	Ongoing	153039	4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - voirengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-5	18.00	720.40	25-03-2022	to be given	0	0	-	-	M/s Rajendra Singh Kiledar Construction Company (RSK) - MLN (JV)	-
10	Mizoram	Ongoing	155277	4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-6	16.35	595.65	29-03-2023	to be given	0	0	-	-	M/s Pappu Prasad	pappu7anand@gmail.com pappu1222prasad@gmail.com
11	Mizoram	Ongoing	155065	Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	10.60	329.70	14-03-2023	to be given	0	0	-	-	M/s BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com
12	Mizoram	Ongoing	155031	Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	19.30	720.72	06-03-2023	to be given	0	0	-	-	M/s Dhariwal Buildtech Limited	skc.hisar@rediffmail.com, dbl.hisar@rediffmail.com
13	Mizoram	Ongoing	151698	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 [Pkg-A]	37.42	698.45	30-03-2021	30-06-2021	27.42	13.64	30-12-2022	31-12-2024	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com
14	Mizoram	Ongoing	151699	Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tlabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 [Pkg-B]	37.53	740.58	31-03-2021	10-07-2021	30.69	12.6	09-01-2023	31-12-2024	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
11	Mizoram	Ongoing	149925	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 to km 65.00 (Package-1) on Aizawl-Tuipang section	56.96	1099.95	25-11-2019	24-01-2020	89.15	77.24	25-07-2023	30-04-2024	M/s Gawar-SCCPL (JV)	gawar.scc@gmail.com	
12	Mizoram	Ongoing	60092	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Package-2) on Aizawl-Tuipang section	50.94	1027.83	08-03-2019	23-12-2019	90.84	81.47	23-06-2023	30-04-2024	M/s Gammon Engineers and Contractors Private Limited	mani.gammon@yahoo.com manigammon@gmail.com arun.dalvi@gammonengineers.com	
13	Mizoram	Ongoing	60091	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 125.00 to km 166.00 (Package-3) on Aizawl-Tuipang section	39.99	867.09	13-02-2019	25-10-2019	83.9	80.12	25-04-2023	30-04-2024	M/s Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)	info@bhartiainfra.com	
14	Mizoram	Ongoing	63336	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km 208.00 (Package-4) on Aizawl-Tuipang section	42.83	899.45	13-02-2019	25-10-2019	83.98	81.36	24-04-2023	30-04-2024	M/s ABCI Infrastructures Private Limited	klbaid@abciinfra.com	
15	Mizoram	Ongoing	63337	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km 250.00 (Package-5) on Aizawl-Tuipang section	34.58	752.89	13-02-2019	25-10-2019	78.87	74.24	25-04-2023	30-04-2024	M/s ABCI Infrastructures Private Limited	klbaid@abciinfra.com	
16	Mizoram	Ongoing	63338	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 to km 298.00 (Package-6) on Aizawl-Tuipang section	45.56	811.54	08-03-2019	16-12-2019	79.4	74.54	16-06-2023	15-04-2024	M/s ABCI Infrastructures Private Limited-Bhartia Infra Projects Ltd (BIPL) (JV)	klbaid@abciinfra.com	
17	Mizoram	Ongoing	150754	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 298.00 to km 339.00 (Package-7) on Aizawl-Tuipang section	39.12	719.57	21-09-2020	01-10-2020	73.37	71.49	01-04-2024	30-07-2024	Power Mech Projects Ltd.- SRC Infra Developers Pvt. Ltd. (JV)	muralikrishna@powermech.net	
18	Mizoram	Ongoing	63340	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km 380.00 (Package-8) on Aizawl-Tuipang section	39.94	713.44	13-02-2019	16-03-2020	80.39	75.25	15-09-2023	31-05-2024	M/s Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)	info@bhartiainfra.com	
19	Mizoram	Ongoing	150901	Construction of 2-L Chhiathlang -Serchhip Bypass (Pkg-1) on Aizawl-Tuipang section of NH-54	14.40	247.25	30-09-2020	15-10-2020	90.85	77.12	15-10-2022	30-04-2024	Kram Infracon Pvt. Ltd.(KIPL) - VKMCPL (JV)	info@kram.co.in, navin.mittal@kram.co.in	
20	Mizoram	Ongoing	150867	Construction of 2-L Hnathial Bypass (Pkg-2) on Aizawl-Tuipang section of NH-54	7.00	124.61	31-07-2020	01-10-2020	63.93	61.32	03-04-2022	31-03-2024 (As Per Review Meeting PPT)	Mathiyan Construction Pvt. Ltd.	mathiyan_mzn@rediffmail.com	
21	Mizoram	Ongoing	151025	Construction of 2-L Lawngtlai Bypass (Pkg-3) on Aizawl-Tuipang section of NH-54	2.73	48.45	29-10-2020	20-11-2020	78.22	72.75	23-05-2022	31-03-2024 (As Per Review Meeting PPT)	David Zohmachhuana	davidzohmachhuana@gmail.com	
26	Mizoram	Ongoing	152296	Up-gradation to 2-lane with paved shoulders of Khawkawn (from Bridge across River Tuivai) - Ngopa section of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 0.000 to km 32.796 [Design Chainage km 0.000 to km 31.280] (Package-1)	31.28	492.94	02-09-2021	26-11-2021	70.34	65	20-05-2023	31-10-2024	B R Goyal Infrastructure Ltd.	technical@brginfra.com	
27	Mizoram	Ongoing	154987	Up-gradation to 2-lane with paved shoulders of Ngopa - Pawirang section of NH 102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 32.796 to km 72.030 [Design Chainage km 31.280 to km 68.170] (Package-2) Keifang- Tuivai Pkg-2	36.89	523.78	27-02-2023	01-09-2023	7.14	0	22-02-2025	22-02-2025	M/s Mehta Construction Co.- Heera Ram Godara (JV)	mehtaconst09@gmail.com	
28	Mizoram	Ongoing	153022	Up-gradation to 2 lane with paved shoulders of Pawirang - Rulchawm section- of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 72.030 to km 104.129 including 2.459 km re-alignment section from Tuivai River to Rulchawm connecting km 48.150 of NH-6 [Design Chainage km 68.170 to km 98.579] under Bharatmata Pariyojna (Keifang-Tuivai Pkg-3)	30.41	500.88	25-03-2022	15-11-2023	7.44	3.34	22-02-2025	22-02-2025	Dhariwal Buildtech Ltd	skc.hisar@rediffmail.com, dbl.hisar@rediffmail.com	
29	Mizoram	Ongoing	157530	4-L Aizawl Bypass (Tunnel of 2.5Km) & approaches of 2.1Km Connecting Sairang on NH-306 to NH-02 Phaibawk on NH-6 Pkg-2	4.60	1313.28	15-03-2024	to be given	0	0			M/s IRCON International Ltd.		
30	Mizoram	Ongoing	154999	2-laning of Zorinpui - Longmasu section of NH-502A from km 0.000 to km 28.244 in the State of Mizoram on EPC mode under NH(O)-NE, stretch of IMBR.	28.24	781.85	23-02-2023	to be given	0	0	-	-	M/s RDS Project Ltd	bimal.bhadula@rdsproject.com delhi@rdsproject.com	
Total (Ongoing Works-including Terminated)					781.5	17869.9									

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Nagaland	Completed	154515	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) road from Km 0-20	20.00	237.72	22-03-2018	08-11-2018	100%	100%	08-11-2021	28-11-2021	Kantilal Khimjibhi Bhalala (KKB) Project Pvt. Ltd.	kkbprojects@gmail.com , kkb nagaland@gmail.com
2	Nagaland	Completed	154516	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) road Km 20-40	20.00	251.97	22-03-2018	15-11-2018	100%	100%	14-11-2021	13-10-2021	M/s Madhucon Projects Limited Ph.	nseethaiah@madhucon.com
3	Nagaland	Completed	154517	Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) road Km 40-62.558	22.56	282.98	22-03-2018	15-11-2018	100%	100%	14-11-2021	27-03-2022	M/s Madhucon Projects Limited Ph.	nseethaiah@madhucon.com
4	Nagaland	Completed	154518	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 0-25 PKG-I	25.00	339.57	23-03-2018	03-07-2019	100%	100%	02-07-2022	15-07-2022	M/s Shivalaya Construction Co Pvt	scspl.nagaland@gmail.com
5	Nagaland	Completed	154729	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km25-50 PKG-II	25.00	279.35	23-03-2018	20-05-2019	100%	100%	19-05-2022	15-11-2022	M/s Shivalaya Construction Co Pvt	scspl.nagaland@gmail.com
6	Nagaland	Completed	155078	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Km 0-20 - PKG-I	20.00	188.95	23-03-2018	18-11-2018	100%	100%	17-11-2021	28-04-2022	M/s Keystone Infra Pvt. Ltd.	qsnagaland@keystoneinfra.com
7	Nagaland	Completed	150988	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 (Length=17.281) (Pkg-1)	17.28	257.15	10-09-2020	20-10-2020	100%	100%	22-04-2022	02-07-2023	M/s Mayasheel Construction - JPS Projects Pvt. Ltd. (JV)	mayasheelconstruction.nagaland@gmail.com
8	Nagaland	Completed	60095	4 Laning of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the state of Nagaland under SARDP-NE on EPC basis (Package - II).	13.71	486.19	31-03-2016	03-08-2016	100%	100%	02-08-2019	10-06-2023	M/s Ramky-ECI (JV)	ramkyecin39nagaland@gmail.com
9	Nagaland	Completed	157020	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) road Km 75-95 PKG-IV	20.00	315.03	28-03-2018	13-12-2018	100%	100%	12-12-2021	18-03-2023	M/s Madhucon Projects Limited	nseethaiah@madhucon.com
10	Nagaland	Completed	122650	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 95-115.534 PKG-V	20.53	255.58	28-03-2018	20-12-2018	100	100	19-12-2021	30-04-2023	M/s Madhucon Projects Limited	nseethaiah@madhucon.com
Total (Completed Works-C.C issued)					204.08	2894.49								
1	Nagaland	Ongoing	60094	4 Laning of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 in the state of Nagaland under SARDP-NE on EPC basis (Package - I).	14.94	534.41	31-03-2016	16-09-2016	99.81	98.86	15-09-2019	Completed C.C Not issued	M/s Ramky-ECI (JV)	ramkyecin39nagaland@gmail.com
2	Nagaland	Ongoing	156307	4 Laning of Balance work of Dimapur Kohima Road from Design Km 152.490 to Km 166.700 (Existing Km 156.000 to Km 172.900), in the state of Nagaland under SARDP-NE (Package - III).	14.21	794.75	04-08-2023	29-09-2023	1.82	0	28-09-2025	28-09-2025	M/s Brand Eagles	brandeagles.nagaland@gmail.com
3	Nagaland	Ongoing	60097	Construction of 4/6 Laning from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka Dimapur Section (Dimapur Bypass) of NH-36 & 39 in the State of Nagaland on EPC basis.	20.65	688.12	28-03-2017	05-09-2017	99.32	98.6	04-09-2020	30-04-2024	M/s Simplex Infrastructure Limited	c3187@simplexinfra.com
4	Nagaland	Ongoing	63745	Construction of Dimapur Bypass (Assam Portion) of 4/6 Lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	698.81	19-03-2018	26-11-2019	91.53	85.2	25-11-2022	30-04-2024	M/s Gawar - Singh (JV) consultants Pvt Ltd	scc.dimapur@sccpatiala.com singhconst2002@gmail.com
5	Nagaland	Ongoing	122648	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road on EPC [Design Km 50 -75] PKG-III	25.00	285.68	23-03-2018	05-09-2019	93.12	89.79	03-09-2022	30-04-2024	M/s Madhucon Projects Limited	nseethaiah@madhucon.com
6	Nagaland	Ongoing	155573	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 20-40 PKG-II	20.00	215.79	09-06-2023	22-08-2023	4.96	0	21-08-2025	21-08-2025	A. Pongshi Phom- M/s W. Chingkam Phom (JV)	yalim_joe@yahoo.com, valim911@gmail.com, app.jv.wcp@gmail.com
7	Nagaland	Ongoing	122654	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 40-59 PKG-III	19.00	272.88	28-03-2018	24-10-2019	99	88.19	22-10-2022	Completed C.C Not issued	M/s SSR Crest Engineers and Constructions Limited	ssrcrest@gmail.com
8	Nagaland	Ongoing	155574	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 63.800- 86.835 PKG-IV (Balance work)	23.03	323.98	09-06-2023	11-09-2023	1.47	0	21-08-2025	10-09-2025	S.S. Infracore Private Limited - M/s Shyama Construction (JV)	ssinfracore@outlook.com, shyamaconstruction0005@gmail.com
9	Nagaland	Ongoing	156142	Construction of 2-lane with hard shoulders of Merangkong-Tamlu-Mon road (Wakching Twon portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km, 72+450] (package-V)	13.45	161.73	19-07-2023	08-09-2023	5.84	0	21-08-2025	07-09-2025	M/s-Jayzee Construction	jayzeeconstructiondmp@gmail.com, jayzeeconstruction.dmp@gmail.com
10	Nagaland	Ongoing	149363	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779] (Design Length-18.779km) (Pkg-1)	17.68	278.95	02-03-2020	01-07-2020	99.04	99.04	30-06-2022	Completed C.C Not issued	M/s RKIPL-NSC(JV)	cl.rkipl.nsc@gmail.com / Nithinsaicons@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
11	Nagaland	Ongoing	156857	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km.18.779 to Km 33.428] (Design Length-14.649 km) (Pkg-2) 2019-20	13.00	184.74	02-11-2023	25-01-2024	11.12	0	24-01-2025	24-01-2025	M/s Shankar Agarwal	shankaragarwaloffice@gmail.com
12	Nagaland	Ongoing	156423	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 [Design Length-10.500 km] (Pkg.- 1)	10.50	350.88	05-09-2023	09-11-2023	0	0	08-11-2026	08-11-2026	Brand Eagles	brandeaglestawang@gmail.com brandeagles.kohima@gmail.com
13	Nagaland	Ongoing	150878	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km10.500 to 21.00Km [Design Length-10.500 km] (Pkg.- 2) incl. (TUNNEL of 0.500 Km)	10.50	277.44	25-09-2020	15-10-2020	60.23	59.12	15-10-2022	01-09-2024	M/s Bharat Construction Pvt. Ltd	bcipl.ddn@gmail.com , bciplkohima@gmail.com
14	Nagaland	Ongoing	154901	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Design km21.0 to km32.0 [Design length=11.0 km] (Pkg.- 3)	11.26	342.29	18-01-2023	16-06-2023	11.33	10.25	15-06-2025	15-06-2025	Niraj Cement Structural Ltd.	info@niraj.co.in projectkohima.niraj@gmail.com
15	Nagaland	Ongoing	150880	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Dsign km32.0 to km43.454 (Pkg.- 4)	11.45	202.36	14-08-2020	15-10-2020	24.77	23.27	17-04-2022	31-08-2024	M/s Pele Khezhie	pelekhezhie.p4@gmail.com
16	Nagaland	Ongoing	149309	Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) on EPC Mode (Package -I)	21.72	320.97	17-03-2020	01-07-2020	94.95	94.02	30-06-2022	Completed C.C Not issued	M/s RKIPL-NSC(JV)	kj.rkipl.nsc@gmail.com
17	Nagaland	Ongoing	156782	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length-21.90 Km) on EPC mode (Package II) under NH(O) 2019-20	21.90	355.79	10-10-2023	05-01-2024	0	0	04-01-2026	04-01-2026	Ratna Infrastructure Projects Pvt. Ltd.	Spoorthy3888@gmail.com mmlnaramsham@gmail.com ho@ratnainfra.in ratnainfra_hyd@yahoo.com
18	Nagaland	Ongoing	149347	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) on EPC mode (Package III) under NH(O) 2019-20	22.70	361.53	23-03-2020	01-07-2020	88.84	86.18	30-06-2022	30-04-2024	M/s SIPL - RMN (JV)	sudhakarainfratech.kohima@gmail.com
19	Nagaland	Ongoing	149927	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Length= 21.50 km] on EPC (Package IV)	21.50	330.78	30-03-2020	01-07-2020	99.51	99.51	31-12-2021	Completed C.C Not issued	M/s Keystone Infra Pvt. Ltd.	kohima-jessami@keystoneinfra.com
20	Nagaland	Ongoing	156685	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] on EPC (Package V)	21.50	330.80	22-09-2023	23-11-2023	5.35	0	23-11-2025	21-11-2025	Kaushal Sharma-Prachi Infra (JV)	ksharma.tsk@gmail.com
21	Nagaland	Ongoing	150841	Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709 under Bharatmala- NH(O)-TSP	26.79	315.63	30-09-2020	20-10-2020	62.84	61.83	22-04-2022	31-05-2024	Fortune Group	tkp.fortune@gmail.com kohimamao2020@gmail.com
22	Nagaland	Ongoing	155563	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km 126.775 to Km 146.208 under NH(O)-TSP (Pkg-2)	19.43	258.52	31-05-2023	10-09-2023	1.54	0	15-06-2025	09-09-2024	M/s AM Infra - RN Infra (JV)	amiprojects16@gmail.com perendimapur.pkg2@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
23	Nagaland	Ongoing	155125	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) under NH(O)-TSP (Pkg - 3)	17.38	199.02	20-03-2023	07-06-2023	10.35	5.59	06-06-2025	06-06-2025	AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV)	amiprojects16@gmail.com perendimapur.pkg3@gmail.com	
24	Nagaland	Ongoing	157172	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) (Pkg - 4)	10.26	116.54	04-01-2024	24-02-2024	0	0	23-02-2026	23-02-2026	M/s Vertex Construction	-	
25	Nagaland	Terminated	-	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 173.850 to Km 190.850 (Length - 17.000 Km) in the state of Nagaland on EPC Mode (Package-5) under NH(O)-TSP	17.00	207.33	To be Re-awarded	-	-	-	-	-	-	-	
26	Nagaland	Ongoing	153084	Construction of 2 lane with Hard shoulder from Design Chainage Km 283.000 to Km 325.440 (5- legged junction at Old Akhegwo) to (Akash Bridge) of Akegwo- Jessami section of NH-202 (Package-I)	42.44	605.36	30-03-2022	23-06-2022	64.99	57.05	20-12-2024	20-12-2024	Kantilal Khimjibhi Bhalala (KKB) Projects Pvt. Ltd. - Y. N. Dhanani (JV)	kkbsiteoffice@gmail.com kkbnagaland@gmail.com	
27	Nagaland	Ongoing	155138	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-I (Design Chainage 0+000 Km to 34+795 Km) in the State of Nagaland on EPC mode under NH (O)-NE	34.97	430.24	23-03-2023	24-08-2023	12.57	12.45	23-02-2026	23-02-2026	Mayasheel Construction- JSP Projects Pvt. Ltd. (JV)	mayasheelconstruction@gmail.com	
28	Nagaland	Ongoing	154866	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-II (Design Chainage 34+795 Km to 69+875 Km) in the State of Nagaland on EPC mode under NH (O)-NE	35.08	442.54	08-02-2023	24-08-2023	3.98	3.22	23-02-2026	23-02-2026	Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)	kkbprojects@gmail.com , kkbnagaland@gmail.com kkb.aapkg2@gmail.com	
29	Nagaland	Ongoing	154863	Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-III (Design Chainage 69+875 Km to 106+816 Km) in the State of Nagaland on EPC mode under NH (O)-NE	36.94	497.18	08-02-2023	26-08-2023	12.57	11.62	25-02-2026	25-02-2026	New India Contractors & Developers Pvt. Ltd.- Bharat Construction Co. (JV)	office@nicdpl.com bccjv3121@gmail.com office@bcc-buidtech.com	
Total (Ongoing Works-including Terminated)					588.6	10385.0									

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Sikkim	Completed	154732	2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.	0.42	35.69	05-03-2019	09-09-2019	100%	100%	08-09-2021	22-05-2022	M/s Nagyan Construction Pvt. Ltd	-
2	Sikkim	Completed	155542	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800	0.48	8.93	21-05-2019	16-09-2019	100%	100%	15-09-2021	14-09-2022	M/s Mohan Bajaj	mohanbajajconstt@gmail.com
3	Sikkim	Completed	154573	Construction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10	1.12	133.49	16-12-2016	20-02-2017	100%	100%	20-02-2020	08-06-2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	-
4	Sikkim	Completed	153581	Constuction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.00 Oto Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway from Rhenock-Pakyong on NH-717A.	26.70	530.67	31-03-2017	01-11-2017	100%	100%	31-10-2020	24-05-2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	draplanning.sikkim@gmail.com
Total (Completed Works-C.C issued)					28.72	708.78								
1	Sikkim	Ongoing	147008	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 0.000 to 16.000 Singtam - Tarku NH-510	16.00	375.80	26-02-2019	05-10-2019	94.86	93.37	05-04-2022	28-02-2024 (COM Project likely date can't)	M/s. VKJ-NSPR (JV) .	vkjnsprjv@gmail.com
2	Sikkim	Ongoing	60105	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 16.000 to 32.500 Tarku - Ravangla NH-510 .	16.50	290.05	31-03-2017	01-11-2017	96.34	94.22	31-10-2020	31-08-2024	M/s S&P Infrastructures Developers Pvt.ltd	snp.sikkim510@gmail.com info@spinfra.in
3	Sikkim	Ongoing	151436	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m	2.00	380.94	04-02-2021	10-04-2021	57.16	48.57	10-04-2023	03-11-2024	Suryodaya Infra Project (I) Pvt. Ltd	sipl.ranipool@gmail.com
4	Sikkim	Ongoing	154527	Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE "A"	14.17		02-11-2022	05-01-2023	36.98	34.29	06-07-2024	16-11-2024	Bhavya Construction	bhavya.siichar@gmail.com bhavyaconsnh717aranipool@gmail.com
5	Sikkim	Ongoing	151402	Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazzar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur NH-717B (Pkg-II A) under SARDP-NE	7.32	332.28	15-01-2021	10-03-2021	36.87	29.61	08-09-2023	06-01-2025	L. G. Chaudhary (LGC)- Yogi Construction (YCC) (JV)	lgcycv.jv@gmail.com
6	Sikkim	Ongoing	151060	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (Pkg-II B)	10.40	244.91	31-08-2020	15-10-2020	74.95	72.16	15-04-2023	22-06-2024	A.K. Builders - J.K Associate (JV)	akbuilderssikkim2020@gmail.com
7	Sikkim	Ongoing	151061	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochoenpheri at km 52.00 in the section of Rongli to Chochoenpheri of NH 717B (Pkg-II C)	14.40	478.79	16-03-2021	25-05-2021	32.19	31.43	23-05-2024	31-01-2025	Nalanda Engicon Pvt. Ltd.- Ujjain Engicon Pvt. Ltd. (JV)	pkg2c@nalandaengicon.com
8	Sikkim	Ongoing	151063	Construction of 2-lane with paved shoulder of new green field alignment from Chochoenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla spur of NH-717B (Pkg-III A)	30.00	786.60	28-10-2020	10-12-2020	31.75	27.64	09-12-2023	05-09-2024	U.P. State Bridge Corporation Ltd.	bcusikkimupsbc@gmail.com
9	Sikkim	Ongoing	151347	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B (Pkg-III B)	12.03	379.30	28-12-2020	25-02-2021	36.7	34.07	24-02-2024	19-04-2025	A. G. Construction	agconstruction.rhenok@gmail.com
10	Sikkim	Ongoing	150788	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	1.10	79.21	22-09-2020	15-10-2020	100	82.36	15-10-2022	28-02-2024 (COM Project likely date can't be changed)	Nagyan Construction Pvt. Ltd.	monitoringncplsouthsikkim@gmail.com
11	Sikkim	Ongoing	150789	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 (Pkg- IV)	25.24	292.80	31-08-2020	31-10-2020	43.24	42.08	01-05-2022	30-11-2024	Shivam Condev Pvt. Ltd.	shivamsikkimpkgivnh510@gmail.com
12	Sikkim	Ongoing	150790	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)	16.16	414.20	14-09-2020	10-11-2020	40.94	37.86	09-05-2023	23-08-2024	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Tripura	Completed	60108	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712	73.71	915.00	02-05-2014	31-10-2015	100%	100%	30-04-2018	26-05-2018	M/s Oriental Structural Engineers Pvt. Ltd	-
2	Tripura	Completed	154788	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)	1.89	128.69	22-03-2017	27-10-2017	100%	100%	26-04-2020	04-03-2021	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	extradosed.dra@gmail.com
3	Tripura	Completed	154753	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00	48.20	649.00	31-10-2014	15-09-2015	100%	100%	14-03-2018	30-11-2021	M/s KMC Construction	kmc_qs@rediffmail.com
4	Tripura	Completed	154747	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) on EPC basis	74.88	257.96	03-06-2020	24-07-2020	100%	100%	15-01-2022	31-12-2021	M/s Shiv Build India Pvt. Ltd.	sbilcharubariagartalanh8@gmail.com
5	Tripura	Completed	154746	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]	12.90	147.06	20-03-2020	01-07-2020	100%	100%	01-07-2022	02-06-2022	M/s CIVTECT (INDIA) Pvt.	civtectkhowai@gmail.com
6	Tripura	Completed	155502	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)	20.00	218.23	24-11-2020	31-12-2020	100%	100%	01-07-2022	02-02-2023	Narendra Builders - Jeet Construction Co. (JV)	nbjeetkumarghat@gmail.com
7	Tripura	Completed	156424	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2-lane with paved shoulder (Package-I)	12.80	210.54	30-03-2020	15-07-2020	100%	100%	15-07-2022	24-04-2023	M/s Shiva Buildtech Pvt. Ltd.	shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com
8	Tripura	Completed	151215	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)	14.50	296.48	24-11-2020	01-01-2021	100%	100%	02-07-2022	26-05-2023	Jandu Construction India Pvt. Ltd.-Maan Builders (JV)	jcipl.tripura@gmail.com
9	Tripura	Completed	151217	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)	25.60	317.96	24-11-2020	30-12-2020	100%	100%	01-07-2022	17-04-2023	CIVTECT (INDIA) Pvt. Ltd.	civtectkhowai@gmail.com
10	Tripura	Completed	157570	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis(PKG- I)	11.80	154.51	20-03-2020	15-07-2020	100	98.9	14-07-2022	15-08-2023	M/s ASC Infra Pvt. Ltd.	dkthakur@ascinftratech.com
11	Tripura	Completed	157569	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder on EPC basis (Package-II)	13.45	208.74	30-03-2020	15-07-2020	100	97.59	14-07-2022	15-10-2023	M/s ASC Infra Pvt. Ltd.	kbplanning@ascinftratech.com;
12	Tripura	Completed	157571	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Lalchhara Section on Nh-44A to 2-lane with paved shoulder-on EPC Mode (Manu-Simlung -I)	16.08	247.76	30-03-2020	15-07-2020	100	98.97	14-01-2022	27-08-2023	Engineering Projects (INDIA) Ltd. (EPIL)	epilmanupkg1@gmail.com
13	Tripura	Completed	156837	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vaghmun section(PKG- III) on NH-44A to 2-lane with Paved shoulder (Manu-Simlung-III)	20.25	347.36	03-06-2020	20-07-2020	100%	100%	19-01-2022	06-07-2023	Rajendra Singh Bamboo Infra Pvt. Ltd.	rsbipitripura@gmail.com;
Total (Completed Works-C.C issued)					346.05	4099.29								
1	Tripura	Ongoing	150648	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis	18.60	302.03	03-06-2020	15-07-2020	96.2	92.02	13-01-2022	15-04-2024	M/s Satish Prasad	kameshwar71@gmail.com
2	Tripura	Ongoing	149368	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A	21.41	287.47	03-06-2020	15-07-2020	87.93	79.9	06-01-2022	30-04-2024	M/s Satish Prasad	satish4715prasad@gmail.com
3	Tripura	Ongoing	157575	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)	11.21	174.43	15-03-2024	to be given	0	0	-	-	M/s Brahmputra Infrastructures Pvt. Ltd.	guwahati@brahmputragroup.com
4	Tripura	Ongoing	157131	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2-lane with paved shoulder on EPC basis (Package-II)	12.00	141.48	18-12-2023	01-03-2024	0	0	31-08-2025	31-08-2025	Sahu constructions	sahu1222construction@gmail.com
5	Tripura	Ongoing	150808	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2-lane with paved shoulder on EPC basis (Package-III)	14.00	173.17	21-09-2020	22-10-2020	93.8	87.25	15-04-2022	15-04-2024	A K Construction Co.	akccagartalakhowai@gmail.com/akconstruction1@rediffmail.com
6	Tripura	Ongoing	155176	Construction of 4-Lane with paved shoulder Agartala bypass (Western side, length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis.	25.40	2026.05	27-03-2023	09-03-2024	0	0	09-03-2027	09-03-2027	Dineshchandra R Agrawal Infracon Pvt. Limited (DRAIPL)	dracorp@draipl.com, drainfra89@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
7	Tripura	Ongoing	153005	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchhara-Kanchanpur section on NH-44A to 2 lane with paved shoulder (Manu-Simlung -II)	27.86	456.88	23-03-2022	10-01-2023	30.5	28.66	09-01-2025	09-01-2025	Jugal Kishore Mahanta Infra works (JKM) - Keti Construction (JV)	jkmho@jkminfra.net, jkmketiconjv@gmail.com, jkmtripura@gmail.com	
8	Tripura	Ongoing	151713	Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vaghmun-simlung section on NH-44A (Package-IV) to 2-lane with paved shoulder (Manu-Simlung-IV)	6.47	354.79	27-03-2021	25-06-2021	17.2	15.06	24-12-2022	31-03-2024 (As Per Review Meeting PPT)	JSR Constructions Pvt Ltd - PRN Infratech, Engineers & Contractors (JV)	bhaktha@jsr.co.in; prninfratech@gmail.com; shahbaz@srclpl.onmicrosoft.com	
9	Tripura	Ongoing	151213	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Pkg-1)	8.10	105.27	24-11-2020	29-12-2020	86.25	78.68	30-06-2022	18-04-2024	Sahu Construction	sahu1222construction@gmail.com	
10	Tripura	Ongoing	151216	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 (Pkg-4)	12.00	171.50	24-11-2020	29-12-2020	96.45	93.04	30-06-2022	24-03-2024	Sahu Construction	sahu1222construction@gmail.com	
11	Tripura	Ongoing	155061	Improvement and Widening to 2-lane with earthen/paved shoulder from Km 23 to Km 34.500 (11.5 Km) and overlay from Km 20.30 to Km 22.00 (1.7 Km) (Total Length = 13.2 Km) on Udaipur to Srirampur section on NH-08 on EPC basis under NH(O)-NE	13.20	195.95	03-03-2023	29-05-2023	9.4	0	27-11-2024	27-11-2024	Satish Prasad	satish4715prasad@gmail.com	
12	Tripura	Ongoing	151212	Construction of 2 RCC Bridges on river Gomati and Muhuri	1.80	86.54	13-08-2020	23-09-2020	55.87	52.6	23-03-2022	30-04-2024	M/S Brijesh Agrawal	erbrijesh123@yahoo.com	
13	Tripura	Ongoing	157289	Improvement and Widening to 2-lane with paved shoulder of road from Km 101.300 to km 127.319 (Total Length 26.019 Km) i.e. the Khowai –Teliamura- Amarpur-Harina-Sabroom section of NH 208 in the state of Tripura on EPC under JICA ODA Loan Phase –VI (Package-1)	26.02	431.78	12-02-2024	to be given	0	0	-	-	M/s Civtect India	civtect@gmail.com	
14	Tripura	Ongoing	157290	Improvement and Widening to 2-lane with paved shoulder of road from existing Km 438.170 (Khowai Chowmuhani) to existing Km 439.410 (South Pulinpur) of NH-08 and from design Km 0.000 (South Pulinpur) to design Km 36.00 (near Rangamati) of NH 208 on Khowai – Teliamura- Harina section (Total length 37.24) in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-2)	37.24	657.21	12-02-2024	to be given	0	0	-	-	M/s Anupam Nirman-Bhavva Constr. (JV)	anupamsarma.ghy@rediffmail.com	
15	Tripura	Ongoing	157291	Improvement and Widening to 2-lane with paved shoulder of road from design Km 36.000 (Rangamati) to design Km 72.000 (Pati Chhari) (Total length 36.000 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-3)	36.00	670.90	12-02-2024	to be given	0	0	-	-	M/s Rani Constructions	hyd@ranigroup.com	
16	Tripura	Ongoing	157537	4-Lane Champaknagar to Amtali NH-08	19.11	920.66	15-03-2024	to be given	0	0	-	-	M/s New India Contractors	office@nicdpl.com	
17	Tripura	Ongoing	157292	Improvement and Widening to 2-lane with paved shoulder of road from design Km 72.000 (Pati Chhari) to design Km 107.654 (Harina) (Total length 35.654 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-4)	35.65	726.90	12-02-2024	to be given	0	0	-	-	M/s Bhartia Infra	info@bhartiainfra.com, tender@bhartiainfra.com	
Total (Completed Works-C.C issued)					326.1	7883.0									

