SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
13	Sikkim	Ongoing		Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 (Pkg- VI)	15.21	439.56	14-09-2020	10-11-2020	36.91	34.32	10-05-2022	19-06-2024	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
Total (Ongoing Works-including Terminated) 209.3 5203.2														
1	West Bengal	Completed	153589	Construction of Mechi bridge (of 675m) and Approaches of 2/4-Lane with paved shoulder across Indo-Nepal border on Asian Highway (AH -02).	1.50	158.65	23-11-2017	01-02-2018	100%	100%	30-01-2021	05-09-2020	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	
2	West Bengal	Completed		Restoration of existing road from km 76.35 to km 79.7 of NH-717A [i.e, start of Pedong Bypass to Rishi Border) in the State of West Bengal on EPC Mode (Pkg- VB)(i)]	3.35	5.30	08-06-2021	26-07-2021	100%	100%	21-01-2022	29-05-2020	M/s Vishwas Construction	
				Total (Completed Works-C.C issued)	4.85	163.95								
1	West Bengal	Ongoing		Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 0.00 to Km 13.00 NH-717A Bagrakot-Kafer IV A.	13.00	402.94	01-03-2019	04-10-2019	67.97	65.86	03-04-2022	30-06-2024	M/s NSPR - VKJ (JV)	nsprvkj.bagrakot@gmail.com
2	West Bengal	Ongoing	150915	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 13.00 to Km 25.600 NH-717A Bagrakot-Kafer IV B.	12.60	295.97	19-08-2020	05-10-2020	90.56	90.03	05-04-2023	30-05-2024	Rani Constructions Pvt. Ltd Sri Satya Sai Infrastructure Pvt. Ltd. (JV)	rani.pkg4b@gmail.com
3	West Bengal	Ongoing	149354	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 26.10 to Km 40.00 NH-717A Bagrakot-Kafer IV D.	13.90	242.97	20-03-2020	11-06-2020	100	99.42	10-06-2022	Not issued	Ketan Construction Ltd.(KCL)- Bhutan Builders Pvt. Ltd.(BBPL) (JV)	kclbbpl2020@gmail.com
4	West Bengal	Ongoing	150916	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer- Lava More section from km 40.00 to km 61.100 of NH717-A on EPC under SARDP-NE A (Pkg-VA)	21.10	273.78	21-08-2020	05-10-2020	89.87	86.04	05-04-2023	31-05-2024	Rani Constructions Pvt. Ltd Sri Satya Sai Infrastructrue Pvt. Ltd. (JV)	nh717a.5a@ranigroup.com
5	West Bengal	Ongoing		Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km96.254 of NH-717A under SARDP-NE-A on EPC (Lava More-Rishi Border)Pkg-VB as part of Alternate connectivity to Gangtok.	16.55	395.59	24-07-2020	20-10-2020	85.66	83.79	17-04-2022	30-06-2024	M/s TTC Infra India - M/s Suryodaya Infra Projects (I) Pvt. Ltd. (JV)	ttc.prpkgvb@gmail.com
				Total (Completed Works-C.C issued)	77.2	1611.3								