

STATUS AS ON 01.07.2016								
STATE- JAMMU & KASHMIR								Branch Office: Jammu
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
1	244	Chenani-Sudhmahadev-Goha-Khellani-Kishtnar-SinthanPass-Khanabal Section	274	2740	-	-	-	(i) Earlier DPR was invited but due to high/ unreasonable quote by the Consultants, the same was not accepted by the Authority. (ii) 4 nos. of bids were received on 21.06.2016 for DPR work and presently under evaluation for both SI No. 1 & 2. (iii) Bids for Maintenance work for Chenani-Sudhmahadev-Goha-Khellani section (amounting to Rs 3.62 Cr) has been re-invited with due date as 11.07.2016. (iv) Estimate SR & PR works for Batote - Doda-Kishtwar-Sinthan road (amounting to Rs 95.30 Cr.) is prepared by State PWD.Further, estimates have been examined at this office and same has been vetted by Finance Division of MoRTH and sanction orders are likely to be issued soon. (v) Planning Division of MoRTH has considered this provision under NH(O) with total sanction ceiling of Rs 106.30 Cr. for this road (Copy enclosed) (vi) Bids for SR/PR of the above said works are to be invited soon for which bidding documents have been prepared by State PWD. (vii) In addition to above, an amount of Rs 3.01 Cr for Ordinary Repair works for this road have also been released for the year 2015-16 and repair works are being carried out by the State PWD. (viii) Immediate repair works in the realigned portion of Chenani-Sudhmahadev-Goha-Khellani are also being carried out by the State PWD with the funding support from NHIDCL for which estimates amounting to Rs 8.81 Lacs has been approved. Bills received from State PWD are under process.
2	144A	Jammu-Akhnoor Section	35	700	-	-	-	
3	1	Punch-Uri (NH-1) Bharat Mala Project (BMP)	67	670	-	-	-	(i) 3 Nos. of bids received on 29.03.2016 for DPR preparation and presently under evaluation.
4	1	Qazitur on NH-1 - Tangdhar Bharat Mala Project (BMP)	65		-	-	-	(i) End points information not yet available. MoRTH has been informed accordingly. (ii) This stretch is hence not considered by NHIDCL.
5	1A	Baramullah on NH-1A to Gulmarg (NHC-TP)	39	390	-	-	-	(i) 3 Nos. of bids received on 29.03.2016 for DPR preparation and presently under evaluation.
6		Chenani-Khallani (NHC-TP)		0	-	-	-	(i) New alignment. Included under the project at Sl. No. 1.
		Total	480.00	4500.00				