

STATUS AS ON 29.07.2016								
STATE- JAMMU & KASHMIR								Branch Office: Jammu
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
1	244	Chenani-Sudhmahadev-Goha-Khellani-Kishtnar-SinthanPass-Khanabal Section	274	2740	-	-	-	(i) Earlier DPR was invited but due to high/ unreasonable quote by the Consultants, the same was not accepted by the Authority. (ii) 4 nos. of bids were received on 21.06.2016 for DPR work and presently under evaluation for both Sl No. 1 & 2.
2	144A	Jammu-Akhnoor Section	35	700	-	-	-	(iii) 3 nos. bids for Maintenance work for Chenani-Sudhmahadev-Goha-Khellani section have been received on 28.07.2016 and are under evaluation. (iv) Estimate SR & PR works for Batote - Doda-Kishtwar-Sinthan road (amounting to Rs 95.30 Cr.) is prepared by State PWD.Further, estimates have been examined at this office and same has been vetted by Finance Division of MoRTH. sanction orders has been issued vide Ministry letter dated 08.07.2016. (v) Planning Division of MoRTH has considered this provision under NH(0) with total sanction ceiling of Rs 106.30 Cr. for this road (vi) Bids for SR/PR of the above said works have been invited with due date 02.09.2016. (vii) In addition to above, an amount of Rs 3.01 Cr for Ordinary Repair works for this road have also been released for the year 2015-16 and repair works are being carried out by the State PWD. (viii) Immediate repair works in the realigned portion of Chenani-Sudhmahadev-Goha-Khellani are also being carried out by the State PWD with the funding support from NHIDCL for which estimates amounting to Rs 6.83 Lacs has been approved.

STATUS AS ON 29.07.2016								
STATE- JAMMU & KASHMIR								Branch Office: Jammu
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
3	1	Punch-Uri (NH-1) Bharat Mala Project (BMP)	67	670	-	-	-	Bids invited for DPR preparation with bid due date as 19.08.2016
4	1	Qazitur on NH-1 - Tangdhar Bharat Mala Project (BMP)	65		-	-	-	(i) End points information not yet available. MoRTH has been informed accordingly. (ii) This stretch is hence not considered by NHIDCL.
5	1A	Baramullah on NH-1A to Gulmarg (NHC-TP)	39	390	-	-	-	Bids invited for DPR preparation with bid due date as 19.08.2016
6		Chenani-Khallani (NHC-TP)		0	-	-	-	(i) New alignment. Included under the project at Sl. No. 1.
7	NH-1	Construction Operation and Maintenance of Zozila tunnel including approaches on NH-1 (Srinagar-Sonmarg-Gumri road) on DBFOT (Annuity basis) Ch. 94.500 to Ch. 119.000 Baltal-Minamarg	14.083	9090	9090	-	-	(i) Re tendering is under progress. The bid due date is 31.08.2016.
8	NH-1D (old)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42	-	M/s EPTISA Servicios de Ingenieria SL	(i)After financial closure, Appointed date was notified as 01-05-2015 and the Escrow Agreement & Substitution Agreement are also signed. At present, this work is under progress at site. M/s EPTISA Servicios de Ingenieria SL is the Independent Engineer for this project.
		Total	500.58	16270.42				