

STATUS AS ON 17.10.2016								
STATE:- MIZORAM								Branch Office: Aizawl
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (in Cr)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority Engineer	Status
Aizawl to Tuipang								
1	54	(i) km 0-125:	117	1283.02	1898.67	-	-	(i) Final DPRs received. Being discussed with JICA.* (ii) Preliminary Survey for LA under progress. Two teams of consultants as well as Revenue Authorities formed for LA. (iii) Exchange note signed between GoI and GoJ on 31.03.2016 (iv) JICA loan Agreement will be signed after Cabinet approval. i.e. PIB (v) For conducting SIA study, an amount of Rs Rs 32,53,140/- has been released on 02.09.2016. (vi) PIB approval is being sought to the Ministry of Finance.
2		(ii) Km 125-250:	125	1530.09	2213.50	-	-	(i) Final DPRs received. Being discussed with JICA.* (ii) Preliminary Survey for LA under progress. Two teams of consultants as well as Revenue Authorities formed for LA. (iii) Exchange note signed between GoI and GoJ on 31.03.2016 (iv) JICA loan Agreement will be signed after Cabinet approval. i.e. PIB (v) For conducting SIA study, an amount of Rs Rs 32,53,140/- has been released on 02.09.2016. (vi) PIB approval is being sought to the Ministry of Finance.
3		(iii) km 250-380:	130	1350.93	1991.84	-	-	(i) Final DPRs received. Being discussed with JICA.* (ii) Preliminary Survey for LA under progress. Two teams of consultants as well as Revenue Authorities formed for LA. (iii) Exchange note signed between GoI and GoJ on 31.03.2016 (iv) JICA loan Agreement will be signed after Cabinet approval. i.e. PIB (v) For conducting SIA study, an amount of Rs Rs 32,53,140/- has been released on 02.09.2016. (vi) PIB approval is being sought to the Ministry of Finance.
4	102B	Nagopa, Hiappui-Saichal and terminating at new NH-6 near Keifang	100	1000.00	1000.00	-	-	Yet to be entrusted. ( Reported to be in Manipur State). To be omitted from this state.
		<b>Total</b>	<b>472.00</b>	<b>5164.04</b>	<b>7104.01</b>			

**\* Bids for Additional Topographical and Geological Survey from Km 8.00 to Km 380.00 (NH-54), was invited on 17.08.2016 with Bid due date as 19.09.2016. Subsequently, 5 nos of Bids have been received, which are under technical evaluation.**