

STATUS AS ON 15.12.2016

STATE: SIKKIM

Branch Office: Gangtok

Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC	DPR Consultant	Status
1	510	Singtham -Kewzing	44	440	440	M/s CM Solutions	(i) 3(A) published on 23.09.2016 (ii) LA estimate awaited from State Govt. (iii) Bid for Civil work planned in Feb 2017 (iv) AA & FS proposal has been sent to Ministry
2	510	Kewzing-Gyalshing-Pelling	34	340	340	M/s CM Solutions	(i) Final DPR awaited likely by Dec 2016. (ii) Bids for civil work planned in Dec 2016.
3	717A	Rhenok-Roarahang-Pakyong	26.7	248.84	342.8	SA Infra	(i) Final DPR recieved (ii) 3(A) published on 07.10.2016 (iii) LA asitmate awaited from State Govt. (iv) Civil bid planned in Nov 2016, AA & FS awaited. (v) Cost justification asked by IFD has been sent to MoRTH on 16.11.2016
4	NH-10	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border		30	30	M/s Chaitanya	(i)3D published on 09.07.2016 (ii) Bid for civil work invited w.e.f. 05.05.2016 in anticipation of HPC approval (iii) Total 9 bids received and financial evaluation completed (iv) H-1 bidder identified. LoA being issued.
5	NH-10	Rangpo Bridge at Chainage 52.100 Km alternate alingment for Km 18 to Km 26 of NH-10 under SARDP-NE	0.135	26.00	26.00		DPR likely to be recived on 30.11.2016
6	310A	Mangan (NH-310A) - Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border,Chumthang-Lachen Monestery-Log bridge-Rangsha-Muguthang-Pashi-Naku-Nakpolatok-Nakula Bharat Mala Project (BMP)	158	1080	1080		(i) Financial bid opened on 12.07.2016. (ii) M/s EPTISA servicios de indigeneria is identified as H1 bidder. (iii)Contract Negotiation meeting concluded, LOA issued on 07.11.2016.

STATE: SIKKIM							Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC	DPR Consultant	Status
7	NH-10	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone	18				(i) Financial bid opened on 12.07.2016. (ii) M/s EPTISA servicios de indigeneria is identified as H1 bidder. (iii) Contract Negotiation meeting concluded, LOA issued on 07.11.2016.
8	310A New	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550	550		To be included with BMP projects after contract negotiation.
9	10	Chisopani traffic tunnel at Km. 67.24 on NH-10 in the State of Sikkim	0.2	30.00	30.00		DPR likely to be recived on 30.11.2016.
10	717	Alternate Highway to Gangtok from Bagrakot to Menla.	242	2420.00	2420.00	M/s SA Infra	(i) Final alignment discussed. (ii) DPR to be completed in 5 packages. (iii) DPR leikely to be finalized in Dec, 2016 (iv) DPR for package -I, II & V received. (v) Civil work planned in Dec, 2016
11	10	Rangpo to Gangtok					The stretch was entrusted to NHIDCL vide No. NH-12014/194/2016/SK/P-8 dated 24.11.2016 for taking up maintenance of NH to make it traffic worthy condition.
		Total	578.04	5164.84	5258.80		