

STATUS AS ON 10.01.2017

STATE: SIKKIM							Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC	DPR Consultant	Status
1	510	Singtham -Kewzing	44	440	440	M/s CM Solutions	(i) 3(A) published on 23.09.2016 ii) 3(D) sent to Govt. of India press for publication on 30.12.2016. (ii) LA estimate awaited from State Govt. (iii) Bid for Civil work planned in Feb 2017 (iv) AA & FS proposal has been sent to Ministry
2	510	Kewzing-Gyalshing-Pelling	34	340	340	M/s CM Solutions	(i) Final DPR awaited likely by Jan 2017. (ii) Bids for civil work planned in Feb 2017.
3	717A	Rhenok-Roarahang-Pakyong	26.7	248.84	342.8	SA Infra	(i) Final DPR recieved (ii) 3(A) published on 07.10.2016 iii) 3(D) under process at NHIDCL, HQ (iv) LA asitmate awaited from State Govt. (v) Bid for Civil Work invited with Bid due date as 18.01.2017
4	NH-10	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1	30	30	M/s Chaitanya	(i)3D published on 09.07.2016 ii) Payment to CALA for LA has been made of 26 Cr. (ii) Bid for civil work invited w.e.f. 05.05.2016 in anticipation of HPC approval (iii) LoA issued on 16.12.2016.
5	NH-10	Rangpo Bridge at Chainage 52.100 Km alternate alingment for Km 18 to Km 26 of NH-10 under SARDP-NE	0.135	26.00	26.00	M/s Eptisa Servicios S.A	(i)Draft DPR recived on 30.12.2016. (ii)Presentation for DPR finalization is scheduled at 05.01.2017
6	310A	Mangan (NH-310A) - Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border,Chumthang-Lachen Monestery-Log bridge-Rangsha-Muguthang-Pashi-Naku-Nakpolatok-Nakula Bharat Mala Project (BMP)	158	1080	1080		(i) Financial bid opened on 12.07.2016. (ii) M/s EPTISA servicios de indigeneria is identified as H1 bidder. (iii)Contract Negotiation meeting concluded, LOA issued on 07.11.2016.

STATE: SIKKIM							Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC	DPR Consultant	Status
7	NH-10	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone	18				(i) Financial bid opened on 12.07.2016. (ii) M/s EPTISA servicios de indigeneria is identified as H1 bidder. (iii) Contract Negotiation meeting concluded, LOA issued on 07.11.2016.
8	310A New	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550	550		To be included with BMP projects after contract negotiation.
9	10	Chisopani traffic tunnel at Km. 67.24 on NH-10 in the State of Sikkim	0.2	30.00	30.00		(i) Draft DPR recived on 30.12.2016. (ii) Presentation for DPR finalization is scheduled at 05.01.2017
10	717	Alternate Highway to Gangtok from Bagrakot to Menla.	242	2420.00	2420.00	M/s SA Infra	(i) Final alignment discussed & finalised for all packages. (ii) DPR to be completed in 5 packages. Iii) DPR for package -I, II, IV & V received. (iv) DPR likely to be finalized in Jan 2016 for Pkg III (v) Civil work planned in Jan, 2016
11	10	Rangpo to Gangtok					The stretch was entrusted to NHIDCL vide No. NH-12014/194/2016/SK/P-8 dated 24.11.2016 for taking up maintenance of NH to make it traffic worthy condition.
		Total	579.04	5164.84	5258.80		