

| STATUS AS ON 15.04.2017  |    |  |                  |                        |                          |                           |  |  |
|--|----|--|------------------|------------------------|--------------------------|---------------------------|--|--|
| STATE: MIZORAM   |    |  |                  |                        |                          |                           | Branch Office: Aizawl                  |  |
| Sl. No.  | NH | Name of project                                | Road Length (km) | Estimated Cost (in Cr) | TPC Including LA (In Cr) | Date of Award of Contract | Name of Contractor /Authority Engineer | Status   |
| <b>Widening and upgradation to 2 lane with paved shoulder configuration from Aizawl to Tuipang comprising of following section:*</b> |    |  |                  |                        |                          |                           |  |  |
| 1  | 54 | (i) km 8-125<br><b>(Civil Pkg. 1 &amp; 2)</b>  | 110.26           | 1283.03                | 1917.44                  | Yet to be awarded         | Yet to be selected                     | (i) Final DPRs received. View of NHIDCL on draft EPC agreement sent to JICA vide letter dated 17.03.2017. Matter is being pursued with JICA.<br><br>(ii) As advised by JICA work of Additional topographical and Geological Survey has been awarded to M/s BPC Consultant India Pvt Ltd. and is under progress. Inception Report for additional Topograpihical and Geotechnical survey work has been submitted by the DPR CONSULTANT. As per Contract Agreement the work is be completed by June,2017. |
| 2  |    | (ii) Km 125-250<br><b>(Civil Pkg. 3 to 5)</b>  | 118.30           | 1530.09                | 2238.55                  |                           |  | (iii) Notification Under Section-11 (equivalent to Section 3A of NH Act of 1956) has been issued on 19.12.2016. Action under Section-15 (equivalent to Section 3C of NH Act of 1956) is under progress.<br><br>(iv) Proposal for approval for Forest clearance is under process with the Forest Department, Government of Mizoram.   |
| 3  |    | (iii) km 250-380<br><b>(Civil Pkg. 6 to 8)</b> | 122.60           | 1350.93                | 2011.59                  |                           |  | (v) CCEA approval has been accorded by the Cabinet Committee on 22.03.2017. Loan Agreement has been signed between Govt. of India and Govt. of Japan on 31.03.2017.  |
| <b>Total</b>   |    |  | <b>351.16</b>    | <b>4164.05</b>         | <b>6167.58</b>           |                           |  |  |
| <b>* Widening and upgradation from Aizawl to Tuipang covering from km 8.000 to km 380.000 comprises of 8 Civil Contract Package.</b> |    |  |                  |                        |                          |                           |  |  |