

STATUS AS ON 15.04.2017

STATE: SIKKIM							Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	DPR Consultant	Status
1	510	(i) Singtam - Tarku (Stretch -I of km 0.00 to 16.00Km) (ii) Tarku- Rabongla (Stretch - II of km16.00 to 32.5 Km)	32.5	295	593	M/s CM Solutions	(i)LOA issued on 31.03.2017. (ii) LA done. (iii) In principal approval for stage -I clearance has been received on 22.03.2017.
2	510	Rabongla-Ranjit Bridge	30			M/s CM Solutions	(i) Final DPR awaited likely in May 2017. (ii) Bid Planned in May 2017.
		Legship-Gyalshing	18				(i) DPR by June 2017
3	717A	Alternate Highway to Gangtok in Sikkim.					
		Package I : Rhenok-Roarahang-Pakyong (NH-717A)	242	2420	2420	M/s SA Infra	(i) Financial bid opened on 23.02.2017. (ii) LOA issued on 31.03.2017. (iii)Compensation on 3 (G) is in process
		Package II : Rishi Border -Rolep (NH-717B)					(i) DPR by July 2017. (ii) 3(A) by 30.06.2017. (iii) Forest Clearance for 14 hectare online by 30.06.2017
		Package III : Rolep-Menla (NH-717B)					(i) DPR by 30.06.2017.
		Package IV : Bagrakot-Kafer (NH-717A)					(i) DPR finalized. (ii) 3(A) by 30.04.2017. (iii) FC for 68 hectare to be done.
		Package V : Kafer-Rishi Border (NH-717A)					(i) BRO is working on part of stretches. (ii) DPR by July 2017 (iii) LA by 30.06.2017 (iv) FC online by 15.06.2017
4	NH-10	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	99	M/s Chaitanya	(i)Contract awarded to M/s Dinesh chandra Agarwal. (ii) Appointed date 20.02.2017 (iii)FC Change of user agency awaited
5	NH-10	Rangpo Bridge at Chainage 52.100 Km alternate alingment for Km 18 to Km 26 of NH-10 under SARDP-NE	0.135	26.00	26.00		(i) DPR received. (ii) AA&FS has been sent to Ministry for approval on 22.03.2017 (iii)No FCA. (iv)No LA.

STATUS AS ON 15.04.2017

STATE: SIKKIM							Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	DPR Consultant	Status
6	310A	Mangan (NH-310A) - Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border,Chumthang-Lachen Monestery-Log bridge-Rangsha-Muguthang-Pashi-Naku-Nakpolatok-Nakula Bharat Mala Project (BMP)	158	1080	1080	M/s Eptisa Servicios S.A	(i) DPR contract signed on 12.01.2017 with M/s Eptisa. (ii) DPR work on ground started. (iii) QAP and draft inception report submitted.
7	NH-10	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone	18				
8	310A New	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550	550		(i) Work is With BRO.
9	10	Chisopani traffic tunnel at Km. 67.24 on NH-10 in the State of Sikkim	0.25	34.31	30.00	M/s CM Solutions	(i) Bid planned by 30.04.2017 (ii) Change in the name of user agency for 1.33 Hectare land awaited from FAC.(For Stage-I Clearance) (iii) LA not required.
10	NH-10	Rangpo to Ranipool (Stand alone Project)	1.17	133.39	179.10		(i) Bid for civil work invited with Bid Due Date 11.05.2017. (ii) AA&FS proposal has been sent to Ministry , approval awaited.
11	NH-10	Rangpo to Gangtok (Maintenance)	43	4.97	6.71		(i) Financial bid opened. (ii) LOA issued on 22.03.2017 (iii) Contract signed on 27.03.2017 with M/s Latala Construction Co.
12		Pakyong - Ranipool	20	300.00	300.00		(i) DPR received . (ii) Bid planned by 15.05.2017 (iii) land to be acquired for 15Mt ROW
Total			601.86	4899.46	2863.81		