

STATUS AS ON 15.04.2017

State: Uttarakhand

Branch Office: Dehradun

Sl. No.	NH No.	Name of project	Road Length (km)	Estimated cost /EPC cost in Rs. Crore	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the Contractor /Authority Engineer.	Status
A. Garhwal Region								
1	34	Gangotri to Dharasu (Km 0.00-94)	94.00	940	940	-	DPR Consultant - M/s. AECOM	i) The stretch falls in Eco Sensitive zone. ii) The Zonal Master Plan has been submitted to MOEF through Govt. Of Uttarakhand for approval. iii) Transferred to BRO
2	34	Proposed 2lane/2 lane with paved shoulder from km. 94.00 to km.111.00(excluding Km 100.500 to Km 101.33)	17.00	170	170	-	DPR Consultant - M/s. AECOM	i) 3(A) has been published and Forest proposal is being submitted shortly. ii) Transferred to BRO
3	34	Proposed Protection work at BaretI landslide zone km. 100.500 to km. 101.33	0.75	31.55	31.55		DPR Consultant - M/s. AECOM	i) 3(A)has been published and Stage 1 Forest clearance has been received on 03.06.2016. (ii) 3D Notification published on 03.03.2017. (iii)Civil Work invited with Bid Due Date as 16.03.2017 (iv)Four No. of bids received and Technical evaluation is in process.
4	34	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	0.68	38.07	38.07	-	DPR Consultant - M/s. AECOM	i) Stage 1 forest clearence received on 19.10.2016. (ii) Bid for Civil Work invited with Bid Due Date as 16.03.2017 (iii)Five No. Bids received and Technical evaluation is in process.
5		Askot-Dharchula-Tawaghat-Sirkha-Malpa-Garbyang-Lipu-Lekh Pass Bharat Mala Project (BMP)	80	800	800	-	-	

STATUS AS ON 15.04.2017

State: Uttarakhand

Branch Office: Dehradun

Sl. No.	NH No.	Name of project	Road Length (km)	Estimated cost /EPC cost in Rs. Crore	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the Contractor /Authority Engineer.	Status
6	87E	Simli (NH-87E) - Narayanbagar-Kulsari-Talwari-Gwaldan-Dangoli-Baijnath-Bageshwar-Balighat-Kapkot-Sama-Quit-Birthe-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Jolljivi Bharat Mala Project (BMP)	288.00	2880	2880	-	-	(i) Contract Agreement signed on 18.10.2016 with M/s Voyants Solutions Pvt. Ltd (ii) Inception Report submitted on 05.12.2016 (iii) Draft Feasibility Report submitted in B.O Dehradun on 10.03.2017 for following Stretches: (a) Baijnath-Bageshwar-Balighat-Kapkot-Sama-Quit-Birthe-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Jolljivi. (b) Almora (NH-109) - Kausani-Baijnath-Tharali-Karn Prayag
7		Mana-Mussapani-Gasroli-Rattakana-Manapass Bharat Mala Project (BMP)	48.00	480	480	-	-	
8		Joshimath-Malari Bharat Mala Project (BMP)	62.00	620	620	-	-	
9	109 &109A	Almora (NH-109) - Kausani-Baijnath-Tharali-Karn Prayag (NH-109A) (BMP)	70.00	700	700	-	-	
Total			660.43	6659.62	6659.62			