

STATUS AS ON 31.05.2017

Nepal projects

Branch Office: Kathmandu (Nepal)

| S.No | NAME OF ROAD/CHAINAGES | LENGTH (KM) | COST OF WORKS (IN CRORES NRs) INCL VAT | NAME OF CONTRACTOR | BIDS CALLED ON | BIDS RECEIVED ON | BIDS FINALIZED ON | CONTRACT CONCLUDED ON | Present Status | Present Financial Progress |
|------|---|-------------|--|--------------------------------|----------------|------------------|-------------------|-----------------------|-----------------------------|---|
| 1 | MANMAT-KALAIYA- MATIYARWA 0.00 -15.00 | 15 | 26.13 | Ashish DS JV | 28.8.2015 | 07.10.2015 | 30.12.2015 | 01.10.2016 | Work Commenced | 2.90% |
| 2 | MANMAT-KALAIYA- MATIYARWA 15.00- 26.66 | 11.66 | 22.45 | Ashish DS JV | 28.8.2015 | 07.10.2015 | 30.12.2015 | 01.10.2016 | Joint Survey Completed | 1.25% |
| 3 | BIRENDRABAZAR-YADUKUHA- MAHINTHPUR 0.00 - 17.00 | 17 | 33.75 | Raman Const. | 28.8.2015 | 07.10.2015 | 30.12.2015 | 01.10.2016 | Work Commenced | 1.75% |
| 4 | BIRENDRABAZAR-YADUKUHA- MAHINTHPUR 17.00-32.31 | 15.31 | 42.64 | Pappu Roshan | 10.11.2016 | 12.12.2016 | 18.01.2017 | 09.03.2017 | Joint Survey Under Progress | 0.19% |
| 5 | MAISTHAN-GAUSHALABAZAR- SAMSI 0.00- 25.40 | 25.4 | 64.61 | Lama Danfe golden goods JV | 07.12.2016 | 19.12.2016 | 07.01.2017 | 24.01.2017 | Work Commenced | 0.98% |
| 6 | TAMAGADI-SIMRAUNGADH 0.00-20.00 | 20 | 41.11 | Sharma Pappu Roshan JV | 27.01.2017 | 10.03.2017 | | | Bid Under Evaluation | Acceptance Under Process |
| 7 | TAMAGADI-SIMRAUNGADH 20 - 39.745 | 19.745 | 41.11 | Pappu Mhabir JV | 27.01.2017 | 10.03.2017 | | | Bid Under Evaluation | Acceptance Under Process |
| 8 | JANAKPUR-YADUKUHA 0.00 - 16.63 | 16.63 | 30.39 | Diwa Nirman Sewa | 28.08.2015 | 07.10.2015 | 30.12.2015 | 01.10.2016 | Work Commenced | 2.35% |
| 9 | JALESHWOR-HARDI RIVER 0.00 - 28.00 | 28 | 70.8 | Sharma Pappu Roshan JV | 27.01.2017 | 10.03.2017 | | | Bid Under Evaluation | Acceptance Under Process |
| 10 | BIRGUNJ- THORI 0.00 - 30.00 | 30 | | | | | | | | NIT Issued Q Bid Scheduled on 31 may 2017 |
| 11 | BIRGUNJ- THORI 30-60 | 30 | | | | | | | DPR under progress | NIT Issued Q Bid Scheduled on 31 may 2017 |
| 12 | KANEPOKHARI-RANGELI 0.00 - 25.40 | 25.4 | 62.2 | Lama Danfe the Kanchanjunga Jv | 27.01.2015 | 10.03.2017 | | | Bid Under Evaluation | Acceptance Under Process |

| | | | | | | | | | | |
|----|--|----------------|---------------|------------------|------------|------------|--|--|----------------------|--------------------------|
| 13 | KALYANPUR-BARSAIN-SUBHRANPATTI 0.00 - 17.29 | 17.29 | 58.3 | Diwa Nirman Sewa | 1/3/2017 | 31.03.2017 | | | Bid Under Evaluation | Acceptance Under Process |
| 14 | LAMAHI- KOILABAS 0.00 - 33.036 | 33.036 | 69.83 | Kalika/Kumar JV | 27.01.2017 | 10.03.2017 | | | Bid Under Evaluation | Acceptance Under Process |
| | TOTAL | 304.471 | 563.32 | | | | | | | |