

STATUS AS ON 30.09.2017

STATE- JAMMU & KASHMIR

Sl. No.	NH	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Commencement	Name of Contractor / Consultant	Status
1. Preparation of Detailed Project Report:								
1.1 Road Projects:								
1	244	Preparation of DPR for two lanning with paved shoulders of Chenani-Sudhmahadev-Goha-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244 (Excluding Tunnel at Sudhmahadev and Sinthan pass)	274	4.85		29.10.2016	DPR Consultant- M/s Wadia Techno Engineering Services in association with M/s Zoma Engineers	(i) The Consultant has submitted the Final Feasibility Report on 25.07.2017 for Jammu Akhnoor section NH-144 A (ii) The alignment is finalized. Draft DPR is submitted on 15th September, 2017 and Final DPR is likely to be submitted by 15th October, 2017. (iii) DPR work is likely to be completed by 10th October, 2017.
2	144A	Preparation of DPR for Four lanning with paved shoulders of Jammu-Akhnoor Section of NH-144A	35					
3	State Road	Punch-Uri (New Alignment) Bharat Mala Project (BMP)	67	2.52	-	20.12.2016	M/s LN Malviya Inf. Project Pvt Ltd	(i) The Consultant has submitted the Draft Feasibility Report on 14.06.2017 for Baramullah Gulmarg section. (ii) The final DPR for the stretch Baramullah-Gulmarg is likely to be submitted by 30.11.2017. (iii) The alignment of Poonch-Uri section involving length of 67 km is to be finalized as it involves Greenfield alignment. (iii) DPR work is likely to be completed by November, 2017.
4	State Road	Baramullah on NH-1A to Gulmarg (NHC-TP)	39					
TOTAL			415	7.37				

STATUS AS ON 30.09.2017

STATE- JAMMU & KASHMIR

Sl. No.	NH	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Commencement	Name of Contractor / Consultant	Status
1.2 Tunnel projects:								
5	244	Preparation of DPR for two lane Tunnel at Sudhmahadev and Sinthan pass on Sudhmahadev-Goha and Kishtwar-Sinthan Pass-Khanabal Section of NH-244.	10 & 4.5					3 no of bids were received by due date and time and the same are under technical evaluation. The work is expected to be awarded by the end of October, 2017.
6		Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities for the Construction of a Road Tunnel and its approaches Enabling All Weather Connectivity along the Mughal Road in the State of Jammu and Kashmir.	8.5					Bids were invited on 30.03.2017. Bid due date is 16.10.2017.
		TOTAL	23.0					
2. Civil Works:								
2.1 Road Projects:								
7	244	Maintenance work for Chenani-Sudhmahadev-Goha-Khellani (re-aligned portion) of NH-244	55	3.00	-	01.11.2016	M/s JAI Buildcon Pvt Ltd.	The work is likely to be completed in June,2017. GM (P), BO Jammu has recommended EOT upto June,2017 which has been submitted for approval of Competent Authority.
		Rehabilitation of Batote-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244						
		(a) KM 0.00 to KM 25.00 of Ramban Division	25	18.26	-	01.01.2017	M/s Jai Buildcon Pvt. Ltd.	Physical Progress: 34% Financial Progress: 15%

STATUS AS ON 30.09.2017

STATE- JAMMU & KASHMIR

Sl. No.	NH	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Commencement	Name of Contractor / Consultant	Status
8	244	(b) KM 26.00 to KM 80.00 of Doda Division	55	24.75	-	01.01.2017	M/s SRM Contractors Pvt. Ltd.	Physical Progress: 54% Financial Progress: 27%
		(c) KM 80.00 to KM 123.60 of Kishtwar Division	43.60	15.35	-	01.01.2017	M/s SRM Contractors Pvt. Ltd.	Physical Progress: 54% Financial Progress: 26%
		(d) KM 123.60 to KM 170.00 of Chatroo Division	46.40	14.41	-	01.01.2017	M/s SRM Contractors Pvt. Ltd.	Physical Progress: 72% Financial Progress: 45%
TOTAL			225.00	75.77				
2.2 Tunnel projects:								
9	1A	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Srinagar-Leh section connecting NH-1A at Km 95.00 and at Km 118.00 in the state of Jammu & Kashmir on EPC mode.	14.31	7440.89	7591.16	yet to be awarded		Preferred bidder has been identified. Based on the L1 quote, PIB Note to the Ministry has been sent on 03.08.2017. The project is likely to be awarded by the end of the October, 2017.

STATUS AS ON 30.09.2017

STATE- JAMMU & KASHMIR

Sl. No.	NH	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Commencement	Name of Contractor / Consultant	Status
10	1	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42	01.04.2015	M/s SSTL/ IE-M/s EPTISA Servicios de Ingenieria SL	(i) Work is under progress, M/s EPTISA Servicios de Ingenieria SL is the Independent Engineer for this project. (ii) West Portal: Main Tunnel face Ch. = 101 tm. Current Activity: Shotcreting in is progress. Egress Tunnel face Ch. = 223 tm. Current Activity: L.G Installation is in progress. Ventilation tunnel current face Ch. = 362 tm. Current activity: Mucking. East Portal: Micropile = 6 Nos. Total Micropile done till date = 223 Nos. (iii) Construction work is scheduled to be completed on 30.04.2020.
2.3 Authority's Engineer:								
11	1	Consultancy services for Authority's Engineer for Supervision of Construction, Operation and Maintenance of 2-Lane bi-directional Zojila Tunnel with Parallel Escape (Egress) Tunnel excluding approaches on Srinagar-Leh Section connecting NH-1 at km 95.00 and at km 118.00 in the State of Jammu &Kashmir on EPC Basis	14.31	-	-	yet to be awarded	-	(i) Bids for the project has been invited with Bid Due Date as 12.10.2017.
		Total	20.81	10121.31	10271.58			
		Grand Total	683.81	10204.45	10271.58			