SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Uttarakhand	Completed	151227	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	0.74	47.13	16-06-2017	11-09-2017	100%	100%	15-03-2019	15-01-2020	M/s KCC Buildcon Pvt. Ltd.	kcc.dharsu@gmail.com
2	Uttarakhand	Completed	151490	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District	0.58	45.09	06-04-2016	04-11-2016	100%	100%	31-01-2020	15-01-2020	M/S R.G. Buildwell Engineers LTD.	uk.package@gmail.com
3	Uttarakhand	Completed	154742	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	0.76	40.89	18-09-2017	04-01-2018	100%	100%	03-01-2020	30-04-2021	M/s Bharat Construction	bharatconstruction248@gmail.com
4	Uttarakhand	Completed	154081	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna"	1.18	89.27	10-12-2018	03-05-2019	100%	100%	02-05-2020	25-08-2020	M/s Bharat Construction	bharatconstruction248@gmail.com
5	Uttarakhand	Completed	150476	Construction of valley side slope stabilization treatment including drainage, cross drainage work and pavement in Dharasu- Gangotri road from km. 123.080 to km 123.970 of NH-34 and stabilization of dumping zone	0.89	23.51	22-11-2019	08-01-2020	100%	100%	05-07-2020	08-09-2020	M/s Chaudhary Construction Company Pvt Ltd.	ccc.nhidcldharasupm@gmail.com
6	Uttarakhand	Completed	154079	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna"	0.60	45.37	10-12-2018	03-05-2019	100%	100%	02-05-2020	31-01-2021	M/s Bharat Construction	bharatconstruction248@gmail.com
7	Uttarakhand	Completed	154080	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (km 423.500), Birahi (km 437.400) & Gulabkothi (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district	0.78	57.66	06-04-2016	04-11-2016	100%	100%	06-05-2018	31-05-2021	M/S R.G. Buildwell Engineers LTD.	uk.package@gmail.com
				Total (Completed Works-C.C issued)	5.51	348.92								
1	Uttarakhand	Ongoing	68016	Construction, Operation & Maintenance of 2-L Bi-directional Silkyara Bend- Barkot Tunnel with escape passage including approaches on Dharasu- Yamunotri section b/w Chainage 25.400km and 51.00km falling along NH- 134(Old NH-94)on EPC mode	4.86	1383.78	31-05-2018	09-07-2018	58.92	58.3	08-07-2022	14-05-2024	M/s Navayuga Engineering Co. Limited	necdocumentcontroller@gmail.co m
2	Uttarakhand	Ongoing	102034	Construction and upgradation of existing road to 2-lane with paved shoulder from Km 368.000 to Km 399.000 of Lameri to Karanprayag (Excluding km 379.000 to km 380.275). Rudraprayag to Josimath Package-I	29.01	274.31	26-03-2018	23-05-2018	98.61	95.88	20-11-2020	30-04-2024	M/s RCC Developers ltd	rccdpkg1@gmail.com
3	Uttarakhand	Ongoing	102035	Construction and upgradation of existing road to 2-lane with paved shoulder from km 399.000 to km 430.000 of karanprayag to chamoli (excluding km 420.250 to km 420.500 and km 423.300 to 423.650) . Rudraprayag to Josimath Package-II	28.80	403.36	26-03-2018	24-05-2018	95.46	93.55	21-11-2020	30-04-2024	M/s SCCPL-HCCPL(JV)	hillwaysconstruction@gmail.com sccplhccplkpg2@gmail.com
4	Uttarakhand	Ongoing	102036	Construction and Upgradation of existing road to 2-lane with paved shoulder from Km 430.000 to Km 468.000 of Chamoli to Paini (excluding Km 437.625 to Km 437.775, Km 458.900 to Km 459.475 and Km 464.425 to Km 464.525) Rudraprayag to Josimath Package-III	36.59	417.24	26-03-2018	23-05-2018	98.72	98.72	20-11-2020	30-04-2024	M/s NKG Infra. Struc Pvt. Ltd.	khannkg1@gmail.com
					99.3	2478.7								