

STATUS AS ON 31.03.2017							
State: Andaman & Nicobar Islands						Branch Office: Port Blair	
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Name of Contractor /Consultant	Status
1		Connection between Bamboo Flat and Chatham Island in Andaman & Nicobar Islands + approaches.	2.00	2000.00	2000.00		Bids has been re-invited with bid due date on 17.04.2017.
2	223	Beonabad - Ferargunj section km 12.0 to km 45.0 (excluding km 21 to 28)	26.00	136.79	170.23	M/s Chaitnaya Projects/M/s DRA Infracon Pvt. Ltd.	(i) L1 identified (M/s DRA Infracon Pvt. Ltd.) (ii) LOA given on 01.03.2017 (iii) Contract agreement signed on 21.03.2017 (iv) AA&FS received from MoRTH on 19.01.2017
3	223 New NH 4	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223 in the Union Territory of Andaman & Nicobar Islands	1.90	205.85	262.97	M/s Chaitnaya Projects	RFP for civil work invited with bid due date as 27.04.2017. ii) CRZ Clearance pending with MoEF. iii) PWD approaching Supreme Court for Environment Clearance.
4	223 New NH 4	Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) to 2-Lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands on EPC Basis. (Package-II)	55.45	316.98	409.85	M/s Chaitnaya Projects/M/s Vasishta Mantena NH JV	(i) L1 identified (M/s Vasishta Mantena NH JV) (ii) LOA given on 31.03.2017 (ii) AA&FS received MoRTH on 27.03.2017.
5	223 New NH 4	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4) in the Union Territory of Andaman & Nicobar Islands	1.45	217.29	277.17	M/s Chaitnaya Projects/ M/s. MBZ-RDS (JV) om 15.02.2017	i) Bids opened on 08.12.2016 of 5 participated bidders. (ii) Technical Evaluation Completed. (iii) LoA issued to M/s. MBZ-RDS (JV) om 15.02.2017. (iv) Contract Signed on 02.03.2017
		Total	86.80	2876.91	3120.22		

