

STATUS AS ON 15.03.2017

State: MANIPUR						Branch Office: Imphal	
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant	Status
1	102C	Pallel-Chandel Section of NH-102C	18	195	252		1. Maintenance work of Pallel Chandel completed. 2. Consultancy for DPR preparation for all the three road will be awarded in March 2017.
2	102A	Shangshak-Nampisha Bharat Mala Project (BMP)	90	977	1260		
3		Two laning with paved shoulders from Dimapur-Maram-Peren (Manipur & Nagaland)	116	1259	1624		
4	137	2 laning of Tamenglong-Khonsang road(SARDP-NE)	40	121	156	M/s PNG Planning & Structural Consultant Pvt. Ltd.	1.Draft DPR for 2 laning of the road is received and being finalized.
5	102A	Ukhrul -Toloi- Tadubi, NH-102A, NH(O)	115	1248	1610	M/s CE Testing	DPR received Land Acquisition (LA) estimate awaited from State Govt. Once received proceeding for ADB funding shall be initiated.
6	53	Improvement of NH-53 between Imphal and Jiribam	220	2388	3080	M/s CDM Smith	The Appointed DPR consultant failed to deliver. Contract terminated. New Consultant will be appointed by March 2017 as technical evaluation is under process. The stretch was entrusted to NHIDCL vide No. NH-12037/55/2013/SARDP-NE(Part-II) dated 24.11.2016 for taking up maintenance of NH to make it traffic worthy condition. Tender invited on 15.12.2016 for ordinary maintenance in 3 packages. Financial Evaluation under progress.

7	39	(i) Improvement of Imphal - Moreh section with alternate route under ADB funding	95	1321	1704	(i) Final DPR received.
		(ii) Alternate route under ADB funding	60	896	1078	(ii) Land Acquisition (LA) estimate awaited from State Govt. (iii) In absence of Land Acquisition (LA) estimate proceeding for loaning from ADB is
8	State Road	Two laning with paved shoulders from Hafflong-Tamenglong Via Lia Sang & Tausem (ADB)	150	1628	2100	LOA issued to M/s L.N. Malviya on 21.11.2016. Work in progress.
9	53	Two laning with paved shoulders from Jiribam to Tipaimukh (ADB)	105	1140	1470	LOA issued to M/s L.N. Malviya on 21.11.2016. Work in progress.
10	150	Four laning Imphal-Moirang, NH-150 (ADB)	45	488	630	Financial Bid opened. Contract Negotiation in progress.
11	202	Two laning with paved shoulders from Ukhul-Jessami (ADB)	114	1237	1596	Financial Bid opened. Contract Negotiation in progress.
12	39	Moreh Bypass{NH(O)}	3	30	42	DPR for 2 laning with paved shoulder under evaluation. State Govt need to provide Land Acquisition (LA) estimate.
13	102B	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500	35	36	47	(i) Bids for civil works re-invited and opened on 03.03.2017. (ii) 5 nos of Bids received. (iii) Technical Evaluation under process.
14		Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00 {NH(O)}	68	52	62	Contract Awarded for Civil work of Rehabilitation. (ii) Appointed Date is 22 July 2016. (iii) Work in progress.
15	102B	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00{NH(O)}	59	46	59	(i) Bids for civil work are under evaluation. (ii) Financial bid opened on 13.02.2017
16	102B	Rehabilitation/Strengthening of existing road Churachandpur-Tuima--Tuivai{NH(O)}	162	1620	2268	Bids for DPR are under evaluation and work to be awarded by March 2017
17	53	Barak Makru Bridge	1	109	141	1. Contract for civil work is under award and work can commence in March if in cumbrance free land provided by State Govt. 2. Funds for Land Acquisition (LA) is being deposited shortly with State Govt. 3. LOA issued to BIPL on 01.12.2016

18	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.8	3.8	M/s Bhartiya Infra Project Ltd.	1.M/s Bhartiya Infra Project Ltd. is identified as L1 bidder. Contract signed and letter to proceed issued. 2. NHIDCL is carrying out Maintenance of existing Single lane road and work is in progress.
19	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	14.9	12	M/s Shongvah Thanmi	1.M/s Shongvah Thanmi is identified a s lowest bidder. Contract signed and letter to proceed issued. 2. NHIDCL is carrying out Maintenance of existing Single lane road and work is in progress.
20	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.4	13	M/s Bhartiya Infra Project Ltd.	1.M/s Bhartiya Infra Project Ltd. is identified as L1 bidder. AA & FS awaited. Contract signed and letter to proceed issued. 2. NHIDCL is carrying out Maintenance of existing Single lane road and work is in progress.
21	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.(Re-tender)	20	15.6	18	-	(i) Bids re-invited and opened on 08.02.2017. (ii) Technical evaluation under progress.
22	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.(Re-tender)	25	15.4	18	-	(i) Bids re-invited and opened on 08.02.2017. (ii) Technical evaluation under progress.
23	NH 137	Temporary Restoration of Tamenlong Khonsang of about 40 km length.	40	14.8	19	M/s K .Morung & sons.	L1 identified as M/s K .Morung & sons. Revised AA & FS (L1 based) awaited. LOA issued .
24		2 laning with paved shoulder from Tamenglong in Manipur to Peren in Nagaland via Longdi Pabram	100	1030	1329		Bids for DPR work are under evaluation.
Total			1750.61	15896.52	20591.50		