

STATUS AS ON 15.04.2017

State: MANIPUR						Branch Office: Imphal	
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant	Status
1	102C	Pallel-Chandel Section of NH-102C	18	195	252		1. Maintenance work of Pallel Chandel completed. 2. Consultancy for DPR preparation for all the three road will be awarded in April 2017.
2	102A	Shangshak-Nampisha Bharat Mala Project (BMP)	90	977	1260		
3		Two laning with paved shoulders from Dimapur-Maram-Peren (Manipur & Nagaland)	116	1259	1624		
4	137	2 laning of Tamenglong-Khonsang road(SARDP-NE)	40	121	156	M/s PNG Planning & Structural Consultant Pvt. Ltd.	1. Draft DPR for 2 laning of the road is received and being finalized.
5	102A	Ukhrul -Toloi- Tadubi, NH-102A, NH(O)	115	1248	1610	M/s CE Testing	DPR received Land Acquisition (LA) estimate awaited from State Govt. Once received proceeding for ADB funding shall be initiated.
6	53	Improvement of NH-53 between Imphal and Jiribam	220	2388	3080	M/s CDM Smith	The Appointed DPR consultant failed to deliver. Contract terminated. New Consultant will be appointed by April 2017 Contract negotiation under progress
7	39	(i) Improvement of Imphal - Moreh section with alternate route under ADB funding	95	1321	1704		1. Final DPR received. 2. Land Acquisition (LA) estimate awaited from State Govt. 3. In absence of Land Acquisition (LA) estimate proceeding for loan from ADB is hampering. 4. Work is planned for Award in April 2016 subject to Land Acquisition (LA) & Forest Clearance (FC). 5. PIB Note Circulated for PIB meeting.
		(ii) Alternate route under ADB funding	60	896	1078		

STATUS AS ON 15.04.2017

State: MANIPUR					Branch Office: Imphal		
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant	Status
8	State Road	Two laning with paved shoulders from Hafflong-Tamenglong Via Lia Sang & Tausem (ADB)	150	1628	2100	M/s L.N. Malviya	LOA issued to M/s L.N. Malviya on 21.11.2016. Work in progress.
9	53	Two laning with paved shoulders from Jiribam to Tipaimukh (ADB)	105	1140	1470	M/s L.N. Malviya	LOA issued to M/s L.N. Malviya on 21.11.2016. Work in progress.
10	150	Four laning Imphal-Moirang, NH-150 (ADB)	45	488	630		Contract Negotiation in progress.
11	202	Two laning with paved shoulders from Ukhrul-Jessami (ADB)	114	1237	1596		Contract Negotiation in progress.
12	39	Moreh Bypass{NH(O)}	3	30	42		DPR for 2 laning with paved shoulder under evaluation. State Govt need to provide Land Acquisition (LA) estimate.
13	102B	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500 {NH(O)}	35	36	47		Financial bid opened on 22.03.2017 and L1 has been identified and case taken for Revised AA & FS on MoRTH 31.03.2017
14		Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00 {NH(O)}	68	52	62	M/s Bhartia Infra Projects Ltd.	1. Contract Awarded for Civil work of Rehabilitation. 2. Work in progress.
15	102B	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00{NH(O)}	59	46	59		Bid is Re-invited with Bid due date 24.04.2017
16	102B	Rehabilitation/Strengthening of existing road Churachandpur-Tuima--Tuivai{NH(O)}	162	1620	2268		Bids for DPR are under negotiation and work to be awarded by April 2017
17	53	Barak Makru Bridge	1	109	141	M/s Bhartiya Infra Project Ltd.	1. Joint verification for handing over site in progress with GM(P) 2. LOA issued to BIPL on 01.12.2016

STATUS AS ON 15.04.2017

State: MANIPUR					Branch Office: Imphal		
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant	Status
18	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.8	3.8	M/s Bhartiya Infra Project Ltd.	1.M/s Bhartiya Infra Project Ltd. is identified as L1 bidder.Contract signed and letter to proceed issued. 2. NHIDCL is carrying out Maintenance of existing Single lane road and work is in progress.
19	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	14.9	12	M/s Shongvah Thanmi	1. M/s Shongvah Thanmi is identified as lowest bidder. Contract signed and letter to proceed issued. 2. NHIDCL is carrying out Maintenance of existing Single lane road and work is in progress.
20	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.4	13	M/s Bhartiya Infra Project Ltd.	1.M/s Bhartiya Infra Project Ltd. is identified as L1 bidder. AA & FS awaited. Contract signed and letter to proceed issued. 2. NHIDCL is carrying out Maintenance of existing Single lane road and work is in progress.
21	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.(Re-tender)	20	15.6	18	M/s Haokhotinlen Vaiphei	L1 identified as M/s Haokhotinlen Vaiphei. LOA issued on 29.03.2017
22	102A	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.(Re-tender)	25	15.4	18	M/s Haokhotinlen Vaiphei	L1 identified as M/s Haokhotinlen Vaiphei. LOA issued on 29.03.2017

STATUS AS ON 15.04.2017

State: MANIPUR					Branch Office: Imphal		
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant	Status
23	NH 137	Temporary Restoration of Tamenlong Khonsang of about 40 km length.	40	14.8	19	M/s K .Morung & sons.	L1 identified as M/s K .Morung & sons. Revised AA & FS (L1 based) received on 15.12.2016. LOA issued .on 20.12.2016
24		2 laning with paved shoulder from Tamenglong in Manipur to Peren in Nagaland via Longdi Pabram	100	1030	1329		Bids for DPR work are under negotiation..
25	NH-37	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 3.00 to Km 75.00 (Length=72 Km) of NH-53 (New NH-37) (Package-I) in the state of Manipur.	72	33	52	M/s HVS Construction Materials Pvt. Ltd.	L1 identified as M/s HVS Construction Materials Pvt. Ltd. LOA issued on 31.03.2017
26	NH-37	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 75.00 to Km 145.00 (Length=70 Km) of NH-53 (New NH-37) (Package-II) in the state of Manipur.	70	31	43	M/s Nidhi Creative Infrastructure Pvt. Ltd	L1 identified as M/s Nidhi Creative Infrastructure Pvt. Ltd. LOA issued on 10.03.2017 Contract agreement signed on 17.04.2017
27	NH-37	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 145.00 to Km 220.00 (Length=75Km) of NH-53 (New NH-37) (Package-III) in the state of Manipur.	75	43	67	M/s Bhartia Infra Pvt. Ltd.	L1 identified as M/s Bhartia Infra Pvt. Ltd. LOA issued on 31.03.2017
Total			1967.61	16003.65	20752.90		