

STATUS AS ON 31.05.2017

STATE: SIKKIM							Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of Contractor / Authority Engineer	Status
1	510	(i) Singtam - Tarku (Stretch -I of km 0.00 to 16.00Km) (ii) Tarku- Rabongla (Stretch - II of km16.00 to 32.5 Km)	32.5	371.42	665.85	(i) M/s AARPEE Infra project Pvt.Ltd. (ii) M/s S&P Infrastructure Pvt. Ltd.	(i) Contract Agreement Signed on 17.04.2017 (ii) Compensation on 3 (G) is in process. (iii) In principal approval for stage -I clearance has been received on 22.03.2017.
2	510	Rabongla-Ranjit Bridge	30			M/s CM Solutions (DPR Consultant)	(i) Final DPR awaited likely in June 2017. (ii) Bid Planned by July 2017.
		Legship-Gyalshing	18				(i) DPR by June 2017
3	717A & 717B	Construction and upgradation of Alternate Highway to Gangtok in Sikkim.	207.326				
		PKG I : Rhenok-Roarahang-Pakyong (NH-717A)	26.706	318.42	447.37	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd.	(i) Contract Agreement Signed on 17.04.2017 (ii) Compensation on 3 (G) is in process.
		PKG II : Rishi Border -Rolep (NH-717B)	42.2			M/s SA Infrastructure Pvt.Ltd. (DPR Consultant)	(i) DPR by July 2017. (ii) 3(A) by 30.06.2017. (iii) Forest Clearance for 14 hectare online by 30.06.2017
		PKG III : Rolep-Menla (NH-717B)	43.84				(i) DPR by 30.06.2017.
		PKG IV : Bagrakot-Kafer (NH-717A)	42.24 including ROB	566.94	814.09		(i) DPR finalized. (ii) 3(A) for 3.50 km has been published on 17.05.2017. (iii) Draff 3(A) Notifiacion for 3.50 to 40.00 Km has been
		PKG V : Kafer-Rishi Border (NH-717A)	54.79				(i) BRO is working on part of stretches. (ii) DPR by July 2017 (iii) 3(a) Published on 25.05.2016. (iv) Forest Clearance stage -1 is under process.
4	NH-10	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	99	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd.	(i)Contract awarded to M/s Dinesh chandra Agarwal. (ii) Appointed date 20.02.2017 (iii) Change in name of user agency awaited from Forest

STATUS AS ON 31.05.2017

STATE: SIKKIM							Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of Contractor / Authority Engineer	Status
5	NH-10	Construction of Additional Bridge adjacent to the existing bridge at Km 52.100 on NH-10 at Rangpo at the border of West Bengal and Sikkim State on EPC Mode	0.240 m (Bridge length 72 m)	13.01	18.70	M/s CM Solutions (DPR Consultant)	(i) Bid for civil work invited with Bid Due Date 12.06.2017 (ii) AA&FS has been sent to Ministry for approval on 22.03.2017 (iii) Change in name of user agency awaited from Forest Dept.
6	310A	Mangan (NH-310A) - Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border,Chumthang-Lachen Monestery-Log bridge-Rangsha-Muguthang-Pashi-Naku-Nakpolatok-Nakula Bharat Mala Project (BMP)	158	1080	1080	M/s Eptisa Servicios S.A (DPR Consultant)	(i) DPR contract signed on 12.01.2017 with M/s Eptisa. (ii) DPR work on ground started. (iii) QAP and draft inception report submitted.
7	NH-10	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone	18				
8	310A New	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550	550		(i) Work is With BRO.
9	NH-10	Construction of Chisopani Traffic Tunnel of length 250 m from design Chainage Km 67.150 to Km 67.400 on NH-10 in East Dist., in the State of Sikkim on EPC mode	0.420 m (250 m Tunnel Length)	27.50	34.61	M/s CM Solutions (DPR Consultant)	(i) AA&FS has been sent to Ministry Dated 13.04.2017 (i)Bid planned by 30.06.2017 (ii)Change in the name of user agency for 1.33 Hectare land awaited from FAC.(For Stage-I Clearance) (iii) Land Acquisition not required.

STATUS AS ON 31.05.2017

STATE: SIKKIM							Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of Contractor / Authority Engineer	Status
10	NH-10	Special repair works at narrow zone and landslide area between Rangpo to Ranipool (Stand alone Project)	1.17	133.39	179.10		(i) Bid for civil work invited with Bid Due Date 08.06.2017. (ii) AA&FS proposal has been sent to Ministry, approval awaited.
11	NH-10	Short Term Improvement & Routine Maintenance of Km 51.00 to Km 93.00 of NH-10 in the State of Sikkim (Including Indra and Northern Bypass) on Percentage Rate basis.	43	4.97	6.71	M/s Latala Construction Co.	(i) Contract agreement signed on 27.03.2017 with M/s Latala Construction Co.
12	717-A	Construction of 2-lane Highway NH-717A from Pakyong - Ranipool in the state of Sikkim	16.539	160.00	207.30	M/s CM Solutions (DPR Consultant)	(i) DPR received . (ii) Bid planned by 30.06.2017 (ii) Land to be acquired for 15Mt ROW
Total			730.87	3281.44	5283.81		