

STATUS AS ON 30.09.2017

STATE: SIKKIM									Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Name of Contractor / Authority Engineer	Status	
1	717A & 717B	Construction and upgradation of Alternate Highway to Gangtok in Sikkim.	227.88						
		PKG I : Rhenok-Roarathang-Pakyong (NH-717A)	26.706	318.42	447.37	M/s SA Infrastructure Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	(i) Contract Agreement Signed on 17.04.2017 with M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd. (ii)3(G) compensation deposited to Branch Office. (iii) Stage-I Forest Clearance has been received on 18.07.2017.	
		PKG II : Rishi Border -Rolep (NH-717B)	42.2					(i) DPR by Sept 2017. (ii) 3(a) by 15.09.2017.	
		PKG III : Rolep-Menla (NH-717B)	43.84					(i) DPR by 15.10.2017.	
		PKG IV : Bagrakot-Kafer (NH-717A)	40.00 (2.24 ROB approach loop)	621.57	814.09		-	(i) 3(A) for 3.50 km has been published on 17.05.2017. (ii) 3(A) Notifiacion for 3.50 to 40.00 Km has been published on 15.06.2017. (iii) 3(D) for Km 3.5 has been published on 27.09.2017. (vi) Forest Clearance Satge -I is under process.	
		PKG V : Kafer-Rishi Border (NH-717A)	58.595	739.79	957.89			(i) BRO is working on part of stretches. (ii) DPR submitted on 11.07.2017 by Consultant. (iii) 3(a) Published on 25.05.2016.	
		Construction of 2-lane Highway NH-717A from Ranipool-Pakyong in the state of Sikkim	16.539	160.00	207.30		M/s CM Solutions	-	(i) DPR received . (ii) Bid invited with bid due date 16.11.2017. (ii) 3(A) published on 29.08.2017. (iii)Land to be acquired for 15Mt ROW
2	NH-10	Short Term Improvement & Routine Maintenance of Km 51.00 to Km 93.00 of NH-10 in the State of Sikkim (Including Indra and Northern Bypass) on Percentage Rate basis.	43	4.97	6.71		M/s Latala Construction Co.	(i) Contract agreement signed on 27.03.2017 with M/s Latala Construction Co.	
3	NH-10	Special repair works at narrow zone and landslide area between Rangpo to Ranipool (Stand alone Project)	1.17	133.39	179.10		-	(i) Bid for civil work invited with Bid Due Date 24.10.2017. (ii) AA&FS proposal has been sent to Ministry, approval awaited.	
4	NH-10	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	133.49	M/s Chaitanya Consultancy Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory	(i) Contract awarded to M/s Dinesh chandra Agarwal. (ii) Appointed date 20.02.2017 (iii) Change in name of user agency awaited from MoEF &	

STATUS AS ON 30.09.2017

STATE: SIKKIM								Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Name of Contractor / Authority Engineer	Status
5	NH-10	Construction of Additional Bridge adjacent to the existing bridge at Km 52.100 on NH-10 at Rangpo at the border of West Bengal and Sikkim State on EPC Mode	0.240 m (Bridge length 72 m)	13.01	18.70	M/s CM Solutions	-	(i) Bid for civil work invited with Bid Due Date 04.10.2017 (ii) AA&FS has been sent to Ministry for approval on 22.03.2017 (iii) 3(A) has been published on 27.09.2017. (iv) Change in name of user agency from BRO to NHIDCL is awaited from Forest Dept. The proposal is under consideration in the office of IG MoEF & CC, New Delhi.
6	NH-10	Construction of Chisopani Traffic Tunnel of length 250 m from design Chainage Km 67.150 to Km 67.400 on NH-10 in East Dist., in the State of Sikkim on EPC mode	0.420 m (250 m Tunnel Length)	27.50	34.61	M/s CM Solutions (DPR Consultant)		(i) AA&FS has been sent to Ministry Dated 13.04.2017 (ii) Bid planned by 15.10.2017 (iii) Change in the name of user agency from BRO to NHIDCL has been applied by BO, Sikkim vide dated 30.03.2017, pending in RO- MoEF, Shillong (iv) Land Acquisition not required.
7	NH-10	Improvement & Rehabilitation of existing Indira Bye Pass road from Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate	10.12	23.57	-	DPR prepared by BO, Sikkim GM(P)		(i) Combined AA&FS for all three maintenance of NH-10 project has been sent to Ministry on 12.09.2017 (i) Bid invited with bid due date 05.10.2017
8	NH-10	Special Repair work between Ranipool to Zero point from km 80.00 to km 93.00 of NH-10 in the State of Sikkim on Item Rate Basis	13.00	7.58	-	DPR prepared by BO, Sikkim GM(P)		(i) Combined AA&FS for all three maintenance of NH-10 project has been sent to Ministry on 12.09.2017 (ii) Bid Planned by 15.10.2017
9	NH-10	Improvement & Rehabilitation of Kapur mode at Km 70.00 of NH-10 in the State of Sikkim.	0.100	3.54	-	DPR prepared by BO, Sikkim GM(P)		(i) Combined AA&FS for all three maintenance of NH-10 project has been sent to Ministry on 12.09.2017 (ii) Bid Planned by 15.10.2017
10	510	(i) Singtam - Tarku (Stretch - I of km 0.00 to 16.00Km) (ii) Tarku- Rabongla (Stretch - II of km 16.00 to 32.5 Km)	32.5	371.42	665.85		(i) M/s AARPEE Infra project Pvt.Ltd. (ii) M/s S&P Infrastructure Pvt. Ltd. M/s Technocrats Advisory Services Private	(i) Contract Agreement Signed on 17.04.2017 (ii) 3(G) compensation deposited to Branch Office. (iii) In principal approval for stage -I clearance has been received on 21.06.2017.

STATUS AS ON 30.09.2017

STATE: SIKKIM								Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Name of Contractor / Authority Engineer	Status
11		Rabongla-Ranjit Bridge	30			M/s CM Solutions	-	(i) Final DPR awaited likely in Sept 2017. (ii) Bid Planned by Oct 2017.
		Legship-Gyalshing	18				-	(i) DPR by Sept 2017
12	310A	Mangan (NH-310A) - Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border, Chumthang-Lachen Monestery-Log bridge-Rangsha-Muguthang-Pashi-Naku-Nakpolatok-Nakula Bharat Mala Project (BMP)	158	1080	1080	M/s Eptisa Servicios S.A	-	(i) DPR contract signed on 12.01.2017 with M/s Eptisa. (ii) DPR work on ground started. (iii) Inception report approved on 28.06.2017.
13	NH-10	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone (west Bengal Portion)	18					
14	310A New	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550	550	-	-	(i) Work is With BRO.
15		(i) 2 laning with paved shoulder of Namchi-Ravangla-Tashiding-Yusksum-Geyzing road section (length-122Km) in the State of Sikkim (ii) 2 laning with paved shoulder of Geyzing-Dentam-Uttarey-Chiwabhanjang road section (length-55 Km) in the State of Sikkim (iii) 2 laning with paved shoulder of Ravong-Phamtum-Dzongu-Upper Dzongu-Chungthang road section (length-150 Km) in the State of Sikkim.	327	5.88	-	M/s L.N. Malviya Infra Projects Pvt. Ltd. in Association with Agnitio Infrastructure Project Pvt. Ltd.		(i) LOA issued dated 27.07.2017. (ii) Contract Agreement signed on 22.08.2017, with M/s L.N. Malviya Infra Projects Pvt. Ltd. in Association with Agnitio Infrastructure Project Pvt. Ltd.
Total			909.48	4116.43	5095.11			