STATUS AS ON 15.09.2016								
STATE-TRIPURA								**Branch Office: Agartala**
Sl. No.	**NH**	**Name of project**	**Road Length (km)**	**Estimated cost (Rs in crore)**	**TPC including LA**	**Date of Award / Appointed Date**	**Name of Contractor /Authority Engineer**	**Status**
1	44	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	31.10.2014/ 15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	(i)Civil Work in progress (ii)Financial Progress-10.00% (iii)Physical progress-0.81%
2	44	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	11.08.2014/ 31.10.2015	M/s Oriental Strutural Engineers Pvt Ltd, Delhi/ M/s Feedback Infra	(i)Civil Work in progress (ii)2nd stage payment paid. (iii) Physical Progress-10.15% (iv) Financial Progress-19.34%
3	44A	Manu-Simlung section (JICA Funding)	86.000	1064	1066	23.11.2015	M/s Lion	(i)Agreement signed on 16.12.2015. (ii)Alignment finalised on 04.05.2016 (iii)DPR in progress
4		Two laning with paved shoulders from Kukital-Teliamur-Amarpur-Sabroom (Bangladesh border) Bharat Mala Project (BMP) /ADB	310.000	2480	2480	-	-	(i)Financial bid opened on 23.06.2016. (ii) M/s MC Consultant Pvt. Ltd identified as H1 bidder
5		Khowai-Agartala Bharat Mala Project (BMP)	53.000	424	424	-	-	(i)Financial bid opened on 23.06.2016. (ii) M/s MC Consultant Pvt. Ltd identified as H1 bidder
6	208 New	Kailashahar-Khowai-Teliamura, Khowai District NH-15017/46/2015-P&M (To be dropped)	70.000	-	-	-	-	RFP for Procurement of Consultant for DPR preparation being issued.
		Total	641.07	4834.89	5534.34			