STATUS AS ON 15.04.2017

Nepal projects **Branch Office: Kathmandu (Nepal)**

S.No	NAME OF ROAD/CHAINAGES	LENGTH (KM)	COST OF WORKS (IN CRORES NRs) INCL VAT	NAME OF CONTRACTOR	BIDS CALLED ON	BIDS RECEIVED ON	BIDS FINALIZED ON	CONTRACT CONCLUDED ON	Present Status	PHYSICAL/ FINANCIAL PROGRESS	STATUS OF LA
1	MANMAT-KALAIYA- MATIYARWA 0.00 -15.00	15	26.13	Ashish DS JV	28.8.2015	07.10.2015	30.12.2015	01.10.2016	Work Commenced	0%	95%
2	MANMAT-KALAIYA- MATIYARWA 15.00- 26.66	11.66	22.45	Ashish DS JV	28.8.2015	07.10.2015	30.12.2015	01.10.2016	Joint Survey Completed	0%	95%
3	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR 0.00 - 17.00	17	33.75	Raman Const.	28.8.2015	07.10.2015	30.12.2015	01.10.2016	Work Commenced	0.08%	60%
4	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR 17.00-32.31	15.31	42.64	Pappu Roshan	10.11.2016	12.12.2016	18.01.2017	09.03.2017	Joint Survey Under Progress	NIL	60%
5	MAISTHAN-GAUSHALABAZAR-SAMSI 0.00- 25.40	25.4	64.61	Lama Danfe golden goods JV	07.12.2016	19.12.2016	07.01.2017	24.01.2017	Work Commenced	NIL	60%
6	TAMAGADI-SIMRAUNGADH 0.00-20.00	20			27.01.2017	10.03.2017			Bid Under Evaluation		60%
7	TAMAGADI-SIMRAUNGADH 20 - 39.745	19.745			27.01.2017	10.03.2017			Bid Under Evaluation		60%
8	JANAKPUR-YADUKUHA 0.00 - 16.63	16.63	30.39	Diwa Nirman Sewa	28.08.2015	07.10.2015	30.12.2015	01.10.2016	Work Commenced	0.05%	60%
9	JALESHWOR-HARDI RIVER 0.00 - 28.00	28			27.01.2017	10.03.2017			Bid Under Evaluation		60%
10	BIRGUNJ- THORI 0.00 - 27.00	27							DPR under progress		60%
11	BIRGUNJ- THORI 27 - 53	26							DPR under progress		60%
12	KANEPOKHARI-RANGELI 0.00 - 25.40	25.4			27.01.2015	10.03.2017			Bid Under Evaluation		60%
13	KALYANPUR-BARSAIN-SUBHRANPATTI 0.00 - 17.29	17.29			1/3/2017	31.03.2017			Bid Under Evaluation		60%
14	LAMAHI- KOILABAS 0.00 - 33.036	33.036			27.01.2017	10.03.2017			Bid Under Evaluation		60%
	TOTAL	**297.471**	**219.97**								