STATUS AS ON 15.07.2017								
STATE: WEST BENGAL								Branch Office: Head Quarter
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
1		Connection between Sagar Island & Kakdwip	9.5	2135.45	2135.45	-	M/s RITES Ltd.	(i) DPR approved by NHIDCL on 27.03.2017. (ii) strip plan being provided. (iii) EC position to be checked by KOPT & Rites Limited
2	327B	Construction of Mechi River Bridge on Indo-Nepal Border by NHIDCL	1.50 (0.675 is length of Bridge)	114.74	158.65		M/s Sheladia Consultants	(I)AA&FS issued frm the Ministry on 23.03.2017. (ii) 3(G) estimate under process. (iii) No Forest Clearance required. (iv) SFCdone on 10.02.2017. (v)MOU with Nepal to be done (vi) Bidding document approved by Ministry. (v) Bid Planned by July 2017.
		Total	11.00	2250.19	2294.10			