STATUS AS ON 30.06.2018

STATE: ASSAM **Branch Office: Tezpur, Guwahati**

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 30.06.2018	Status
			Civil Work							
1	37	SARDP	4 laning from end of Nagaon bypass to Rangagara (Km. 278.600 to Km. 297.000) of NH-37on EPC basis	**18.4**	159.2	291.628	02.02.2016/ **23.05.2016**	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	0	(i) Financial Progress-9.8% (ii) Physical Progress-12.526% (iii) **Revised Milestone 1 : 30.10.2017** (iv) **Revised Milestone 2 : 28.02.2018**
2	37	SARDP	4 laning from Rangagara to Kaliabhor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	**18.315**	196.24	289.99	23.01.2017/ **23.10.2017**	M/s Simplex Infrastructure/M/s STUP -Ayoleeza (JV) Consultancy	0	(i) Contractor mobilised on site. (ii) Clearing & Grubbing in progress (iii) Physical progress : 1.24%
3	37A	SARDP	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	**17.3**	588.95	873.91	14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singhla (JV) / M/s S A Infra	-	(i) Work is in progress. **(ii) PHYSICAL:37.02%** **(iii) FINANCIAL:34.81%** MSI(10%) : 25.09.15(Not achieved) MS II(40%) : 28.11.16 (Not achieved) MS III(70%) : 03.12.17(Not achieved) **REVISED MILESTONE** (as Supplementary Agreement signed on 16.04.2018) MS-I & MS II -28.05% (31.01.2018) Acheived MS-III 70% (14.11.2019) (EOT for 712 days) Schedule Completion : 100% (09.11.2020)
4	37A &52	SARDP	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	**18.81**	744.1	1050	12.04.2017/ **01.09.2017**	M/s Simplex Infrastructure/TPF Getinsa-Rodic JV	0	(i) Contractor mobilised on site. (ii) Earthwork upto subgrade and river training works in progress (iii) Physical progress : 1.98% (iv) Finiancial Progress: 1.98% (v) Milestone 1 : 27.02.2018 (Not achieved)
5	52	SARDP	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	**26**	303	520.01	20.10.2016 / **19.12.2016**	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	2.625	(i) Mobilisation Advance equal to 10% of Contract Price paid to the Contractor. (ii) Physical Progress= 8.26% (iii) Financial Progress=8.26% **(iv) 1st Milestone: 17.06.2017 (Not achieved)** **(v) 2nd Milestone: 17.02.2018 (Not achieved)** **(vi) 3rd Milestone : 30.09.2018**
6	52	SARDP	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	**57.5**	829	1307.5	30.03.2015 / **15.01.2016**	M/s Ramky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	21	(i) Civil Work in Progress (ii) Repayment of advance pending for 5% amount of contract price (ii) Financial Progress -33.84% (iii) Physical Progress-35% **(iv) Revised Milestone 1- 25.02.2017 (achieved)** (v) **Revised Milestone 2- 28.10.2017(delayed achievement)** **(vi) Revised Milestone 3 - 31.03.2018(Not Achieved)**
7	52	SARDP	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	**10.08**	168.39	259.79	30.03.2015 / **11.12.2015**	M/s ECI / M/s ITL	0	(i)Physical Progress - 19.279% (ii)Financial Progress-19.27% (iii) **Revised Milestone 1 : 31.03.2018 (Achieved)** **(iv) Revised Milestone 2 : 31.12.2018**

STATUS AS ON 30.06.2018

STATE: ASSAM **Branch Office: Tezpur, Guwahati**

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 30.06.2018	Status
8	37	SARDP	Four Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	**39.72**	454.89	814.56	14.11.2014 / 23.05.2015.	M/s HCC / M/s Frischmann Prabhu	6.07	**(i) Financial Progress - 13.2%** **(ii) Physical Progress - 14.72%** Revised MS I (10%) : 02.01.2018 (achieved) Revised MS II (30%): 30.11.2018 Revised MSIII(60%) : 30.04.2019 Project Compl: 31.12.2019
9	37	SARDP	Four Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	**37.8**	437.39	738.15	21.11.2017/ 01.01.2018	M/s GDCL / M/s Frischmann Prabhu	-	(i) Financial Progress - 1.58% (ii) Physical Progress - 1.58% (iii) Branch Office issued cure period notice on 06.4.18
10	37	SARDP	Four Laning of Jhanjhi Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	**44.075**	463.49	801.54	21.11.2017/ 20.01.2018	M/s GDCL / M/s Voyants Solutions Pvt. Ltd.	-	(i) Financial Progress - 1% (ii) Physical Progress - 0.76% (iii) Branch Office issued cure period notice on 16.4.18
11	37	SARDP	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	**26.9**	294.17	385.57	14.01.2016/ 17.08.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	-	**(i) Financial Progress -8.58%** **(ii) Physical progress -15.62%** MSI (10%) : 13.02.17(Not achieved) MSII (30%) : 16.10.17 (Not achieved) MSIII (60%) : 29.05.18 (Not Likely) The Authority has issued Intention to Terminate Notice on 28.8.17. The Contrator requested for EOT and assured to mobilse resources to expedite the progress. BO directed to submit the latest status.
12	37	SARDP	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	**19**	252	330.3	14.01.2016/ 10.08.2016	The Bid for Civil work to be invited	-	NHIDCL, HQ vide letter no. 1138 dated 23.02.2018 terminated the subject project of the EPC Contractor M/s Atlanta Ltd due to dismal progress of the work. The draft RFP for Civil work under preparation
13	37	SARDP	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	**15.5**	96.9	351.31	20.02.2015 / 02.11.2015	M/s ABCI-JKM Pvt. Ltd. M/s Voyants Solutions Pvt. Ltd.	7.5	(i)Work is in progress. **(ii) Physical Progress-43.32%** **(iii) Financial Progress-54.66%** MSI (10%): 26.08.16(Achieved) MSII (30%): 04.07.17(Achieved) MSIII (60%): 10.05.18 (NotLikely) Completion date: 01.11.2018
14	54 Ext.	NHDP II	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	**25.25**	519.3	818.4	31.10.2017 / 26.12.2017	M/s Sushee Infra-M/s PTPS (JV)/ M/s Rodic	0	(i) Mobilisation Advance equal to 4% of Contract Price paid to the Contractor. (ii) Earthwork in progress. (iii) Physical progress: 1%
15	53	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	**4.77**	53.21	76.78	08.04.2015 / **01.10.2015**	Sri Gautam Construction / M/s Rodic Consultants Pvt. Ltd.	3.5	(i) Financial Progress- 44.58% (ii) Physical Progress-45% (iii) **Revised Milestone I** -15.06.2017 (achieved) (iv) **Revised Milestone- II** 10.02.2018 (achieved) (v) **Revised Milestone III** 05.07.2018 (vi) **Revised completion**- 08.02.2019
16	208A	NH(O)	Improvement and Strenghtening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	**17.95**	60.21	66.94	28.10.2016 / **28.11.2016**	M/s Ganesh Ram Dokania / M/s Rodic Consultants Pvt. Ltd.	17.95	(i) Civil Work in progress. (ii) Physical Progress= 99.5% (iii) Financial Progress=99.5% (iv) DBM Completed= 17.95 km (v) BC Completed= 17.95 km
A			**Total (Civil work)**	**397.37**	**5523.54**	**8976.378**			**58.645**	

STATUS AS ON 30.06.2018

STATE: ASSAM **Branch Office: Tezpur, Guwahati**

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 30.06.2018	Status
			Bharatmala							
17		BR	Kochigaon-Raimana-Jaigaon-Lankapara-Birpara	**123**	**1537.5**	**1783.5**	18.10.2016	M/s Feedback Infra		● DPR under progress ● Draft Feasibility Report submitted on 18.08.2017
18	151	ICS	Sutarkandi -Karimganj	**14**	**175**	**203**	18.10.2017	M/s Feedback Infra		● DPR under progress ● Draft Feasibility Report submitted on 18.08.2017
19	31	EC	Hapachara- Tulungia	**14**	**175**	**203**	09.05.2018	M/s CE Testing Company Pvt. Ltd		● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 QAP submitted.
20	31	EC	Tulungia - Jogighopa	**18**	**225**	**261**	09.05.2018	M/s CE Testing Company Pvt. Ltd		● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 QAP submitted.
21	37	EC	Jogighopa - Gendera	**15**	**187.5**	**217.5**	09.05.2018	M/s CE Testing Company Pvt. Ltd		● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 QAP submitted.
22	37	EC	Gendera - Paikan	**15**	**187.5**	**217.5**	09.05.2018	M/s CE Testing Company Pvt. Ltd		● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 QAP submitted.
23	37	EC	Paikan- Dudhnoi	**14**	**175**	**203**	09.05.2018	M/s CE Testing Company Pvt. Ltd		● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 QAP submitted.
24	37	EC	Dudhnoi- Guwahati	**108**	**1350**	**1566**	09.05.2018	M/s CE Testing Company Pvt. Ltd		● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 QAP submitted.
25	37	EC	Kamar Gaon- Lahowal	**16**	**200**	**232**	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
26	37	EC	Lahowal- Tinsukia	**38**	**475**	**551**	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
27	37	EC	Tinsukia- Makum	**10**	**125**	**145**	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
28	38	EC	Makum- Digboi	**25**	**312.5**	**362.5**	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
29	38	EC	Digboi- Margherita	**13**	**162.5**	**188.5**	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
30	62	EC	Dudhnoi-Damra	**5**	**62.5**	**72.5**		M/s Global Infra Solutions in JV with Krishna Techno Consultant		● LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
31	36	EC	Daboka- Manja	**90**	**1125**	**1305**	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
32	36	EC	Manja-Lahorijan	**38.8**	**485**	**562.6**	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
33	36	EC	Lahorijan - Khatkhati	**1**	**12.5**	**14.5**	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
34	39	EC	Numaligarh- Khatkhati	**99**	**1237.5**	**1435.5**	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
35	44	EC	Ratacherra-kalain	**25**	**312.5**	**362.5**	09.05.2018	M/s CE Testing Company Pvt. Ltd		● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 ● Contract Agreement signed on 09.05.2018
36	44/53	EC	Kalain-Panchgram	**16**	**200**	**232**	14.06.2018	M/s Global Infra Solutions in JV with Krishna Techno Consultant		● Contract Agreement signed on 14.06.2018
37	53	EC	Panchgram-Silchar	**23**	**287.5**	**333.5**				● DPR under progress

STATUS AS ON 30.06.2018

STATE: ASSAM **Branch Office: Tezpur, Guwahati**

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 30.06.2018	Status
38	44	EC	Badarpur-Agartala	253	3162.5	3668.5		M/s Feedback Infra Pvt.Ltd		● DPR under progress
39	54	EC	Silchar- Vairengte	49.9	623.75	723.55	19.06.2018	M/s. Transys Consulting Pvt. Ltd		● Contract Agreement signed on 19.06.2018
40	53	EC	Jiribam- Silchar	55	687.5	797.5	19.06.2018	M/s. Transys Consulting Pvt. Ltd		● Contract Agreement signed on 19.06.2018
41	127B	ER	Srirampur- Dhubri	71	887.5	1029.5		M/s. Global Infra Solutions		● LoA issued to M/s. Global Infra Solutions on 02.02.2018
42		ER	Hatsinghimari - Rajabala	12	150	174		M/s. Global Infra Solutions		● LoA issued to M/s. Global Infra Solutions on 02.02.2018
43		FR	Fakirganj - Dhubri	14	175	203		M/s. Global Infra Solutions		● LoA issued to M/s. Global Infra Solutions on 02.02.2018
44		FR	Kandulijan Gaon - Dimow Charali	21	262.5	304.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
45		FR	Dimow Charali- Sengajan	8.2	102.5	118.9	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
46		FR	Dibrugarh Ghat / Bogibil Bridge (South Bank)- Bogibil Bridge (North Bank	8	100	116	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
47		FR	Bogibil Bridge (North Bank)- Kandulijan Gaon	11	137.5	159.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
48		FR	Kamar Gaon- Dibrugarh Ghat / Bogibil Bridge (South Bank)	15	187.5	217.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
49		FR	Naltoli -Silghat	4	50	58	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
50		FR	Jorhat - Neamati	10.4	130	150.8	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
51		FR	Dimow Charali- Oriyamghat Road	62	775	899	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
52		FR	Oriyamghat Road- Oriyamghat	6.7	83.75	97.15	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.
53		FR	Biswanath Chairali - Biswanath Ghat	19	237.5	275.5	09.05.2018	M/s CE Testing Company Pvt. Ltd		● LoA issued to M/s CE Testing Company Pvt Ltd. on 13.03.2018 QAP submitted
B			**Total (Bharatmala)**	**1341**	**16762.5**	**19444.5**				

STATUS AS ON 30.06.2018

STATE: ASSAM **Branch Office: Tezpur, Guwahati**

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 30.06.2018	Status
			NH-In Principle							
54	NHIP	NK	Narengi-Kuruwa-Dumunichawki (including from Changsari to Kuruwa)	**47**	**587.5**	**681.5**	07.02.2018	M/s Wapcos in JV with ITL		Inception Report and QAP submitted by the DPR Consultant
55	NHIP	NK	Indo-Bhutan border –Musalpur-Tihu Chowk- Tihu-Makhibaha- Sarthebari- Kalitakuchi	**110**	**1375**	**1595**	07.02.2018			
56	NHIP	NK	Pathshala-Dubi-Helona-Bongaon-Rampur-Sarthebari	**45**	**562.5**	**652.5**	07.02.2018			
57	NHIP	NK	Tihu-Sarthebari-Nagaon	**50**	**625**	**725**	07.02.2018			
58	NHIP	NK	Baihata-Goreswar-Udaguri	**50**	**625**	**725**	07.02.2018			
59	NHIP	NK	Mangaldai-Bhutianhang-Changrang	**62**	**775**	**899**	07.02.2018			
60	NHIP	NK	Dudhnoi-Matia-Mornoi-Goalpara-Pancharatna	**103**	**1287.5**	**1493.5**	07.02.2018			
61	NHIP	NK	Haldyanganj-Mankachar road	**22**	**275**	**319**	07.02.2018			
62	NHIP	NK	Agia-Medhipara-Lakhipur	**32**	**400**	**464**	07.02.2018			
63	NHIP	NK	Badarpurghat-Dullachua-Mantic Road via Anglabazar	**150**	**1875**	**2175**	17.01.2018	M/s Global Infra Tech		Inception Report and QAP submitted by the DPR Consultant
64	NHIP	NK	Lowairpowa-Kunmum	**27**	**337.5**	**391.5**	17.01.2018			
65	NHIP	NK	Silchar-Hailakandi-Maanachera-Kanaibazar-Ramkrishna Nagar-Hasimganj	**85**	**1062.5**	**1232.5**	17.01.2018			
66	NHIP	NK	Silchar- Kalain Road	**30**	**375**	**435**	17.01.2018			
67	NHIP	NK	Laluk Bihupuria-Narayanpur	**25**	**312.5**	**362.5**	11.01.2018	M/s CE Testing		Inception Report and QAP submitted by the DPR Consultant
68	NHIP	NK	Kamalabari-Garmur-Jengrai-Haldibari-Tekeliphuta	**50**	**625**	**725**	11.01.2018			
69	NHIP	NK	Gogamukh-Ghiamara-Butikur-Telijan	**57**	**712.5**	**826.5**	11.01.2018			
70	NHIP	NK	Lahowal-Bordubi-Tinsukia	**48**	**600**	**696**	11.01.2018			
71	NHIP	NK	Sonari-Mahmora-Moran	**31**	**387.5**	**449.5**	11.01.2018			
72	NHIP	NK	Moran-Naharkatia Road	**56**	**700**	**812**	11.01.2018			
73	NHIP	NK	Lahowal-Naharkatia Road	**47.85**	**598.125**	**693.825**	11.01.2018			
74	NHIP	NK	Duliajan Digboi Road	**34.13**	**426.625**	**494.885**	11.01.2018			
75	NHIP	NK	Digboi Pengeri Bordumsa Road	**34.24**	**428**	**496.48**	11.01.2018			
76	NHIP	NK	Margherita Pengeri Phiobari Doondoma Road	**56.76**	**709.5**	**823.02**	11.01.2018			
C			**Total (NH-Inprinciple)**	**1252.98**	**15662.25**	**18168.21**				
			Rehabilitation work (Deposit work of NEC)							
77	NEW	NEC	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	**1.66**	4.71	5.68	23.03.2017 / 15.09.2017	M/s M. P. Agarwala/ M/s ITL	1.12	(i) Earthwork for subgrade in progress. (ii) Physical progress= 60.1% (iii) Financial Progress=60.1%
78	NEC	NEC	Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	**17.47**	58.27	68.54	17.03.2017 / 27.09.2017	M/s Nabam Tullon LLP- ECI (JV)/ M/s ITL	4.65	(i) Civil Work in progress (ii) Physical progress= 51.4% (iii) Financial Progress= 51.46% (iv) DBM Completed= 4.65 km
79	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	**26**	51.61	65.33	13.04.2017 / 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 9.6%
80	NEC	NEC	Rehabilitationand up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	**22**	47.91	60.64	13.04.2017 / 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 5.79%
81	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	**12.585**	51.5	65.19	13.04.2017 / 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	0	(i) Civil Work in progress. (ii) Physical progress= 6.4%
D			**Total (Rehabilitation Work)**	**79.715**	**214**	**265.38**			**5.77**	
			Maintenance & Repair							
E			**Total (Maintenance & Repair)**	**0.00**	**0.00**	**0.00**				

STATUS AS ON 30.06.2018

STATE: ASSAM **Branch Office: Tezpur, Guwahati**

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 30.06.2018	Status

			DPR Work													
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity			Final DPR	
							Actual Date	Target Date	Actual Date	Target Date	LA	FC	Utility Shifting Estimate	Actual Date	Target Date
1	44	JICA	Badarpurghat bridge over River Barak near Silchar on NH-44-Rehabilitation of existing bridge and construction of new bridge (JICA funding) **Consultant : M/s SA Infra- DPR Consultant**	**4**	**200**	Alignment changed as per Public Consultation meeting. DPR Consultant is directed to submit reports on new alignment	14.02.2017	12.09.2015	Pending	12.01.2016	Pending	NA	Pending	Pending	12.01.2016
2	38	SARDP	Re alignment and improvement to 2-lane with paved shoulders of NH-38 By passing Digboi, Powai, Margherita and Ledo towns in between km 20.00 to km 52.00 **Consultant : M/s KMC - PT JV / M/s Rodic Consultants**	**29.36**	**392.21**	–	–	–	–	–	–	–	–	–	–
3	52 & 37 (New link)	SARDP / BMP	Four lane bridge along with 4 lane connecting roads from Gohpur to Numaligarh section from km 264.10 of NH 52 to km 413.875 of NH 37 on BOT (Annuity) basis **Consultant : M/s Louis Berger**	**40**	**1780**	Alignment finalised	Pending	03.11.2016	Pending	03.03.2017	Pending	Pending	Pending	Pending	03.03.2017
4	127B	JICA	2/4 lane bridge including approaches over River Brahmaputra between Dhubri on North Bank and Phulbari (on south Bank) in the state of Assam/Meghalaya on NH-127B (length=20 km.) on EPC mode under JICA **Consultant : M/s AECOM - DPR Consultant**	**20**	**4044**	–	–	–	–	–	(i) EIA, SIA & RAP submitted to State Govt on 11.06.2018 (ii) Man-month for GPMC/AE fixed in consultation with JICA on 21.06.2018 (iii) The report on Dolphin mitigation received from expert along with estimate amounting to Rs.1.54Cr on 25.06.2018. (iv) The draft Contract Agreement fwd to MoRTH and MoRTH further fwd the same to JICA for review. (v) The Final modified Cost esimate likely to be submitted by 1st week of July by Consultant. (vi) The hydraulic model study report likely to be received from CWPRS by 1st week of October, 2018 (vii) Draft PIB memorandum under preparation (viii) Land Acquistion Assam portion on Dhubri & South Salmara dist. 3(a), 3(A) completed and 3(D) through bhumi rashi portal in progress. In Meghalaya portion the LA is in progress				
5	127B	ER	Srirampur- Dhubri **Consultant : M/s CE Testing Co.Pvt Ltd.**	**55.7**	**807.65**	–	–	–	–	–	(i) Prsentation held on 23.06.2018. MoM issued and necessary direction issued to consultant. (ii) RO asked to co-ordinate and speed up LA and other project clernaces with the state Govt. (iii) TSA to be signed with NHIDCL, State PWD, Assam & Consultant in process				
6		NK	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for construction of new 2-lane Road Bridge across River Brahmaputra in Jogighopa in the State of Assam	**2.3**		(i) Total 7 Bids received on Bid Due Date i.e. 19.06.2018. (ii) Technical evaluation under progress									
7		NK	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of new National Highways (Guwahati-Jorabat bypass) in the state of Assam	**25**		(i) Total 3 Bids received on Bid Due Date i.e. 26.06.2018. (ii) Technical evaluation under progress									
8	217	NK	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of National Highway No. 217(Paikan-Tura Section) in the state of Assam/Meghalaya	**93**		(i) Total 6 Bids received on Bid Due Date i.e. 26.06.2018. (ii) Technical evaluation under progress									
F			**Total (DPR Work)**	**269.36**	**7223.86**										
			Grand Total (A+B+C+D+E+F)	**3340.43**	**38162.29**	**54078.33**									