Status as on 31.05.2019

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Manipur												
Bridge Work												
1	NH (O)	Construction of permanent steel bridge over Barak	53	2	141	109	27-Apr-17	02-Dec-16	33.00%	23.12	24-Apr-20	M/s Bhartia Infra Projects Limited, mobile no: 9678053802
(a)		**Total**		**2.00**	**141.00**	**109.00**						
Widening to 2-lane /4-lane												
1	SARDP	2 laning of Tamenglong-	137	40	471	156	Yet to be declared	08.03.2019	0.00%	-	-	M/s SSC ltd.
2	EAP (ADB)	Two Laning from Km 350.000 to Km 395.680 (Contract	39	45.68	868.75	457.77	43389	2018-06-01	25.00%	20.43	2021-10-15	M/s GR Infra Projects ltd Mobile no. 99288041185
(b)		**Total**		**85.68**	**1339.75**	**613.77**						
Rehabilitation												
1	NH (O)	Short term routine maintenance and improvement of Imphal-Jiribam road	53	83.00	51.67	46.76	01-Apr-17	26-Apr-17	100.00%	99.98%	30-Jun-18	M/s HVS Construction Materials Pvt. Limited, mobile no: 8415902349
2	NH (O)	Short term routine maintenance and improvement of Imphal-Jiribam road	53		43.05	38.44	10-Mar-17	17-Apr-17	100.00%	98.29%	11-Mar-18	M/s Nidhi Creative Infrastructure Limited, mobile no: 9954070019
3	NH (O)	Short term routine maintenance and improvement of Imphal-Jiribam road	53		66.86	60.36	01-Apr-17	08-May-17	100.00%	99.33%	30-Jun-18	M/s Bhartia Infra Projects Limited , mobile no: 9678053802
4	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km	102A	28.00	3.78	2.98	27-Oct-16	26-Oct-16	100.00%	100.00%	26-Jan-18	M/s Bhartia Infra Projects Limited, mobile no: 9678053802
5	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km	102A	28.00	14.91	11.12	07-Nov-16	26-Oct-16	100.00%	99.91%	06-Feb-18	M/s Shingvah Thanami
6	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km	102A	22.00	11.40	11.35	11-Jan-16	26-Oct-16	100.00%	99.91%	31-Jan-18	M/s Bhartia Infra Projects Limited, mobile no: 9678053802
7	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km	102A	20.00	15.64	13.07	24-May-17	29-Mar-17	100.00%	100.00%	23-May-18	M/s Haokhotinlen Vaiphei ,
8	NH (O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km	102A	20.00	15.37	12.91	24-May-17	29-Mar-17	100.00%	99.92%	23-May-18	M/s Haokhotinlen Vaiphei ,
9	NH (O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-	102B	34.5	47.82	37.69	12-Dec-17	28-Nov-17	62.00%	53.44%	23-Sep-19	M/s Satya Builders , mobile no: 8132826500
10	NH (O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-	102B	68.6	69.31	54.08	01-Aug-16	08-Jun-16	84.00%	82.12%	01-Aug-19	M/s Bhartia Infra Projects Limited, mobile no: 9678053802
11	NH (O)	Rehabilitation/Strengthening of existing road Churachandpur-	102B	58.38	59.4	42.45	18-Jan-18	04-Jan-18	99.00%	98.35%	30-Oct-19	M/s Garg & Sons, mobile no: 9878133361
12	NH (O)	Temporary restoration of	137	40	19.1	17.48	06-Feb-17	30-Jan-17	100.00%	96.62%	05-Feb-18	M/s K. Morung and sons, mobile no: 9862583275
(c)		**Total**		**402.48**	**418.31**	**348.69**						
Maintenance												
1	M & R	Repair and Maintenance of 35 km (NH-150) in the State of Manipur from Yaingangpokpi	150	25.00	10.94	8.41	19-Apr-18	02-Apr-18	85.00%	36.74%	20-Apr-19	M/s LK & Sons. Limited, mobile no: 8974774002
2	M & R	Short term improvement & Routine Maintenance, Ukhrul	150	63.00	19	16.69	01-Aug-18	19-Jun-18	48.00%	4349.91%	31-Jul-19	M/s HVS Construction Materials Pvt. Limited, mobile no: 8415902349

3	M & R	Restoration/Rehabilitation of Churachandpur-Tipaimukh road from Km 0.00	202	-	4.62	4.61	07-May-18	05-May-18	100.00%	95.88%	06-May-19	M/s NDS Construction, mobile no: 9856978404
4	M & R	Restoration and Reconstruction of Churachandpur-Tipaimukh road from	202	77.00	41.58	36.59	17-Sep-18	16-Jul-18	28.00%	1115.06%	10-Jul-20	M/s Nidhi Creative, mobile no: 9954070019
5	M&R	Imphal-Jiribam Pkg-I (Km 3.00 to Km 75.00)	37	7.00	11	12.82	02.10.2018	29.08.2018	73.00%	6575.66%	28.06.2019	M/s HVS Construction Materials Pvt. Limited, mobile no: 8415902349
6	M&R	Imphal-Jiribam Pkg-II (Km 75.00 to Km 145.00)	37	15.00	14	15.83	22.09.2018	17.08.2018	95.00%	8483.89%	21.06.2019	M/s Nidhi Creative Infrastructure Limited, mobile no: 9954070019
7	M&R	Imphal-Jiribam Pkg-III (Km 145.00 to Km 220.00)	37	25.00	14	16.35	10.09.2018	31.07.2018	48.00%	3657.49%	19.06.2019	M/s Bhartia Infra Projects Limited , mobile no: 9678053802
8	M&R	Rate Contract of Imphal-Jiribam Pkg-I (Km 3.00 to Km	37	-	1.84	1.58	27.04.2018	18.04.2018	81.00%	9430.38%	26.04.2019	M/s NDS Construction, mobile no: 9856978404
9	M&R	Rate Contract of Imphal-Jiribam Pkg-II (Km 145.00 to Km	37	-	1.09	0.76	10.06.2018	09.05.2018	68.00%	5526.32%	09.06.2019	M/s GR Infra Projects Limited, Mobile No: 9123865656
10	M&R	Short term maintenance of Temporary Restoration of Temenglong	37	40.00	0.81	0.77	17.08.2017	31.07.2017	100.00%	10000.00%	16.02.2018	M/s K. Morung and sons, mobile no: 9862583275
11	M&R	Repair and Maintenance of Pallel-Chandel (NH-102c) from Km 0.00	102c	18.00	1.03	0.89	21.08.2017	31.07.2017	100.00%	10000.00%	20.04.2018	M/s K. Morung and sons, mobile no: 9862583275
12	M&R	Balance Construction for left over structure of retaining walls and	37	-	2.65	2.77	30.08.2017	31.07.2017	100.00%	10000.00%	30.04.2018	M/s NDS Construction, mobile no: 9856978404
13	M&R	Rate contract of Ukhrul Tolloi Tadubi Km 0.00 to Km	102A	28.00	0.69	0.55	20.09.2018	03.09.2018	49.00%	4900.00%	19.09.2019	N Jugindra Singh, Mobile no: 8787321286
14	M&R	De-launching and replacement of (i) Chera Thok Bailey Bridge (Nung Dolan Bridge) at Km 150.700 at Imphal-	37	-	0.9	0.91	11.04.2018	11.04.2018	100.00%	10000.00%	30.05.2018	M/s Bhartia Infra Projects Limited , mobile no: 9678053802
15	M&R	De-launching and replacement of Bailey Bridge at Km 70.300 at Churachandpur-Singhat-Sinzawal	102B	-	1.78	1.69	14.03.2018	26.02.2018	100.00%	10000.00%	10.06.2018	
(d)		**Total**		**298.00**	**125.93**	**121.22**						
		Grand Total (Civil Work) (a+b+c+d)		**788.16**	**2024.99**	**1192.68**						

SL. No.	NHDP Phase/ Scheme	Name of Project	Name of Consultant	NH No. (Old/ New	Length (Km)	Date of Award	Inception Report		Alignment Approval Status	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity						Final DPR		Estimated Cost
														LA				FC				
							Target Date	Actual Date		Target Date	Actual Date	Target Date	Actual Date	3a Notification date/ Area in Ha	3A Notification	3D Notification date/ Area in Ha	3G Notification date/ Area in	Stage I Approval date/ Area in Ha	Stage II Approval date/ Area in Ha	Utility Shifting Estimate (in Cr)	Target Date	Actual Date	
DPR																							
1	SARDP	Pallel-Chandel Section	M/s CE Testing Pvt.Ltd.	102C	18	26.10.2017	21.12.2018	15/01/2018	finalized	03.03.2018	06/09/2018	01.04.2018	15/10/2018	Existing road will be upgrared within existing ROW. So no additional land will be acquired				NA (As no LA is required)	-	PHED: 24.08.2018 MSPDCL :15.06.20	20/06/2018	03.06.2019	252
2	ADB	Ukhrul - Toloi-Tadubi	M/s CE Testing Pvt.Ltd.	102A	115	23.11.2015	14.01.2016	05.01.2016	finalized	14.04.2016	Final Feasibility report rec	31.07.2017	02.08.2016	Land acquisition has been proceed through direct purchage mode. Final LA estimate submitted by concerned DCs and estimate is under review.				Received : FC-29.08.2018 WC-07.09.2018	1.Not initiated as payment is awaited from HQ. 2.Animal Passage Plan	PHED: 08.07.2016	15.09.2016	31.08.2016	1610
3	NH(O)	Moreh Bypass	M/s Choice Consultancy	39	3	23.08.2016	06.10.2016	15.11.2016	finalized	21.10.2016	Feasibility report subm	10.10.2016	14.01.2017	21.02.2019	3A uploaded on 'Bho	–	–	Received :: FC - 10.01.2019 WC - 29.07.2017	Under process	PHED: 26.12.2016 MSPDCL : 18.03.2017	12.06.2017	20.10.2016	42
4	NK	Two laning with paved shoulders from Maram-Peren -	M/s CE Testing Pvt.Ltd.	129A	204	26.10.2017	21.12.2018	15/01/2018	finalized	03.03.2018	13/10/2018	01.04.2018	26/03/2019	under progress				Not yet submitted	-	-	20/06/2018	–	1624
5	NK	2 laning with paved shoulder from Tamenglong in Manipur to	M/s CE Testing Pvt.Ltd.		100	26.10.2017	21.12.2018	15/01/2018	finalized	03.03.2018	##	01.04.2018	–	DPR upto Feasibility stage				Not yet in the stage of application	06.05.2018	–	20/06/2018	–	1329
6	NK	Two laning with paved shoulders from Hafflong-Tamenglon	M/s L.N.Malviya	State Road	150	21.11.2016	31.01.2017	06.03.2017	finalized	30.06.2017	Final Feasibility	-	-	DPR upto Feasibility stage				Not yet in the stage of application	-	-	-	-	2100
7	NK	Two laning with paved shoulders from Jiribam to	M/s L.N.Malviya	State Road	105	21.11.2016	31.01.2017	06.03.2017	Under finalization	30.06.2017	Final Feasibility	-	-	DPR upto Feasibility stage				NO DPR	-	-	-	-	1470
8	NK	Two laning with paved shoulders from Jessami to Nagaland Border	M/s SM Consultant	##	12	28.12.2016	–	–	Not finalized	-	Final Feasibility rep	22.07.2018	-	Alignment is not finalized				Under survey	-	PHED: 04.08.2018	-	-	168
A		**Total**			**707**																		**8595**
Bharatmala																							
1	BMP	Shangshak-Nampisha	M/s CE Testing	102A	90	26.10.2017	21.12.2018	15/01/2018	finalized	03.03.2018	27/10/20	01.04.2018	11/03/2019	under progress	–	–	–	–	–	–	20/06/2018	–	1125
2	BMP	Imphal-Jiribam	M/s CE Testing	37	220	26.10.2017	21.12.2018	15/01/2018	finalized	03.03.2018	##	01.04.2018	18.05.2019	under progress	–	–	–	–	–	–	20/06/2018	–	2750
3	BMP	Churachandpur-Sinnghat-	M/s CE Testing	102B	89	26.10.2017	21.12.2018	15/01/2018	finalized	03.03.2018	12/10/20	01.04.2018	03.05.2019	published on 26/10/2018	inprog	–	–	–	–	–	20/06/2018	–	1112.5
4	BMP	Imphal Bypass (Singhat-Churachan	M/s CE Testing	102B	35	08.01.2019	17.09.2018	17.09.2018	finalized	–	–	–	–	–	–	–	–	–	–	–	–	–	437.5
6	BMP	Moirang-Imphal	M/s SM Consultant	##	42	28.12.2016	22.02.2017	02.02.2017	Not finalized	22.07.2017	29.07.20	22.08.2017	29.12.2017	–	–	–	–	–	–	–	20.09.2017	Submitted	525

7	BMP	Jessami-Yaingangpopki	M/s SM Consultant	##	170	28.12.2016	22.02.2017	02.02.2017	finalized	22.07.2017	29.07.2017	22.08.2017	29.12.2017	published on 21/08/2018	under	–	–	–	–	–	20.09.2017	Submitted	2125
8	BMP	Mao-Imphal	M/s Stanley	39	106	14.07.2015	01.01.2016	04.01.2016	finalized	31.03.2016	07.03.2017	31.07.2016		under progress	–	–	–	–	–	–	31.07.2016	–	1325
9	BMP	Alternate Alignment	M/s Sheladia Inc.		59	–	–	–	finalized	–	–	–	–	–	–	–	–	–	–	–	–	–	738
10	BMP	Imphal - Moreh	M/s Sheladia Inc.		49	–	–	–	finalized	–	–	–	–	Land acquisition has been proceed through direct purchage mode. Pkg-I-1. Estimate for open section amounting to Rs. 41.58 cr. Forwarded to HQ on 22.02.2019 2. Draft estimate submitted for remaining portion and arter reviewing the same was forwarded for final submission. Pkg-II- 99.7% of land already acquired. Pkg-III-Revised estimate submitted	–	–	–	–	–	1188
B		**Total**			**860.00**																		**11326.00**
NH-In Principle																							
C		**Total**			**0.00**																		**0.00**
		Grand Total (PPP)			**######**																		**19921.00**