Status as on 31.05.2019

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Mizoram												
Widening to 2-lane /4-lane												
1	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 to km 65.00	NH-54	57	960.1	Yet to be award						
2	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km	NH-54	53.263	957.34	469.23	yet to be given	08.03.2019	-	-	-	M/s Gammon Engineers and Contractors Private Limited (Ph No. 91-22-61153000)
3	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 125.00 to km	NH-54	41	760.8	464.38	yet to be given	13.02.2019	-	-	-	M/s Bhartia Infra Projects Ltd -ABCI Infrastructures Private Limited (JV) (Mob No. 9678053802)
4	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km	NH-54	42	787.504	471.35	yet to be given	13.02.2019	-	-	-	M/s ABCI Infrastructures Private Limited (Mob No. 9810038008)
5	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km	NH-54	35.3	690.245	399.37	yet to be given	13.02.2019	-	-	-	M/s ABCI Infrastructures Private Limited (Mob No. 9810038008)
6	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 to km	NH-54	45	768.769	501.74	yet to be given	08.03.2019	-	-	-	M/s ABCI Infrastructures Private Limited-Bhartia Infra Projects Ltd (JV) (Mob No. 9810038008)
7	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 298.00 to km	NH-54	39	605.764	497.71	yet to be given	26.02.2019	-	-	-	M/s National Projects Construction Corporation Limited (NPCC) & ARSS Infrastructure Projects Ltd (JV) (Mob No. 9810038008)
8	EAP	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km	NH-54	38.6	637.068	487.85	yet to be given	13.02.2019	-	-	-	M/s Bhartia Infra Projects Ltd -ABCI Infrastructures Private Limited (JV) (Mob No. 9678053802)
(a)		**Total**		**351.16**	**6167.59**	**3291.63**						

SL. No.	NHDP Phase/ Scheme	Name of Project	Name of Consultant	NH No. (Old/ New)	Length (Km)	Date of Award	Inception Report		Alignment Approval Stat	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity							Final DPR		Estimated Cost
														LA				FC		Utility Shifting			
							Target Date	Actual Date		Target Date	Actual Da	Target Date	Actual Date	3a Notification date/	3A Notifica	3D Notification date/ Area in	3G Notification date/	Stage I Approval	Stag		Target Date	Actual Date	
DPR																							
1		Construction of 4 nos. of bypasses at Chhiathlang, Serchhip, Hnathial and Lawngtlai on Aizawl-Tuipang	M/s CM Engineering & Solutions	NH-02 (Old NH-54)	23.67	23.07.2018	31.10.2018	-	Approved	04.03.2019	-	Yet to be received from Consultant		Under section 3a of NH Act, appointment of CALAs for Land Acquisition has been notified in Gazette in December 2018. The details of 3A is being prepared.							Yet to be received from Consultant		-
A		**Total**			**23.67**																		**0.00**
Bharatmala																							
1		Kawlkulh-Champha	M/s K&Jprojects	**6**	**70**	**12.05.15**		**21.8.15**			**28.3.1**		**07.09.16**										**875**
2		Lunglei-Tlabung		302	**97**	Yet to be transferred from PWD,Mizoram																	**1212.5**
3		Seling-Kawlkulh	M/s K&Jprojects	**6**	**78**	**12.05.15**		**21.8.15**			**28.3.1**		**07.09.16**										**1131**
4		Kawlkulh-Tuivai	M/s C E Testing Pvt.	102B	**122**	Administrative approval & Technical & Financial Sanction for DPR work has been issued on 08th Feb, 2019. Letter of Acceptance (LoA) has been issued to M/s CE Testing Company Pvt. Ltd. on 11.02.2019.																	**1525**
5		Vairengte - Sairang	M/s Transys Consulting Pvt Ltd	306	**111**	**19.6.18**		**18.10.18**															**1387.5**
B		**Total**			**#####**																		**6131.00**
NH-In Principle																							
C		**Total**			**0.00**																		**0.00**
		Grand Total (DPR)			**#####**																		**6131.00**