Status as on 30.11.2019

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Jammu And Kashmir												
Tunnel Work												
1	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	1	6.50	2680.42	2680.42	01.05.2015	12.03.2013	37%	-	-	Srinagar Sonamarg Tunnelway Limited Mobile: 7051400740
2	NH(O)	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Srinagar-Leh section connecting NH-1A at Km 95.00 and at Km 118.00	1A	14.31	6808.69	-	-	-	-	-	Bids has been invited with BDD as 29.05.2019	
(a)		**Total**		**20.81**	**9489.11**	**2680.42**						
Widening to 2-lane /4-lane												
3	PMDP	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length in the state of Jammu and Kashmir to be executed on EPC basis .	144-A	5.20	402.46	272.77	07.08.2018	15.03.2018	22%	18%	08.02.2021	M/s. S.P Singla Construction Pvt. Ltd. Sh. Salwan Singh Guleria Project Director Mobile: 9796691054
4	PMDP	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) of 20.350 Km length in the state of Jammu and Kashmir to be executed on EPC basis.	144-A	24.00	258	193.99	12.07.2019	02.03.2019	1%	0%	04.07.2021	M/s. Tarmat Ltd., Srinagar, J&K Sh. Parvez, Project Director, Mobile: 7889622109
5	PMDP	Widening and up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 (Phase-I) on Chenani – Sudhmahadev section of NH-244 in the State of Jammu & Kashmir on EPC Mode.	244	16.99	255.9	155.04	22.11.2018	27.03.20218	6%	0%	22.11.2020	M/s. ECI Engineering in JV with M/s SRM Projects Dr. Sanjay Mehta Director Mobile: 9419192450
(b)		**Total**		**46.19**	**916.36**	**621.80**						
Rehabilitation												
6	PMDP	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000)	244	81.00	16.49	12.47	07.03.2018	16.02.2018	100.00%	85.00%	31.08.2019	M/s Khanday Infra Pvt Ltd 9469405555 Mr. Gulam Khanday
7	PMDP	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo-Sinthan top road NH-244 Km from Km 170.000 to Km 184.000	244	14.00	8.01	6.35	07.03.2018	01.03.2018	100.00%	75.00%	31.08.2020	M/s Khanday Infra Pvt Ltd 9469405555 Mr. Gulam Khanday
(c)		**Total**		**95.00**	**24.50**	**18.82**						

Maintenance												
1	M&R	Restoration of road by way of clerance of consolidated slips, surface boulders, side drain, culverts inculiding construction of Retaining wall and Breast walls and fixing of Traffic sign board & kilometer Stones on Khellani-Hambal-Goha-Dranga (Km 0.000 to Km 29.800) in the state of Jammu and Kashmir	244	29.00	4.05	4.05	05.10.2018	02.08.2018	55%	25.43	20.07.2019	M/s payare Lal Sharma
2	M&R	Providing & Installation of Road Safety Measures by fixing of Traffic Sign Board, construction of Parapets, fixing of Road Delineators, Road Stud & Road Marking and Construction/Repair of Retaining walls/ Crate wall from Km 0.000 to Km 170.000 on Batote-Kishtwar-Sinthanpass road of NH-244 in the state of Jammu & Kashmir	244		2.50	1.83	02.03.2019	15.02.2019	80%	0.00	01.05.2019	M/s Jai buildcon Pvt. Ltd.
3	M&R	Restoration of Road by providing & laying of WBM-III, Bituminous Macadam & Bituminous Concrete including construction of Protection walls, Cross Drainage works from Km 0.000 to Km 80.000 (Ramban - Doda) on Batote-Kishtwar-Sinthanpass road in the State of Jammu & Kashmir(Package-I)	244	52	25.09	19.56	02.03.2019	26.02.2019	45%	7.04	01.03.2020	M/s Jai buildcon Pvt. Ltd.
4	M&R	Restoration of Road by providing & laying of WBM-III, Bituminous Macadam & Bituminous Concrete including construction of Protection walls, Cross Drainage works from Km 80.000 to Km 170.000 (Kishtwar - Chatroo) on Batote-Kishtwar-Sinthanpass road in the State of Jammu & Kashmir(Package-II).-	244	42	29.50	24.13	02.03.2019	26.02.2019	30%	6.13	01.03.2020	M/s Jai buildcon Pvt. Ltd.
5	M&R	Maintenance work for Chenani-Sudhmahadev-Goha-Khellani (re-aligned portion) of NH-244	244	25	3.00	3.00	14.10.2016	09.09.2016	100%	95.33	31.12.2017	M/s Jai buildcon Pvt. Ltd.
6	M&R	Restoration of road by way of clearance of consolidated slips, surface boulders, side drain, culverts including construction of retaining wall and breast walls and fixing of traffic sign board & kilometer stones on Chenani-Sudhamahadev road (Km 0.000 to Km 25.300)	244	25.00	0.86	0.86	01.01.2018	19.02.2017	100%	100.00	30.06.2018	M/s Jai buildcon Pvt. Ltd.
7	M&R	Urgent repairs of Bridge at Hiller in District Anantnag on Kishtwar-Sinthanpass-Khanabal road NH-244	244	Bridge work	1.05	1.05	10.05.2018	05.05.2018	100%	100.00	31.11.2018	M/s Eimsimbaba Infra P Ltd
8	M&R	In-Principle approval for execution of Emergent /Ordinary Maintenance/Periodic Repair/Rehabilitation work and snow clearance of National Highways entrusted to NHIDCL	244	170	4.25	4.25	31.10.2018	25.09.2018	100%	35.29	12.03.2019	M/s Jai buildcon Pvt. Ltd.
(d)		**Total**		**343.00**	**70.30**	**58.73**						
		Grand Total (Civil Work) (a+b+c+d)		**505.00**	**9600.99**	**2771.18**						

SL. No.	NHDP Phase/ Scheme	Name of Project	Name of Consultant	NH No. (Old/ New)	Length (Km)	Date of Award	Inception Report		Alignment Approval Status	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity							Final DPR		Estimated Cost
														LA				FC					
							Target Date	Actual Date		Target Date	Actual Date	Target Date	Actual Date	3a Notification date/ Area in Ha	3A Notification date/ Area in Ha	3D Notification date/ Area in Ha	3G Notification date/ Area in Ha	Stage I Approval date/ Area in Ha	Stage II Approval date/ Area in Ha	Utility Shifting Estimate (in Cr)	Target Date	Actual Date	
DPR																							
1	NH(O)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities: (i) For construction of Approach Roads with Avalanche Protection Works to West and East portal of the proposed Zojila Tunnel between (between Baltal and Minamarg) from km 82.00 to km 95.00 on Srinagar-Leh road (NH-1) and; (ii) For making the NH-1 from Z-Morh Tunnel to proposed Zojila Tunnel (approx. 20 km) all weather road in the State of Jammu & Kashmir	SMEC International Pvt Ltd in JV with SMEC(India) Pvt Ltd. in Association with Anandjawala Technical Consultancy	1	20.00	28.03.2018	10.06.2018	26.06.2018	Alignment has been finalised and approved on 10.10.2018.	03.08.2018	–	17.09.2018	-	-	-	-	-	-	-	-	17.10.2018	-	
2	NH(O)	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing Pre-Construction Services for upgradation to 2 lane with paved shoulder from (i) Km 44.50 to Km 142.00 of Chattroo Village & (ii) Km 235.00 (Vailoo Village) to Km 269.00 (Khanabal) of Khellani - Kishtwar - Chattroo - Khanabal Section of NH 244	M/s Rodic Consultants pvt.ltd/JV Monarch Surveyors and Engineering Consultant pvt.Ltd	244	131.50	06.03.2019	6.07.2019	–	–	06.09.2019	–	06.12.2019	-	-	-	-	-	-	-	-	-	-	-
3	NH(O)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities in respect of the following stretches on NH-244 (old NH-1B) in the state of Jammu & Kashmir. (i) Sudhmahadev- Daranga Tunnel of approx. length 4.5 Km and its approach road on Chenani - Sudhmahadev – Goha road portion. (Tunnel Length - 8.07 km)	TPF Getinsa Euroestudios	244	12.500	01.02.2018	–	20.04.2018	19.07.2018	–	01.02.2019	–	–	–	–	–	–	–	–	–	–	–	–
		(ii) Vailoo Tunnel of approx length 10.00 Km under Sinthan Pass and its approach roads on Goha- Khellani-Khanabal road portion (Tunnel Length - 10.20 km)		244	38.000		–	04.12.2018	16.04.2019	–	–	–	–	–	–	–	–	–	–	–	–	–	–

SL. No.	NHDP Phase/ Scheme	Name of Project	Name of Consultant	NH No. (Old/ New)	Length (Km)	Date of Award	Inception Report		Alignment Approval Status	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity							Final DPR		Estimated Cost
														LA				FC					
							Target Date	Actual Date		Target Date	Actual Date	Target Date	Actual Date	3a Notification date/ Area in Ha	3A Notification date/ Area in Ha	3D Notification date/ Area in Ha	3G Notification date/ Area in Ha	Stage I Approval date/ Area in Ha	Stage II Approval date/ Area in Ha	Utility Shifting Estimate (in Cr)	Target Date	Actual Date	
		(iii) Additional scope of work, Preparation of DPR for Goha-Khellani section of NH-244 for a length of 30 Km (Tunnel Length - 1.57 km)		244	30.000		–	01.11.2018	16.04.2019	–	Draft 14.03.2019	–	–	–	–	–	–	–	–	–	–	–	–
		Preparation of DPR for the road portion (sliding zone) between Drabshala and Thathri from Km 82.675 to Km 82.925 on NH-244- (Tunnel Length - 0.495 km)		244	1.269		–	14.12.2018	28.11.2018	–	28.02.2019	–	28.02.2019 DPR ON 5.03.2019	–	–	–	–	–	–	–	10.10.2018	–	–
4	NH(O)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities for Construction of Highway Tunnel including approaches across Lachung La, Tanglang La and Shingo La in the Ladakh region (Tunnel Length - 14.5 km, 7.5 km, 5.00 km)		3	The work has been annulled.																			
5	NH(O)	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing Pre-Construction Services for upgradation of existing 2-lane highway to 4 lane with paved shoulder configuration (NH-144A) from Km 26.350 (Khati Chowk) to Km 30.097 (Hanuman Chowk) of Jammu - Akhnoor section in the state of Jammu & Kashmir on EPC basis	M/s Anandjiwala Infra Advisory	244	3.747	05.08.2019	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
A		**Total**			**237.02**																		**0.00**
Bharatmala																							
B		**Total**			**0.00**																		**0.00**
NH-In Principle																							

SL. No.	NHDP Phase/ Scheme	Name of Project	Name of Consultant	NH No. (Old/ New)	Length (Km)	Date of Award	Inception Report		Alignment Approval Status	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity							Final DPR		Estimated Cost
														LA				FC					
							Target Date	Actual Date		Target Date	Actual Date	Target Date	Actual Date	3a Notification date/ Area in Ha	3A Notification date/ Area in Ha	3D Notification date/ Area in Ha	3G Notification date/ Area in Ha	Stage I Approval date/ Area in Ha	Stage II Approval date/ Area in Ha	Utility Shifting Estimate (in Cr)	Target Date	Actual Date	
1		Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of newly declared National Highway, Tharthri-Kahaljugasar-Kilhotran (70 km, District Doda, J&K) to Makhan-Chachool (10 km, District- Chamba, Himachal Pradesh) to 2-lane with paved shoulder including Feasibility study cum DPR of Tunnel of approx. length 4 km near Kahaljugasar in the state of Jammu and Kashmir (Tunnel Length - 4.625 km)	M/s Almondz Global Infra Consultant Limited in JV with M/s Subterra Ingenieria S.L.		84	05.10.2018	29.12.2018	09.02.2019	31.12.2018	14.03.2019	–	13.05.2019	–	–	–	–	–	–	–	–	–	–	–
2		Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for the following road stretches in the state of Jammu & Kashmir i) 2 Laning of Mughal Road connecting Shopian with Bafliaz in Poonch District	M/s Rodic Consultants pvt.ltd/JV Monarch Surveyors and Engineering Consultant pvt.Ltd		85	31.12.2018	28.03.2019	28.03.2019	Yet to be finalized	29.05.2019	–	29.08.2019	–	–	–	–	–	–	–	–	–	–	–
		ii) a) 2-lane with Paved Shoulder of NH configuration for Baramulla-Gulmarg Road			40	31.12.2018	28.03.2019	30.04.2019	Yet to be finalized	29.05.2019	–	29.08.2019	–	–	–	–	–	–	–	–	–	–	–
		b) 2 Lane Bypass from Donipawa to Ashajipora connecting NH-244 & NH-44			6.4	31.12.2018	28.03.2019	30.04.2019	Alignment Report submitted on 13.05.2019	29.05.2019	–	29.08.2019	–	–	–	–	–	–	–	–	–	–	–
C		**Total**			**215.40**																		**0.00**
		Grand Total (DPR) (A+B+C)			**452.42**																		**0.00**