Status As on 28.02.2021												
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Start/Appointed Date	Date of Award	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Name of the Contractor
Uttarakhand												
Widening to 2-lane /4-lane												
1	NH(O)	Rudraprayag to Josimath Package-I	NH-7	29.125	274.31	163.35	23-05-2018	26-03-2018	49.41%	48.50%	20-11-2020	M/s RCC Developers ltd
2	NH(O)	Rudraprayag to Josimath Package-II	NH-7	28.8	403.36	258.26	24-05-2018	26-03-2018	70.51%	69.37%	21-11-2020	M/s SCCPL-HCCPL(JV)
3	NH(O)	Rudraprayag to Josimath Package-III	NH-7	36.675	417.24	307.28	23-05-2018	26-03-2018	66.63%	60.86%	20-11-2020	M/s NKG Infra. Struc Pvt. Ltd.
(a)		**Total**		**94.60**	**1094.91**	**728.89**						
Tunnel Work												
4	NH(O)	Construction of 4.5 Km long **Silkyara Tunnel** between Km 25.40 to 50.25 Km	NH-134	4.859	1383.78	853.79	09-07-2018	31-05-2018	24.69%	23.41%	08-07-2022	M/s Navayuga Engineering Co. Limited
(b)		**Total**		**4.86**	**1383.78**	**853.79**						
Rehabilitation												
5	NH(O)	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	NH-34	0.675	47.13	34.90	11-09-2017	16-06-2017	100.00%	100.00%	15.01.2020	M/s KCC Buildcon Pvt. Ltd.
6	NH(O)	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District in the state of Uttarakhand	NH-58	0.575	45.09	34.52	04-11-2016	06-04-2016	100.00%	100.00%	31.01.2020	M/S R.G. Buildwell Engineers LTD
7	NH(O)	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (km 423.500), Birahi (km 437.400) & Gulabkothi (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district in the state of Uttarakhand	NH-58	0.775	57.66	44.92	04-11-2016	06-04-2016	96.79%	95.92%	30.11.2020	M/S R.G. Buildwell Engineers LTD. R-13/84 Raj Nagar, Ghaziabad
8	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	NH-34	0.76	40.89	28.00	04-01-2018	18-09-2017	100.00%	98.90%	30.08.2020	M/s Bharat Construction
9	NH(O)	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under “Chardham Pariyojna” on EPC mode in the state of Uttarakhand.	NH-7	0.6	45.37	37.00	03.05.2019	10-12-2018	100.00%	99.95%	30.09.2020	M/s Bharat Construction
10	NH(O)	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under “Chardham Pariyojna” on EPC mode in the state of Uttarakhand.	NH-7	1.175	89.27	65.00	03.05.2019	10-12-2018	100.00%	99.17%	01.08.2020	M/s Bharat Construction
11	NH(O)	Construction of valley side slope stabilization treatment including drainage, cross drainage work and pavement in Dharasu- Gangotri road from km. 123.080 to km 123.970 of NH-34 and stabilization of dumping zone.	NH-34	0.89	23.51	18.00	08.01.2020	22-11-2019	100.00%	98.90%	09.08.2020	M/s Chaudhary Construction Company Pvt Ltd.
(c)		**Total**		**5.45**	**348.92**	**262.34**						

SL. No.	NHDP Phase/ Scheme	Name of Project	Name of Consultant	NH No. (Old/ New)	Length (Km)	Date of Award	Inception Report		Alignment Approval Status	Feasibility Report		Draft DPR		Status Of Pre-Construction Activity							Final DPR		Estimated Cost
														LA				FC					
							Target Date	Actual Date		Target Date	Actual Date	Target Date	Actual Date	3a Notification date/ Area in Ha	3A Notification date/ Area in Ha	3D Notification date/ Area in Ha	3G Notification date/ Area in Ha	Stage I Approval date/ Area in Ha	Stage II Approval date/ Area in Ha	Utility Shifting Estimate (in Cr)	Target Date	Actual Date	
DPR																							
1		Simli– Narayanbagar-Kulsari-Talwari-Gwaldan-Dangoli-Baijnath-Bageshwar-Balighat-Kapkot-Sama-Quiti-Birthi-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Jolljivi	M/s Voyants Solutions Pvt. Ltd.		233	5.9.16	2.12.16	5.12.16	Approved	1.5.17	9.6.17	30.6.17	15.3.18	3(a) completed and published	For Package 1, 2, 3 and 8 , Estimate of Utilities from Electrical Department Bageshwar, Uttarakhand is still pending. Joint verification in Bageshwar district with electrical department was started on 16.12.2018 and completed on 28.12.2018	DPR preparation put on hold due to non-NH Stretch				Estimate of Utilities from Electrical Department Bageshwar, Uttarakhand is still pending. Joint verification in Bageshwar district with electrical department was started on 16.12.2018 and completed on 28.12.2018	29.8.17	29.3.19	5279
2		Almora (NH-109) - Kausani-Baijnath-Tharali-Karn Prayag (NH-109A) (BMP)	M/s Voyants Solutions Pvt. Ltd.		80									3(a) completed and published	On hold.	DPR preparation put on hold due to non-NH Stretch							1572.35
A		**Total**			**313.00**																		**6851.35**
Bharatmala																							
B		**Total**			**0.00**																		**0.00**
NH-In Principle																							
C		**Total**			**0.00**																		**0.00**
		Grand Total (DPR) (A+B+C)			**313.00**																		**6851.35**