List of all NHIDCL Projects (Status as on 31.03.2024)

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	*TPC* *(Rs. in Cr.)*	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Andaman & Nicobar	Completed	155063	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00 on Item Rate basis	64.30	59.56	05-03-2018	09-04-2018	100%	100%	09-04-2019	***31-03-2021***	M/s Jandu Construction Company	cseconstructionindiapvtltd@gmail.com
2	Andaman & Nicobar	Completed	153573	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223	1.45	271.06	15-02-2017	26-04-2017	100%	100%	25-04-2020	***15-03-2022***	MBZ -RDS (JV)	mayank.goyal@rdsproject.com
3	Andaman & Nicobar	Completed	60004	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad-Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) (Package-I)	25.93	176.76	01-03-2017	01-11-2017	100%	100%	31-10-2018	***15-03-2019***	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	prabaharan@sreeinfratech.com
4	Andaman & Nicobar	Completed	155131	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-V)	12.00	32.54	14-02-2019	02-04-2019	100%	100%	31-03-2020	***11-06-2021***	M/s Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
5	Andaman & Nicobar	Completed	155132	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder (Package-VI)	14.10	59.08	14-02-2019	02-04-2019	100%	100%	31-03-2020	***22-09-2021***	M/s Mohan Mutha Exports Pvt Ltd	1) dkmutha@mmexport.com 2) pkmutha@mmexports.com
6	Andaman & Nicobar	Completed	153965	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-VII)	25.00	71.93	28-11-2018	01-01-2019	100%	100%	31-12-2019	***31-03-2021***	M/s Garg & Sons Estate Promoters Pvt Ltd	1) racgrag@yahoo.com 2) racgarg260@gmail.com
				Total (Completed Works-C.C issued)	**142.78**	**670.93**								
1	Andaman & Nicobar	Ongoing	157635	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223 (New NH-4) connecting South Andaman and Baratang Islands in UT of A&N	1.96	262.97	*16-03-2024*	to be given	0	0	-	-	M/s RKEC Projects- YFC (JV)	tenders@rkecprojects.com; -
2	Andaman & Nicobar	Ongoing	63704	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4). (Package-II)	55.46	409.850	31-03-2017	05-12-2017	93.11	92.25	04-12-2019	30-04-2024	M/s Vasishta Constructions Pvt. Ltd. - Mantena Infra LLP NH (JV)	vmnh4jv-pkg2@vasishta.in , ramaraju@vasishta.in
3	Andaman & Nicobar	Ongoing	157583	Package IIIA	29.38	391.01	25-01-2024	to be given	0	0	-	-	M/s SMC Infrastructures	tenders.smcipl@gmail.com; sas.smcipl@gmail.com; pm.smc.andaman@gmail.com
4	Andaman & Nicobar	Ongoing	157584	Package IIIB	26.00		16-03-2024	to be given	0	0	-	-	M/s RKEC Projects Ltd.	tenders@rkecprojects.com; -
5	Andaman & Nicobar	Ongoing	102028	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) (Package-IV).	33.41	234.27	27-03-2018	04-09-2018	78.5	75	03-09-2020	30-04-2024	M/s Vasishta Construction Pvt.Ltd	Aditya.k@vasishta.in vmnh4jv-pkg2@vasishta.in , ramaraju@vasishta.in
6	Andaman & Nicobar	Ongoing	152098	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder (Package-VIII)	32.66	109.33	13-04-2021	01-07-2021	56.64	53.25	01-07-2023	31-03-2025	Kaba Infratech Pvt. Ltd.	a.bhatnagar@kabagroup.com
7	Andaman & Nicobar	Ongoing	151355	Construction of 4 nos. of Minor Bridges	0.14	31.32	13-10-2020	23-11-2020	100	99.54	23-05-2021	Completed C.C Not issued	M/s Vij Engineers & Consultant Pvt Ltd	vec@vecpl.net
8	Andaman & Nicobar	Ongoing	152179	94 Nos. of Culverts from Km 298.000 to Km 330.662 (Karala to Kalipur) of NH-4	-	20.62	12-03-2021	09-04-2021	100	98.38	03-01-2022	Completed C.C Not issued	M/s H R CONSTRUCTION PRIVATE LIMITED	hrcpl2002@ymail.com
				Total (Ongoing Works-including Terminated)	**179.0**	**1459.4**								